

	2411 00 85 2417 31 62 urbdes09@gmail.com	URBDES
	LICENSED ENGINEERS & DESIGN CONSULTANTS.	
437, HIND RAJASTHAN BUILDING, DADASAHEB PHALKE ROAD, DADAR (E), MUMBAI 14		

J5169/RERA/JPN/BARCA-D/C25/04/2025

10th April, 2025

FORM 1

To
JP Infra Residency Private Limited,
3rd Floor, Viraj Towers, Andheri East,
Western Express Highway,
Near WEH Metro Station
Mumbai -400 093.

Subj : Certificate of Percentage of Completion of Construction Work of the
“**NORTH BARCELONA WING D**” having Maha RERA registration number
P51700028384 situated on Plot bearing Survey No. 31/4(pt), 20/1(pt),
20/2(pt) of Village Ghodbunder, District Thane in MBMC area and being
developed by JP Infra Residency Private Limited.

Sir,

I, Rajesh Khandeparkar (M/s. URBDES), have undertaken assignment as
Licensed Surveyor/ Consulting Engineer of certifying Percentage of Completion of
Construction Work of “**NORTH BARCELONA WING D**” being developed by JP Infra
Residency Private Limited.

Based on Site Inspection, with respect to the aforesaid “**NORTH
BARCELONA WING D**” Real Estate Project, I certify that as on **31st March 2025**, the
Percentage of Work done for the “**NORTH BARCELONA WING D**” of the Real
Estate Project [P51700028384] is as per table A herein below. The percentage of
the work executed with respect to each of the activity of the entire phase is
detailed in Table B.

Table A
“**NORTH BARCELONA WING D**”

(Based on Amended Approval V.P.No.MBMCB/7008/2025/APL/0002/AutoDCR dated
02/01/2025)

S.No	Description of Task Activity of Said Project	Percentage of work done
1	Excavation	100%
2	1 Plinth – RCC	100%
3	Podiums (10 Nos of slabs)	100%
4	Ground (pt)/Stilt (pt)	100%
5	37 number of slabs of Superstructure	100%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	88%
a	Internal walls (Blockwork)	100%
b	Internal plaster (Gypsum & cement plaster)	100%



S.No	Description of Task Activity of Said Project		Percentage of work done
c	Flooring	100%	
d	Doors	65%	
e	Windows	75%	
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises		18%
a	Plumbing works inside flats	20%	
b	CP / Sanitary fittings within the flat	0%	
c	Electrical works inside flats	50%	
d	Electrical fittings inside the flat	18%	
8	Finishes of Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks		48%
a	Staircase finishes	20%	
b	Lift well finishes	100%	
c	Lift lobby finishes	72%	
d	Overhead tank	25%	
e	Underground tank	25%	
9	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing		55%
a	External plumbing	25%	
b	External plaster	25%	
c	Elevation- External painting	70%	
d	Terraces WP	100%	
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, Compliance to conditions of environment /CRZ NOC, finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation /Completion Certificate.		33%
a	Installation of lifts	10%	
b	Water pumps	10%	
c	Fire fighting	10%	
d	Electrical fittings in common area	0%	
e	Entrance lobby	10%	
f	Compound wall	0%	
g	Finishing of Podiums, Basement & Stilt	25%	

Handwritten signature

TABLE-B
Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities, Amenities	Proposed (Yes/No)	% of Work done	Details
1	Internal Roads & Footpath	Yes	0%	
2	Water Supply	Yes	0%	
3	Sewerage (chamber, lines, STP)			
a	Chambers	Yes	10%	
b	Lines	Yes	10%	
c	STP	Yes	20%	
4	Storm Water Drains	Yes	10%	
5	Landscaping & Tree Planting	Yes	0%	
6	Street Lighting	Yes	0%	
7	Community Buildings	Yes	0%	
8	Treatment and disposal of sewage and sullage water	Yes	20%	
9	Solid Waste management & Disposal	Yes	0%	
10	Water conservation, Rainwater harvesting	Yes	10%	
11	Energy management	Yes	0%	
12	Fire protection and fire safety requirements	Yes	0%	
13	Electrical meter room, sub-station			
a	Meter room	Yes	10%	
b	Sub-station	Yes	0%	
14	Recreational open space	Yes	0%	
15	Open Parking	No	-Nil-	

Yours Faithfully,
For URBDES


(R. R. KHANDEPARKAR)
Licensed Engineer
Lic. No. STATE/R/2025/APL/16600

Agreed and accepted by:

Signature of Promoter
Name: JP Infra Residency Pvt. Ltd.
Date: 10.04.2025

