

Date: 31.12.2025.

To,
M/s. Unnathi Associates
Room No.26, 3rd floor,
Kilachand Building, 298 Princess Street,
Marine Lines, Mumbai-400 002.

Subject: Certificate of Percentage of completion of Construction Work of "RAUNAK 108" having
MahaRERA Registration Number **P51700028435**. Being developed by M/s. **Unnathi Associates**.

Sir,
We, Scapes have undertaken assignment as Architect / Licensed surveyor of certifying Percentage of Completion of Construction Work of "RAUNAK 108" having MahaRERA Registration Number **P51700028435** being developed by M/s. **Unnathi Associates**.

Based on Site inspection, with respect to Layout / each of the Building / Wing of the aforesaid Real Estate Project. I Certify that as on the date of this certificate, the Percentage of Work done for each of the building /wing of Real Estate Project under MahaRERA is as per Table A Herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table B

TABLE-A - RAUNAK 108

Sr. No	Tasks / Activity	Percentage of Actual Work Done (As on 31.12.2025)
1	Excavation	100%
2	0 number of Basements	0%
3	Podiums	0%
4	Plinth	100%
5	Stilt Floor	100%
6	39 number of Slabs of Superstructure	100%
7	Internal Walls., Internal Plaster, Floorings, Doors, and windows within Flats / premises	50%
8	Sanitary Fittings within the Flat / Premises	15%
9	Staircase Lift wells and Lobbies at each floor level Overhead and Underground Water Tanks	80%
10	External Plumbing and external plaster, elevations, completion of terraces with waterproofing of the Building / wings	60%
11	Installation of Lifts, Water pumps, Fire Fighting Fittings and Equipment's as per CFO NOC, Electricals fittings, Mechanical Equipment, Compliance to conditions of environment /CRZ NOC, finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/ wing Compound Wall and all other requirements as may be required to complete project as per specifications in agreement of Sale. Any other activities	30%





TABLE – B
Common Area (Internal and External Development Works) in respect of the Registered Phase / Project Number

Sr. No.	Common area and Facilities	Proposed (Yes / No)	Percentage of Actual Work Done (As on date 31.12.2025)	Details
1	Internal Road & Footpaths	YES	60%	Work in Progress
2	Water Supply	YES	30%	Work in Progress
3	Sewerage (Chamber, Lines, Septic Tank, STP)	YES	15%	Only Pipelines
4	Storm Water Drains	YES	0%	Work not yet started
5	Landscaping & Tree Planting	YES	0%	Septic Tank
6	Street Lighting	YES	0%	Work not yet started
7	Community Buildings	YES	0%	Work not yet started
8	Treatment and disposal of sewage and sullage water	YES	45%	Work in Progress
9	Solid Waste Management & Disposal	YES	0%	Work not yet started
10	Water Conservation / Rainwater Harvesting	YES	0%	Work not yet started
11	Energy Management	YES	0%	Work not yet started
12	Fire Protection and fire Safety requirements	YES	30%	Work in Progress
13	Electrical Meter room, sub-station, receiving station	YES	0%	Work in Progress
14	Others (Option to Add More)	YES	0%	Work in Progress
15	Open Parking	YES	0%	Work in Progress

Yours faithfully,
For Scapes


Ar. Subhash Gupte
Registration No.CA/80/5667

Agreed and accepted by:


Name: Rajan Bandelkar
Date: 31.12.2025