

**Annexure A
FORM 1 (UT)
ARCHITECT'S CERTIFICATE**

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To
M/s K. T. HOMES.
Plot No.33, Sector 9,
Koparkhairne,
Navi Mumbai, 400709.

Date: 30/09/2025

Subject : Certificate of Percentage of Completion of Construction Work of Redevelopment (Residential) building named as **OM SIDDHIVINAYAK CHS LTD.** (MahaRERA Registration Number - **P51700029410**) situated on the Building No. B1 & B2, Plot No. 2, Sector No.23, Koperkhairne, Navi Mumbai- 400709 demarcated by its boundaries (latitude and longitude of the end points) 19 05 54.97 and 72 59 56.04 to the North 19 05 53.14 and 72 59 55.44 to the South 19 05 53.42 and 72 59 56.51 to the East 19 05 54.53 and 73 59 54.64 to the West of Node Koperkhairne, Navi Mumbai, Taluka Thane, District Thane, PIN 400709 admeasuring **1879.86** sq.mts. area being developed by **M/s K. T. HOMES.**

Sir,

I/We **PAWAR CONSULTANCY SERVICES PVT. LTD.** have undertaken assignment as Architect for certifying Percentage of Completion of Construction Work of the building named as **OM SIDDHIVINAYAK CHS LTD.** situated on the **Building No. B1 & B2, Plot No. 2, Sector No.23, Koperkhairne, Navi Mumbai- 400709** Taluka Thane, District Thane, admeasuring **1879.86** sq.mts. area being developed by **M/s K. T. HOMES.**

1. Following technical professionals are appointed by Owner / Promoter:-
- (i) **M/s PAWAR CONSULTANCY SERVICES PVT. LTD.** as Architectural Consultant
 - (ii) **M/s EPICONS CONSULTANTS PVT. LTD.** as Structural Consultant
 - (iii) **M/s PAWAR CONSULTANCY SERVICES PVT. LTD.** as MEP Consultant
 - (iv) **M/s PAWAR CONSULTANCY SERVICES PVT. LTD.** as Site Supervisor



Based on Site Inspection, with respect to each of the Building of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for the building of the Redevelopment Project as registered vide number **P51700029410** under Maha RERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table B.

Table A
The Work done at site is 97.70% of the total works to be executed for Proposed Residential building Project, as under.


Sr. No	Tasks /Activity	Percentage of work	Percentage of work done
1	Plinth	19.5%	(19.5%)
2	Ground, First & Second Floor	9%	(9%)
3	Third, Fourth, Fifth, Sixth, Seventh, Eighth, Ninth, Tenth, Eleventh, Twelfth, Thirteenth, Fourteenth, Fifteenth, Sixteenth, Seventeenth, Eighteenth, Nineteenth, Twentieth, Twenty First, Twenty Second, Twenty Third Floor (Main Terrace Slab)	31.5%	(31.5%)
4	Masonry Work	10.0%	(10.0%)
5	Electrical Work	4.0%	(3.85%)
6	Internal Plaster	3.0%	(3.0%)
7	External Plaster	3.0%	(3.0%)
8	Plumbing (Internal & External)	4.0%	(3.67%)
9	Flooring	7.0%	(7.0%)
10	Internal & External Painting	4.0%	(3.2%)
11	Joinery Works (Doors & Window)	4.0%	(3.98%)
12	Street Lighting, Sewerage (chambers, lines, Septic Tank, STP), Treatment and disposal of sewage and sullage water, Solid Waste management & Disposal, Water Supply, Storm Water Drains, Water conservation, Rain water Harvesting, Landscaping & Tree Planting, Fire protection and fire safety Requirements, Electrical meter room, Energy management, Compound Wall.	1.0%	(0%)
	TOTAL	100.0%	(97.70%)



TABLE-B
Internal & External Development Works in Respect of the entire Registered Phase

S.No	Common areas and Facilities, Amenities	Proposed (Yes/No)	Percentage of Work done	Details
1.	Internal Roads & Footpaths.	No	0	
2.	Water Supply.	Yes	0	
3.	Sewarage (chamber, lines, Septic Tank, STP).	Yes	0	
4.	Storm Water Drains.	Yes	0	
5.	Landscaping & Tree Planting.	Yes	0	
6.	Street Lighting.	No	0	
7.	Community Buildings.	No	0	
8.	Treatment and disposal of sewage and sullage water.	No	0	
9.	Solid Waste management & Disposal.	No	0	
10.	Water conservation, Rain water harvesting.	Yes	0	
11.	Energy management.	Yes	0	
12.	Fire protection and fire safety requirements.	Yes	100%	
13.	Electrical meter room.	Yes	0	
14.	Others (Option to Add more)	No	0	

Yours Faithfully


Architect Milind Pawar

M/s PAWAR CONSULTANCY SERVICES PVT. LTD.
Regd No. : CA / 92 / 14492



For KT HOMES



Partner