

RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151

Add.: Unit No-821, 8th Floor, Hope Tower,
Galaxy Blue Sapphire, Sector-4, Greater Noida (West),
Gautam Buddha Nagar (U.P.) -PIN-201318

Mob. - +91-9696858928

email: architect@gjagroup.co.in

FORM-REG-01

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

Dated 13.01.2026

Information on dated 31.12.2025

Subject: Certificate of Percentage of Construction Work of Project '**Ivory County Phase-1**' (UPRERAPRJ256314), having 5 No. of Residential block(s) i.e. Block-2(C1,C2), Block 3(C3,C4), Block 4(C5,C6), Block 5(B5,B6), Block 6(A1,A2,A3), community center big 2B+G+1 and commercial as per floor details mentioned in Block wise Table-A, situated on the Plot no. GH - 01, Sector-115, Noida, District Gautam Buddha Nagar, Pin-201306, Competent/ Development authority - New Okhla Industrial Development Authority, measuring 64594.063 sq. mts. area being developed by M/s. Themecounty Pvt. Ltd. **PROMOTER ID UPRERAPRM206951**

I Ravi Raj Jain has undertaken assignment as Architect for Certifying Percentage of work done for the Project Ivory County Phase-1 (UPRERAPRJ256314) having 5 No. of Residential block (s) i.e. Block-2(C1,C2), Block 3(C3,C4), Block 4(C5,C6), Block 5(B5,B6), Block 6(A1,A2,A3), community center big 2B+G+1 and commercial as per floor details mentioned in Block wise Table-A, situated on the Plot no. GH - 01, Sector-115, Noida, District Gautam Buddha Nagar, Pin-201306, Competent/ Development authority - New Okhla Industrial Development Authority, measuring 64594.063 sq. mts. area being developed by M/s. Themecounty Pvt. Ltd.

PROMOTER ID UPRERAPRM206951

1. Following technical professionals are appointed by Promotor: -

- | | |
|--|--------------------------|
| (i) M/s. Confluence Consultancy Services) | as L.S. / Architect |
| (ii) M/s. Vintech Consultants) | as Structural Consultant |
| (iii) M/s. Consummate Engineering Services Pvt. Ltd. | as MEP Consultant |
| (iv) Mr. Kapil Kaushik | as Site Incharge |

2- Based on Site Inspection, with respect to each of the Plots/Buildings/wings/Block/ Towers of the aforesaid Real Estate Project, I certify as follows –

2.1) As on the date of this certificate, the Percentage of Work done for each of the Building/Wings/Blocks/Towers of the Real Estate Project is as per Table-A

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in Table-B.

Table A1: (Block-2: C1 2B+Stilt+30 floors)

S. No.	Task/Activity	Number	% of work done	Activity start date	Activity end date
1	Excavation	1	100%	01.10.23	15.11.23
2	2 No. of Basement(s) and Plinth-structure	2	100%	31.12.23	11.03.24
3	Total Number of Podiums	NA	NA	NA	NA
4	Stilt Floor	1	100%	13.03.24	14.04.24
5	30 number of Slabs of Super Structure excluding basements and Ground/stilt floor	31	22%	16.04.24	12.01.27
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	31	8%	01.08.24	31.12.27
7	Sanitary Fittings within the Flat/Premises	30	10%	01.09.27	30.04.28
8	Electrical Fittings within the Flat/premises	31	10%	29.01.24	30.04.28
9	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts	31+2	22%	01.01.28	31.03.28
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	31	0%	01.04.27	31.12.27
11	Installation of Lifts, Water Pumps, Firefighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment	31+2	0%	01.01.27	31.12.27
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	31+2	0%	01.01.28	30.07.28

**Raviraj
Jain**

Digitally signed by
Raviraj Jain
Date: 2026.01.14
12:25:18 +05'30'

Table A2: (Block-2: C2- 2B+Stilt+30 floors)

S. No.	Task/Activity	Number	Percentage of work done	Activity start date	Activity end date
1	Excavation	1	100%	01.10.23	15.11.23
2	2 No. of Basement(s) and Plinth-structure(lower basement slab 90% casted)	2	100%	31.12.23	11.03.24
3	Total Number of Podiums	NA	NA	NA	NA
4	Stilt Floor	1	100%	13.03.24	14.04.24
5	30 number of Slabs of Super Structure excluding basements and Ground/stilt floor	31	33%	16.04.24	12.01.27
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	31	10%	01.08.24	31.12.27
7	Sanitary Fittings within the Flat/Premises	30	30%	01.09.27	30.04.28
8	Electrical Fittings within the Flat/premises	31	30%	29.01.24	30.04.28
9	Staircases, Lift Wells and Lobbies(super structure) at each Floor level connecting Staircases and Lifts	31+2	33%	01.01.28	31.03.28
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	31	2%	01.04.27	31.12.27
11	Installation of Lifts, Water Pumps, Firefighting, Fittings and Equipment as per CFO NOC , Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	31+2	0%	01.01.27	31.12.27
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps ,Fire Fighting Fittings and Equipment as per CFO NOC , Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	31+2	0%	01.01.28	30.07.28

Raviraj Jain
 Digitally signed by
 Raviraj Jain
 Date: 2026.01.14
 12:25:37 +05'30'

Table A3: (Block-3: C3- 2B+Stilt+30 floors)

S. No.	Task/Activity	Number	Percentage of work done	Activity start date	Activity end date
1	Excavation	1	100%	01.10.23	15.11.23
2	2 No. of Basement(s) and Plinth-structure	2	100%	31.12.23	11.03.24
3	Total Number of Podiums	NA	NA		
4	Stilt Floor	1	100%	13.03.24	14.04.24
5	30 number of Slabs of Super Structure excluding basements and Ground/stilt floor	30	97%	16.04.24	12.01.27
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	31	76%	01.08.24	31.12.27
7	Sanitary Fittings within the Flat/Premises	30	77%	01.09.27	30.04.28
8	Electrical Fittings within the Flat/premises	31	77%	29.01.24	30.04.28
9	Staircases, Lift Wells super structure and Lobbies at each Floor level connecting Staircases and Lifts	31+2	92%	01.01.28	31.03.28
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	31	45%	01.04.27	31.12.27
11	Installation of Lifts, Water Pumps, Firefighting, Fittings and Equipment as per CFO NOC , Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	31+2	15%	01.01.27	31.12.27
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps ,Fire Fighting Fittings and Equipment as per CFO NOC , Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	31+2	0%	01.01.28	30.07.28

Raviraj Jain

Digitally signed by
Raviraj Jain
Date: 2026.01.14
12:25:58 +05'30'

Table A4: (Block-3: C4- 2B+Stilt+30 floors)

S. No.	Task/Activity	Number	Percentage of work done	Activity start date	Activity end date
1	Excavation	1	100%	01.10.23	15.11.23
2	2 No. of Basement(s) and Plinth-structure and Non Tower structure 50%	2	100%	31.12.23	11.03.24
3	Total Number of Podiums	NA	NA		
4	Stilt Floor	1	100%	13.03.24	14.04.24
5	30 number of Slabs of Super Structure excluding basements and Ground/stilt floor	31	97%	16.04.24	12.01.27
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	31	76%	01.08.24	31.12.27
7	Sanitary Fittings within the Flat/Premises	30	77%	01.09.27	30.04.28
8	Electrical Fittings within the Flat/premises	31	77%	29.01.24	30.04.28
9	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts	31+2	92%	01.01.28	31.03.28
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	31	35%	01.04.27	31.12.27
11	Installation of Lifts, Water Pumps, Firefighting, Fittings and Equipment as per CFO NOC , Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	31+2	5%	01.01.27	31.12.27
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps ,Fire Fighting Fittings and Equipment as per CFO NOC , Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	31+2	0%	01.01.28	30.07.28

 Digitally signed by
Raviraj Jain
Date: 2026.01.14
12:26:27 +05'30'

Table A5: (Block-4: C5- 2B+Stilt+30 floors)

S. No.	Task/Activity	Number	Percentage of work done	Activity start date	Activity end date
1	Excavation	1	100%	1.9.23	15.10.23
2	2 No. of Basement(s) and Plinth-structure and Non Tower structure 50%	2	100%	31.11.23	11.02.24
3	Total Number of Podiums	NA	NA		
4	Stilt Floor	1	100%	13.02.24	16.03.24
5	30 number of Slabs of Super Structure excluding basements and Ground/stilt floor	30	65%	18.03.24	02.12.26
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	31	45%	01.07.24	31.12.27
7	Sanitary Fittings within the Flat/Premises	30	35%	01.09.27	30.04.28
8	Electrical Fittings within the Flat/premises	31	35%	29.11.23	30.04.28
9	Staircases, Lift Wells and Lobbies(super structure) at each Floor level connecting Staircases and Lifts	31+2	65%	01.01.28	31.03.28
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	31	5%	01.04.27	31.12.27
11	Installation of Lifts, Water Pumps, Firefighting, Fittings and Equipment as per CFO NOC , Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	31+2	1%	01.01.27	31.12.27
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps ,Fire Fighting Fittings and Equipment as per CFO NOC , Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	31+2	0%	01.01.28	30.07.28

**Raviraj
Jain**

Digitally signed by
Raviraj Jain
Date: 2026.01.14
12:26:46 +05'30'

Table A6: (Block-4: C6- 2B+Stilt+30 floors)

S. No.	Task/Activity	Number	Percentage of work done	Activity start date	Activity end date
1	Excavation	1	100%	1.9.23	15.10.23
2	2 No. of Basement(s) and Plinth-structure and Non Tower structure 50%	2	100%	31.11.23	11.02.24
3	Total Number of Podiums	NA	NA		
4	Stilt Floor	1	100%	13.02.24	16.03.24
5	30 number of Slabs of Super Structure excluding basements and Ground/stilt floor	30	55%	18.03.24	02.12.26
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	31	45%	01.07.24	31.12.27
7	Sanitary Fittings within the Flat/Premises	30	35%	01.09.27	30.04.28
8	Electrical Fittings within the Flat/premises	31	35%	29.11.23	30.04.28
9	Staircases (super structure), Lift Wells(super structure) and Lobbies at each Floor level connecting Staircases and Lifts	31+2	55%	01.01.28	31.03.28
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	31	3%	01.04.27	31.12.27
11	Installation of Lifts, Water Pumps, Firefighting, Fittings and Equipment as per CFO NOC , Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	31+2	0%	01.01.27	31.12.27
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps ,Fire Fighting Fittings and Equipment as per CFO NOC , Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	31+2	0%	01.01.28	30.07.28

Raviraj Jain

Digitally signed by
Raviraj Jain
Date: 2026.01.14
12:27:07 +05'30'

Table A7: (Block-5: B5- 2B+Stilt+29 floors)

S. No.	Task/Activity	Number	Percentage of work done	Activity start date	Activity end date
1	Excavation	1	100%	01.09.23	15.10.23
2	2 No. of Basement(s) and Plinth-structure and Non Tower structure 50%	2	100%	31.11.23	11.02.24
3	Total Number of Podiums	NA	NA		
4	Stilt Floor	1	100%	13.02.24	16.03.24
5	29 number of Slabs of Super Structure excluding basements and Ground/stilt floor	29	19%	18.03.24	31.10.26
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	30	5%	01.07.24	31.12.27
7	Sanitary Fittings within the Flat/Premises	29	3%	01.09.27	30.04.28
8	Electrical Fittings within the Flat/premises	29	3%	29.11.23	30.04.28
9	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts	30+2	19%	01.01.28	31.03.28
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	30	0%	01.04.27	31.12.27
11	Installation of Lifts, Water Pumps, Firefighting, Fittings and Equipment as per CFO NOC , Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	30+2	0%	01.01.27	31.12.27
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps ,Fire Fighting Fittings and Equipment as per CFO NOC , Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	30+2	0%	01.01.28	30.07.28

 Digitally signed by Raviraj Jain
 Date: 2026.01.14 12:27:31 +05'30'

Table A8: (Block-5: B6- 2B+Stilt+29 floors)

S. No.	Task/Activity	Number	Percentage of work done	Activity start date	Activity end date
1	Excavation	1	100%	01.09.23	15.10.23
2	2 No. of Basement(s) and Plinth-structure and Non Tower structure 50%	2	100%	31.11.23	11.02.24
3	Total Number of Podiums	NA	NA		
4	Stilt Floor	1	100%	13.02.24	16.03.24
5	29 number of Slabs of Super Structure excluding basements and Ground/stilt floor	29	12%	18.03.24	31.10.26
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	30	3%	01.07.24	31.12.27
7	Sanitary Fittings within the Flat/Premises	29	0%	01.09.27	30.04.28
8	Electrical Fittings within the Flat/premises	29	0%	29.11.23	30.04.28
9	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts	30+2	12%	01.1.28	31.03.28
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	30	0%	01.04.27	31.12.27
11	Installation of Lifts, Water Pumps, Firefighting, Fittings and Equipment as per CFO NOC , Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	30+2	0%	01.01.27	31.12.27
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps ,Fire Fighting Fittings and Equipment as per CFO NOC , Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	30+2	0%	01.01.28	30.07.28

**Raviraj
Jain**

pg. 9

Digitally signed by
Raviraj Jain
Date: 2026.01.14
12:27:51 +05'30'

Table A9-(Block 6: A1 - 2B+Stilt+29 Floors)

S. No.	Task/Activity	Number	Percentage of work done	Activity start date	Activity end date
1	Excavation	1	100%	01.08.23	15.09.23
2	2 No. of Basement(s) and Plinth-structure and Non Tower structure 50%	2	100%	31.10.23	11.01.24
3	Total Number of Podiums	NA	NA		
4	Stilt Floor	1	100%	11.01.24	10.02.24
5	29 number of Slabs of Super Structure excluding basements and Ground/stilt floor	29	66%	12.02.24	30.07.2026
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	30	55%	01.07.24	31.12.27
7	Sanitary Fittings within the Flat/Premises	29	48%	01.09.27	30.04.28
8	Electrical Fittings within the Flat/premises	29	48%	29.11.23	30.04.28
9	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts	30+2	57%	01.01.28	31.03.28
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	30	7%	01.04.27	31.12.27
11	Installation of Lifts, Water Pumps, Firefighting, Fittings and Equipment as per CFO NOC , Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	30+2	0%	01.01.27	31.12.27
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps ,Fire Fighting Fittings and Equipment as per CFO NOC , Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	30+2	0%	01.01.28	30.07.28

Table A10-(Block 6: A2 - 2B+Stilt+29 Floors)

S. No.	Task/Activity	Number	Percentage of work done	Activity start date	Activity end date
1	Excavation	1	100%	01.08.23	15.09.23
2	2 No. of Basement(s) and Plinth-structure and Non Tower structure 50%	2	100%	31.10.23	11.01.24
3	Total Number of Podiums	NA	NA		
4	Stilt Floor	1	100%	11.01.24	10.02.24
5	29 number of Slabs of Super Structure excluding basements and Ground/stilt floor	29	62%	12.02.24	30.07.2026
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	30	55%	01.07.24	31.12.27
7	Sanitary Fittings within the Flat/Premises	29	48%	01.09.27	30.04.28
8	Electrical Fittings within the Flat/premises	29	48%	29.11.23	30.04.28
9	Staircase(super structure), Lift Wells(super structure) and Lobbies at each Floor level connecting Staircases and Lifts	30+2	59%	01.01.28	31.03.28
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	30	7%	01.04.27	31.12.27
11	Installation of Lifts, Water Pumps, Firefighting, Fittings and Equipment as per CFO NOC , Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	30+2	0%	01.01.27	31.12.27
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps ,Fire Fighting Fittings and Equipment as per CFO NOC , Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	30+2	0%	01.01.28	30.07.28


 Digitally signed by
 Raviraj Jain
 Date: 2026.01.14
 12:28:36 +05'30'

Table A11-(Block 6: A3 - 2B+Stilt+29 Floors)

S. No.	Task/Activity	Number	Percentage of work done	Activity start date	Activity end date
1	Excavation	1	100%	01.08.23	15.09.23
2	2 No. of Basement(s) and Plinth-structure and Non Tower structure 50%	2	100%	31.10.23	11.01.24
3	Total Number of Podiums	NA	NA		
4	Stilt Floor	1	100%	11.01.24	10.02.24
5	29 number of Slabs of Super Structure excluding basements and Ground/stilt floor	29	67%	12.02.24	30.07.2026
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	30	58%	01.07.24	31.12.27
7	Sanitary Fittings within the Flat/Premises	29	45%	01.09.27	30.04.28
8	Electrical Fittings within the Flat/premises	29	45%	29.11.23	30.04.28
9	Staircases(super structure), Lift Wells(super structure) and Lobbies at each Floor level connecting Staircases and Lifts	30+2	64%	01.01.28	31.03.28
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	30	7%	01.04.27	31.12.27
11	Installation of Lifts, Water Pumps, Firefighting, Fittings and Equipment as per CFO NOC , Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	30+2	0%	01.01.27	31.12.27
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps ,Fire Fighting Fittings and Equipment as per CFO NOC , Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	30+2	0%	01.01.28	30.07.28

Table A12-(Commercial 2B+G+1 Floors)

S. No.	Task/Activity	Number	Percentage of work done	Activity start date	Activity end date
1	Excavation	1	100%	01.09.25	30.11.25
2	2 No. of Basement(s) and Plinth-structure and Non Tower structure 50%	2	80%	25.11.25	30.04.26
3	Total Number of Podiums	NA	NA		
4	Stilt Floor	1	80%	01.03.26	31.07.26
5	2 number of Slabs of Super Structure excluding basements and Ground/stilt floor	1	70%	01.04.26	30.09.26
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	2	0%	1.6.26	30.6.27
7	Sanitary Fittings within the Flat/Premises	2	0%	NA	NA
8	Electrical Fittings within the Flat/premises	2	0%	15.3.26	31.10.27
9	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts	2+2	0%	01.02.27	30.09.27
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	2	0%	1.10.26	31.3.28
11	Installation of Lifts, Water Pumps, Firefighting, Fittings and Equipment as per CFO NOC , Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	2+2	0%	NA	NA
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps ,Fire Fighting Fittings and Equipment as per CFO NOC , Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	2+2	0%	1.1.27	31.12.27

Raviraj Jain Digitally signed by Raviraj Jain
Date: 2026.01.14 12:29:15
+05'30'

Table-B Internal and external development works (common facilities) in respect of the entire registered project				
S.No	Internal/External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1.	Internal Roads & Footpaths	70%	01.06.27	30.01.28
2.	Water Supply/Drinking Water Facilities	0%	01.01.27	31.12.27
3.	Sewerage (chamber, lines, Septic Tank, STP)	0%	01.10.26	30.09.27
4.	Storm Water Drain	0%	01.08.27	28.02.28
5.	Landscaping & Tree Planting	0%	01.01.27	31.10.27
6.	Street Lighting	0%	01.09.27	31.03.28
7.	Community Building big	35%	01.01.26	31.12.27
8.	Treatment & Disposal of Sewage and Sullage water/STP	0%	01.10.27	31.03.28
9.	Solid Waste Management & Disposal	0%	01.10.27	31.03.28
10.	Water Conservation, Rainwater Harvesting	0%	01.10.26	30.09.27
11.	Energy Management /Use of Renewable Energy	0%	01.01.27	31.12.27
12.	Fire Protection and Fire Safety Requirements	0%	01.01.27	31.12.27
13.	Electrical Sub Station, Control Panel & Meter Room	0%	01.07.27	31.03.28
14.	Receiving Station	0%	01.01.28	30.07.28
15.	Plan of Development Works	0%	N.A.	N.A.
16.	Emergency Evacuation Services	0%	N.A.	N.A.
17.	Common Facilities in Basement	0%	N.A.	N.A.
18.	Others, if any (please specify)	90%	01.10.23	01.07.26

Thanking you

 Digitally signed by
Raviraj Jain
Date: 2026.01.14
12:29:38 +05'30'

Architect **RAVI RAJ JAIN**

(License NO CA/2024/170151)

Mobile No. 9696858928

Email ID architect@gjagroup.co.in