

Confluence

ARCHITECTURE | URBAN DESIGN | INTERIOR DESIGN | LANDSCAPE

ARCHITECT'S CERTIFICATE (On Letter Head)

Form-REG-1

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No. CCS/25-26/4079

Date: 08.01.2026

Information as on 31.12.2025

Subject: Certificate of Percentage of work done for the Project **Palm Olympia Ph 2** RERA Registration Number (**UPRERAPRJ308567**) situate in Village / Sector **Plot no Gh-02 Sector-16C Greater Noida (West) Greater Noida, Gautam Budha Nager UP 201308** Competent / Development Authority **Greater Noida Industrial Development Authority District Gautam Budha Nager PIN 201308** admeasuring **33,050 sq.mts.** area being developed by **M/s Sam India Abhimanyu Housing (UPRERAPRM236650)**

I, Vishal Sharma have undertaken assignment as Architect for certifying Percentage of work done for the Project **Palm Olympia Ph 2** RERA Registration Number (**UPRERAPRJ308567**) situate in Village / Sector **Plot no Gh-02 Sector-16C Greater Noida (West) Greater Noida, Gautam Budha Nager UP 201308** Competent / Development Authority **Greater Noida Industrial Development Authority District Gautam Budha Nager PIN 201308** admeasuring **33,050 sq.mts.** area being developed by **M/s Sam India Abhimanyu Housing (UPRERAPRM236650)**

1. Following technical professionals are appointed by Promoter:-

- Mr. Vishal Sharma C/o M/s Confluence Consultancy Services as Architect
- Mr. V.D. Sharma C/o M/s Optimum Design Private Limited as Structural Consultant
- Mr. Anand Havelia C/o M/s Consummate Engineering Services (P) Ltd. as MEP Consultant
- Mr. Ajay Jindal as Site Head on behalf of M/s Sam India Abhimanyu Housing.

2-Based on Site Inspection, with respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows -

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.

Table - A1

Table - A1					
Building/Wing/ Block /Tower Number or Name		Tower D1			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	N/A	100%	01.07.2023	15.07.2024
2	Total Number of Basement and Plinth	2 Nos	100%	03.10.2023	21.10.2025
3	Total Number of Podiums	N/A			
4	Stilt Floor	N/A			
5	Total Number of Slabs of Super Structure	32	85%	03.05.2026	02.09.2027
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	32	20%	03.12.2026	12.03.2028
7	Sanitary Fittings within the Flat/Premises	32	45%	09.11.2027	07.03.2028
8	Electrical Fitting within the Flat/Premises	32	85%	07.09.2027	14.02.2027
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	32	85%	13.07.2027	17.02.2028
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	32	70%	17.09.2027	05.03.2028
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	32	60%	13.05.2027	04.01.2028

Confluence Consultancy Services

New Delhi | Bengaluru | Dubai

F-1 ; First Floor, Mira Corporate Suites, +91 1141684508 | ccs@inconfluence .com

Ishwar Nagar , New Delhi-110065 | +91 1141635305 | www.confluenceworld.in

ISO 9001:2000 Co. Member of IGBC



12	Compliance to conditions of environmental / Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	N/A	0%	15.12.2027	15.03.2028
(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)					

Table - A2					
Building/Wing/ Block /Tower Number or Name		Tower D2			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	N/A	100%	01.07.2023	15.07.2024
2	Total Number of Basement and Plinth	2 Nos	100%	25.05.2024	23.10.2025
3	Total Number of Podiums	N/A		—	—
4	Stilt Floor	N/A		—	—
5	Total Number of Slabs of Super Structure	32	85%	03.05.2026	02.09.2027
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	32	20%	05.11.2026	19.03.2028
7	Sanitary Fittings within the Flat/Premises,	32	45%	09.11.2027	07.03.2028
8	Electrical Fitting within the Flat/Premises	32	85%	05.05.2027	24.03.2028
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	32	85%	13.03.2027	17.02.2028
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	32	70%	17.09.2027	24.03.2028
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	32	60%	23.05.2027	04.01.2028
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy / Completion Certificate.	N/A	0%	15.12.2027	15.03.2028
(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)					

Table - A3					
Building/Wing/ Block /Tower Number or Name		Tower D3			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		100%	01.07.2023	15.07.2024
2	Total Number of Basement and Plinth	2 Nos	100%	25.04.2025	25.11.2025
3	Total Number of Podiums	N/A		—	—
4	Stilt Floor	N/A		—	—
5	Total Number of Slabs of Super Structure	32	85%	03.11.2026	08.11.2027
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	32	20%	06.02.2027	10.01.2028
7	Sanitary Fittings within the Flat/Premises,	32	45%	11.10.2027	15.03.2028



8	Electrical Fitting within the Flat/Premises	32	85%	06.04.2027	15.02.2028
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	32	85%	23.08.2027	19.01.2028
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	32	70%	19.07.2027	21.02.2028
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	32	60%	13.08.2027	20.02.2028
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	N/A	0%	16.11.2027	29.01.2028

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Table - A4					
Building/Wing/ Block /Tower Number or Name		Tower C1			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	N/A	100%	01.07.2023	15.07.2024
2	Total Number of Basement and Plinth	2 Nos	100%	05.01.2024	25.09.2025
3	Total Number of Podiums	N/A		-	-
4	Stilt Floor	N/A		-	-
5	Total Number of Slabs of Super Structure	30	65%	05.04.2026	05.08.2027
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	30	20%	05.11.2026	20.02.2028
7	Sanitary Fittings within the Flat/Premises	30	30%	12.10.2027	10.03.2028
8	Electrical Fitting within the Flat/Premises	30	65%	07.04.2027	11.03.2028
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	30	65%	05.07.2027	20.01.2028
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	30	50%	25.04.2027	07.12.2027
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	30	50%	25.04.2027	07.12.2027
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	N/A	0%	17.11.2027	15.03.2028

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Table - A5



Building/Wing/ Block /Tower Number or Name		Tower B1			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	N/A	100%	01.07.2023	15.07.2024
2	Total Number of Basement and Plinth	2 Nos	100%	20.04.2024	20.10.2025
3	Total Number of Podiums	N/A	—	—	—
4	Stilt Floor	N/A	—	—	—
5	Total Number of Slabs of Super Structure	33	70%	30.11.2026	08.11.2027
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	33	5%	02.01.2027	04.01.2028
7	Sanitary Fittings within the Flat/Premises.	33	30%	06.09.2027	09.12.2027
8	Electrical Fitting within the Flat/Premises	33	60%	02.03.2027	13.12.2027
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	33	60%	14.06.2027	17.12.2027
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks.	33	45%	14.06.2027	17.12.2027
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	33	50%	09.07.2027	16.01.2028
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/ Completion Certificate.	N/A	0%	12.10.2027	28.01.2028
(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)					

Table - A6					
Building/Wing/ Block /Tower Number or Name		Commercial			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	N/A	80%	05.01.2024	25.08.2024
2	Total Number of Basement and Plinth	2 Nos	40%	20.04.2024	22.04.2025
3	Total Number of Podiums	N/A	—	—	—
4	Stilt Floor	N/A	—	—	—
5	Total Number of Slabs of Super Structure	1	10%	10.08.2025	10.05.2026
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	1	0	15.05.2026	18.04.2027
7	Sanitary Fittings within the Flat/Premises.	1	0	06.07.2026	28.03.2027
8	Electrical Fitting within the Flat/Premises	1	0	10.09.2025	26.10.2026
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	1	0	19.06.2026	22.09.2026
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks.	1	0	13.12.2025	13.06.2026
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	1	0	02.05.2026	16.02.2027



12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	N/A	0	14.04.2026	28.03.2028
(Prepare separate table for each Building/Wing/Block/Tower. In case of multiple Building/Wing/Block/Tower, the tables must be numbered as A1, A2, ...)					



Table - B				
S.No	Internal/External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1	Internal Roads & Footpaths	0	12.05.2027	28.01.2028
2	Water Supply/Drinking Water Facilities	60%	10.01.2026	25.03.2027
3	Sewerage (chamber, lines, Septic Tank, STP)	95%	05.08.2026	10.04.2028
4	Storm Water Drain	0	05.08.2026	10.04.2028
5	Landscaping & Tree Planting	0	15.05.2027	15.03.2028
6	Street Lighting	0	18.02.2026	20.03.2028
7	Community Buildings	10%	13.01.2026	18.09.2027
8	Treatment & Disposal of Sewage and Sullage water /STP	0	10.12.2026	31.12.2027
9	Solid Waste Management & Disposal	0	03.08.2027	25.02.2028
10	Water Conservation, Rainwater Harvesting	0	20.10.2026	05.12.2027
11	Energy Management/Use of Renewable Energy	0	20.05.2027	12.02.2028
12	Fire Protection and Fire Safety Requirements	5%	15.03.2025	25.06.2027
13	Electrical Sub Station, Control Panel & Meter Room	0	20.05.2027	28.02.2028
14	Receiving Station	0	20.05.2027	28.02.2028
15	Plan of Development Works	0	05.02.2026	28.03.2028
16	Emergency Evacuation Services	0	05.02.2026	28.03.2028
17	Common Facilities in Basement	0	05.02.2026	28.03.2028
18	Others, if any (Non Tower Area / Basement parking)	25%	01.07.2023	31.12.2027

