

RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151

Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Form- REG-1

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

Information as on **31.12.2025**

Date: **09.01.2026**

Subject: Certificate of Percentage of work done for the Project **RG's Pleiades Phase 3**, having **2 nos. of Tower(s)/Block(s) TOWER-3 (ELECTRA), TOWER-4 (MAIA)** of the **UPRERAPRJ415309/09/2025** situated on the **Plot no. GH- 14B, SECTOR -01, GREATER NOIDA Tehsil- Gautam Buddha Nagar, PIN- 201318** Competent/ Development authority **Greater Noida Industrial Development Authority (GNIDA)**, admeasuring **7484.00 Sq. Mtrs. out of the Total Land Area of 33,000 Sq. Mtrs.** area being developed by **M/S KVIR TOWERS PVT. LTD.** Promoter ID: **UPRERAPRM293996**.

I Ravi Raj Jain have undertaken assignment as Architect for certifying Percentage of work done for the Project **RG's Pleiades Phase 3**, having **2 nos. of Tower(s)/Block(s) TOWER-3 (ELECTRA), TOWER-4 (MAIA)** of the **UPRERAPRJ415309/09/2025** situated on the **Plot no. GH- 14B, SECTOR -01, GREATER NOIDA Tehsil- Gautam Buddha Nagar, PIN-201318** Competent/ Development authority **Greater Noida Industrial Development Authority (GNIDA)**, admeasuring **7484.00 Sq. Mtrs. out of the Total Land Area of 33,000 Sq. Mtrs.** area being developed by **M/S KVIR TOWERS PVT. LTD.** Promoter ID: **UPRERAPRM293996**.

1. Following technical professionals are appointed by Promoter: -

- | | |
|--|----------------------------------|
| (i) Shri Vishal Sharma (M/S Confluence) | as Licensed Surveyor / Architect |
| (ii) Shri V.D. Sharma (M/S Optimum Design Pvt. Ltd.) | as Structural Consultant |
| (iii) Shri Amand Havelia (M/S CESPL) | as MEP Consultant |
| (iv) Shri Mukesh Kumar | as Site Supervisor |

2-Based on Site Inspection, with respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows -

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.

**Raviraj
Jain**

Digitally signed
by Raviraj Jain
Date: 2026.01.10
15:16:05 +05'30'

RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Table – A

Tower-T3		S + 29 Floors			
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		05%	16.10.2024	31.03.2025
2	Total Number of Basement & Podium	2	00%	01.02.2025	30.11.2025
3	Total Number of Podium	NA	NA	NA	NA
4	Stilt Floor	01	00%	01.12.2025	31.12.2025
5	Total Number of Slabs of Super Structure	30	00%	01.01.2026	30.06.2028
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	30	00%	02.06.2027	31.10.2028
7	Sanitary Fittings within the Flat/Premises	30	00%	01.11.2026	31.03.2029
8	Electrical Fitting within the Flat/Premises	30	00%	01.11.2026	31.10.2028
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	30	00%	01.01.2026	30.06.2028
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	30	00%	01.04.2027	09.09.2029
11	Installation of Lifts, Water Pumps, Fire Fighting, Fitt and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	30	00%	01.04.2027	30.06.2029
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of Lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	30	00%	01.04.2027	30.06.2029

**Raviraj
Jain**Digitally signed
by Raviraj Jain
Date: 2026.01.10
15:16:49 +05'30'

RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Table – A1

Tower-T4		S + 29 Floors			
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		00%	16.10.2024	31.07.2025
2	Total Number of Basement & Podium	02	00%	01.08.2025	31.03.2026
3	Total Number of Podium	NA	NA	NA	NA
4	Stilt Floor	01	00%	01.04.2026	30.04.2026
5	Total Number of Slabs of Super Structure	30	00%	01.04.2026	30.09.2028
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	30	00%	31.10.2027	31.03.2029
7	Sanitary Fittings within the Flat/Premises	30	00%	01.04.2027	30.06.2029
8	Electrical Fitting within the Flat/Premises	30	00%	01.04.2027	31.03.2029
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	30	00%	01.04.2026	30.09.2028
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	30	00%	01.04.2027	31.03.2029
11	Installation of Lifts, Water Pumps, Fire Fighting, Fitt and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	30	00%	01.04.2027	31.03.2029
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of Lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	30	00%	01.04.2027	31.03.2029

Raviraj Jain Digitally signed
by Raviraj Jain
Date: 2026.01.10
15:17:09 +05'30'

RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Table- B

Internal and external development works (common facilities) in respect of the entire registered project				
S.No.	Internal/External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1	Internal Roads & Footpaths	00%	01.09.2026	11.08.2029
2	Water Supply/Drinking Water Facilities	00%	10.10.2028	05.09.2029
3	Sewerage (chamber, lines, Septic Tank, STP)	00%	10.09.2028	29.03.2029
4	Storm Water Drain	00%	10.09.2028	29.03.2029
5	Landscaping & Tree Planting	00%	09.11.2028	09.09.2029
6	Street Lighting	00%	09.03.2029	06.08.2029
7	Community Buildings	00%	16.10.2024	09.09.2024
8	Treatment & Disposal of Sewage and Sullage water /STP	00%	10.09.2028	07.07.2029
9	Solid Waste Management & Disposal	00%	25.10.2028	09.09.2029
10	Water Conservation, Rainwater Harvesting	00%	15.10.2028	09.09.2029
11	Energy Management/Use of Renewable Energy	00%	10.10.2028	09.09.2029
12	Fire Protection and Fire Safety Requirements	00%	01.08.2028	09.09.2029
13	Electrical Sub Station, Control Panel & Meter Room	00%	11.06.2029	09.09.2029
14	Receiving Station	00%	11.06.2029	09.09.2029
15	Plan of Development Works	21%	16.10.2024	09.09.2024
16	Emergency Evacuation Services	00%	16.10.2024	09.09.2024
17	Common Facilities in Basement	00%	16.10.2024	09.09.2024
18	Others, if any (please specify)	15%	11.06.2024	09.09.2029

Yours Faithfully

**Ravira
j Jain** Digitally signed
by Raviraj Jain
Date:
2026.01.10
15:17:28 +05'30'

Ar. RAVIRAJ JAIN**Council of Architecture No. CA/2024/170151**

Mobile No. 9696858928

Email ID- architect@gjagroup.co.in