

RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151

Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Form- REG-1

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

Information as on **31.12.2025**

Date: 06.01.2026

Subject: Certificate of Percentage of Completion of Construction Work of Project 'Estate 128' having 3 Nos. Tower (s)/ 03 Blocks {Tower-1, Tower-2, Tower-3}{B+G+36} Floors & Commercial {G+1} of the UPRERAPRJ446459 situated at Plot no. TS-02, Jaypee Greens Wish Town, Sector-128, NOIDA competent / development authority New Okhla Industrial Development Authority, admeasuring 39,385.23 Sq. Mtrs. out of the Total Land Area of 40,468.56 Sq. Mtrs. area being developed by Promoter M/s. Max Estates 128 Pvt.Ltd. Promoter ID: UPRERAPRM235248

I, **Ar. Ravi Raj Jain**, have undertaken assignment as **Architect** for certifying Percentage of work done for the project 'Estate 128' having 3 Nos. Tower (s)/ 03 Blocks {Tower-1, Tower-2, Tower-3}{B+G+36} Floors & Commercial {G+1} of the UPRERAPRJ446459 situated at Plot no. TS-02, Jaypee Greens Wish Town, Sector-128, NOIDA competent / development authority New Okhla Industrial Development Authority, admeasuring 39,385.23 Sq. Mtrs. out of the Total Land Area of 40,468.56 Sq. Mtrs. area being developed by Promoter "M/s. Max Estates 128 Pvt.Ltd".

1. Following technical professionals are appointed by Promotor: -

- | | | |
|-------|---|---------------------------|
| (i) | M/s. Neerja Dixit | as L.S. / Architect. |
| (ii) | M/s. Melior Structure Solutions | as Structural Consultant. |
| (iii) | M/S Proion Consultants Private Limited | as MEP Consultant. |
| (iv) | Mr. Raghwendra Bijay | as Site Supervisor. |

2. Based on the Site Inspection, with respect to each of the Plots/Buildings/wings/Block/ Towers of the aforesaid Real Estate Project, I certify as follows: –

2.1 As on the date of this Certificate, the Percentage of Work done for each of the Buildings /Blocks/Towers of The Real Estate Project is as per table A.

2.2 As on the date of this certificate, the percentage of work executed with respect to each of the activities pertaining to Plotted Development and/or buildings which are common to overall project is detailed in Table B.

**Raviraj
Jain**

Digitally signed
by Raviraj Jain
Date: 2026.01.08
17:52:35 +05'30'

RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Table- A

Tower-1		B+G+36 Floors			
S.No.	Task/Activity	Number	Percentage Work Done	Activity Start Date	Activity End Date
1	Excavation		100%	17.09.2023	18.11.2024
2	Total No. of Basement and Plinth	1	100%	17.10.2023	29.02.2024
3	Total No. of podiums	NA	NA	NA	NA
4	Ground Floor	1	100%	29.02.2024	05.04.2024
5	Total number Slabs in super structure	37	74%	01.04.2027	30.09.2026
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	37	20%	01.12.2024	01.05.2028
7	Sanitary Fittings within the Flat/Premises	37	2%	01.12.2024	01.04.2028
8	Electrical fitting within the flat/Premises	37	3%	01.12.2024	01.03.2027
9	Staircase, Lift Well and Lobbies at each Floor level connecting Staircases, Overhead and Underground Water Tanks	37	68%	01.04.2027	30.09.2026
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Block/Tower	37	2%	01.12.2026	01.04.2028
11	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas(staircase),	37	0%	01.12.2026	01.03.2028
12	Compliance to conditions of environmental/Fire Noc, electric safety certificates installation of lifts as per provision of lift act 2024 -water pumps, firefighting fittings All other works to get required Occupation/Completion Certificate	37	0%	01.12.2026	01.04.2028

**Raviraj
Jain**Digitally signed
by Raviraj Jain
Date: 2026.01.08
17:53:35 +05'30'

RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Tower A1

Tower-2		B+G+36 Floors			
S.No.	Task/Activity	Number	Percentage Work Done	Activity Start Date	Activity End Date
1	Excavation		100%	17.09.2023	18.11.2024
2	Total No. of Basement and Plinth	1	100%	07.10.2023	18.12.2024
3	Total No. of podiums	NA	NA	NA	NA
4	Ground Floor	1	100%	29.02.2024	05.04.2024
5	Total number Slabs in super structure	37	74%	01.04.2027	30.09.2026
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	37	20%	01.01.2024	29.02.2024
7	Sanitary Fittings within the Flat/Premises	37	01%	01.12.2024	01.04.2028
8	Electrical fitting within the flat/Premises	37	03%	01.12.2024	01.03.2027
9	Staircase, Lift Well and Lobbies at each Floor level connecting Staircases, Overhead and Underground Water Tanks	37	70%	01.04.2027	30.09.2026
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Block/Tower	37	00%	01.12.2026	01.04.2028
11	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas(staircase),	37	00%	01.12.2026	01.03.2028
12	Compliance to conditions of environmental/Fire Noc, electric safety certificates installation of lifts as per provision of lift act 2024 -water pumps, firefighting fittings All other works to get required Occupation/Completion Certificate	37	00%	01.12.2026	01.04.2028

**Raviraj
Jain**Digitally signed
by Raviraj Jain
Date: 2026.01.08
17:53:59 +05'30'

RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Tower A2

Tower-3		B+G+36 Floors			
S.No.	Task/Activity	Number	Percentage Work Done	Activity Start Date	Activity End Date
1	Excavation		100%	17.09.2023	18.11.2024
2	Total No. of Basement and Plinth	1	98%	17.10.2023	18.12.2024
3	Total No. of podiums	NA	NA	NA	NA
4	Ground Floor	1	98%	29.02.2024	05.04.2024
5	Total number Slabs in super structure	37	79%	01.04.2027	30.09.2026
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	37	25%	01.12.2024	01.05.2028
7	Sanitary Fittings within the Flat/Premises	37	2%	01.12.2024	01.04.2028
8	Electrical fitting within the flat/Premises	37	4%	01.12.2024	01.03.2027
9	Staircase, Lift Well and Lobbies at each Floor level connecting Staircases, Overhead and Underground Water Tanks	37	75%	01.04.2027	30.09.2026
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Block/Tower	37	02%	01.12.2026	01.04.2028
11	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas(staircase),	37	00%	01.12.2026	01.03.2028
12	Compliance to conditions of environmental/Fire Noc, electric safety certificates installation of lifts as per provision of lift act 2024 -water pumps, firefighting fittings All other works to get required Occupation/Completion Certificate	37	00%	01.12.2026	01.04.2028

**Raviraj
Jain**Digitally signed
by Raviraj Jain
Date: 2026.01.08
17:54:20 +05'30'

RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Tower A3

Commercial		G+1 Floors			
S.No.	Task/Activity	Number	Percentage Work Done	Activity Start Date	Activity End Date
1	Excavation		00%	02.12.2026	24.02.2027
2	Total No. of Basement and Plinth	NA	NA	NA	NA
3	Total No. of podiums	NA	NA	NA	NA
4	Ground Floor	1	00%	25.02.2027	12.05.2027
5	Total number Slabs in super structure	1	00%	01.04.2027	30.09.2027
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	1	00%	13.06.2027	26.10.2027
7	Sanitary Fittings within the Flat/Premises	1	00%	28.06.2027	26.09.2027
8	Electrical fitting within the flat/Premises	1	00%	28.06.2027	26.09.2027
9	Staircase, Lift Well and Lobbies at each Floor level connecting Staircases, Overhead and Underground Water Tanks	1	00%	25.02.2027	30.09.2027
10	The external plumbing and external plaster, Elevation completion of terraces with waterproofing of the Building/Block/Tower	1	00%	26.09.2027	25.11.2027
11	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings Common Areas(staircase),	1	NA	NA	NA
12	Compliance to conditions of environmental/Fire No electric safety certificates installation of lifts as per provision of lift act 2024 -water pumps, firefighting fittings All other works to get required Occupation/Completion Certificate	1	00%	26.09.2027	25.11.2027

**Raviraj
Jain**Digitally signed
by Raviraj Jain
Date: 2026.01.08
17:54:44 +05'30'

RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Table B

Internal and external development works (common facilities) in respect of the entire registered project				
S. No.	Internal/External Development work (Common Facilities)	% work done	Activity start date	Activity end date
1	Internal Roads & Footpaths	14%	22.02.2027	05.11.2027
2	Water Supply / Drinking Water Facilities	0%	10.02.2027	18.02.2028
3	Sewerage (chamber, lines, Septic Tank, STP)	0%	17.03.2027	13.10.2027
4	Storm Water Drains	0%	17.03.2027	13.10.2027
5	Landscaping & Tree Planting	0%	17.03.2027	07.02.2028
6	Street Lighting	0%	17.03.2027	13.10.2027
7	Community buildings	10%	02.12.2026	04.05.2028
8	Treatment and disposal of sewage and sullage water / STP	0%	01.02.2027	04.12.2027
9	Solid Waste management & Disposal	0%	01.02.2027	04.12.2027
10	Water conservation Rain water harvesting	0%	01.02.2027	04.12.2027
11	Energy Management / use of Renewable Energy	0%	01.02.2027	04.12.2027
12	Fire protection and fire safety Requirements	0%	10.02.2027	18.02.2028
13	Electric sub station, control panel & meter room	0%	02.12.2026	04.05.2028
14	receiving station	0%	02.12.2026	04.05.2028
15	Plan of development works	0%	02.12.2026	04.05.2028
16	Emergency evacuation services	N.A.	NA	NA
17	Common facilities in basement	6%	02.12.2026	04.05.2028
18	Others if any	15%	22.02.2027	07.02.2028

Yours Faithfully

Raviraj Jain Digitally signed
by Raviraj Jain
Date: 2026.01.08
17:55:19 +05'30'

Ar. RAVIRAJ JAIN**Council of Architecture No. CA/2024/170151**

Mobile No. 9696858928

Email ID- architect@gjagroup.co.in