

RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151

Add.: Unit No-821, 8th Floor, Hope Tower,
Galaxy Blue Sapphire, Sector-4, Greater Noida
(West),

Gautam Buddha Nagar (U.P.) -PIN-201318

Mob. - +91-9696858928

email: architect@gjagroup.co.in

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of
Quarterly Progress Report)

No: IVR-02/028

Dated 13.01.2026

Information on dated 31.12.2025

Subject: Certificate of Percentage of Construction Work of Project '**Ivory County Phase-3 (UPRERAPRJ507062)**', having 4 No. of Residential block(s) Block-1(B1,B2), Block1A(B3,B4), Block 7(D1,D2), Block 8(A4,A5) as per floor details mentioned in Block wise Table-A, situated on the Plot no. GH -01, Sector-115, Noida, District-Gautam Budha Nagar, Uttar Pradesh, Pin-201306, Competent/Development Authority - New Okhla Industrial Development Authority, admeasuring 27623.927 Sq. Mtrs. area being developed by M/s. Themecounty Pvt. Ltd.
PROMOTER ID: UPRERAPRM206951

I Ravi Raj Jain has undertaken assignment as Architect for Certifying Percentage of work done for the Project **Ivory County Phase-3 (UPRERAPRJ507062)** having 4 No. of Residential block (s) Block-1(B1,B2), Block1A(B3,B4), Block 7(D1,D2), Block 8(A4,A5) as per floor details as per floor details mentioned in Block wise Table-A ,situated on the Plot no. GH -01,Sector-115, Noida, District Gautam Buddha Nagar, Uttar Pradesh, Pin-201306 , Competent/ Development authority -New Okhla Industrial Development Authority, admeasuring 27623.927 Sq. Mtrs. area being developed by M/s. Themecounty Pvt. Ltd. **PROMOTER ID: UPRERAPRM206951**

1. Following technical professionals are appointed by Promotor: -

- (i) M/s. Confluence Consultancy Services as L.S. / Architect
- (ii) M/s. Vintech Consultants as Structural Consultant
- (iii) M/s. Consummate Engineering Services Pvt. Ltd. as MEP Consultant
- (iv) Mr. Kapil Kaushik as Site Incharge

Raviraj
Jain

Digitally signed
by Raviraj Jain
Date: 2026.01.14
12:11:26 +05'30'

Table A1: (Block-1: B1- 2B+Stilt+29 floors)

S. No.	Task/Activity	Number	Percentage of work done	Activity start date	Activity end date
1	Excavation	1	100%	01.04.24	31.03.26
2	2 No. of Basement(s) and Plinth-structure	2	10%	25.11.24	26.03.25
3	Total Number of Podiums	NA	NA	NA	NA
4	Stilt Floor	1	0%	28.03.25	12.05.25
5	29 number of Slabs of Super Structure excluding basements and Ground/stilt floor	30	0%	14.05.25	06.02.29
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows to each of the Flats/Premises	30	0%	01.12.25	30.06.29
7	Sanitary Fittings within the Flat/Premises	30	0%	01.04.29	30.09.29
8	Electrical Fittings within the Flat/premises	30	0%	27.12.24	30.06.29
9	Staircase, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts	30+2	0%	01.01.28	30.06.29
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	30	0%	15.03.29	30.06.29
11	Installation of Lifts, Water Pumps, Fire fighting, Fittings and Equipment as per CFO NOC , Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	30+2	0%	01.01.28	30.06.29
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps ,Fire Fighting Fittings and Equipment as per CFO NOC , Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	30+2	0%	01.04.29	31.12.29

Raviraj Jain Digitally signed by Raviraj Jain
Date: 2026.01.14 12:16:15 +05'30'

Table A2(Block 1 -B2 2B+Stilt+29 Floors

S. No.	Task/Activity	Number	Percentage of work done	Activity start date	Activity end date
1	Excavation	1	100%	01.04.24	31.03.26
2	2 No. of Basement(s) and Plinth-structure	2	0%	25.11.24	26.03.25
3	Total Number of Podiums	NA	NA	NA	NA
4	Stilt Floor	1	0%	28.03.25	12.05.25
5	29 number of Slabs of Super Structure excluding basements and Ground/stilt floor	30	0%	14.05.25	06.02.29
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows to each of the Flats/Premises	30	0%	01.12.25	30.06.29
7	Sanitary Fittings within the Flat/Premises	30	0%	01.04.29	30.09.29
8	Electrical Fittings within the Flat/premises	30	0%	27.12.24	30.06.29
9	Staircase, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts	30+2	0%	01.01.28	30.06.29
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	30	0%	15.03.29	30.06.29
11	Installation of Lifts, Water Pumps, Fire fighting, Fittings and Equipment as per CFO NOC , Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	30+2	0%	01.01.28	30.06.29
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps ,Fire Fighting Fittings and Equipment as per CFO NOC , Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	30+2	0%	01.04.29	31.12.29

**Raviraj
Jain**

Digitally signed by
Raviraj Jain
Date: 2026.01.14
12:16:31 +05'30'

Table A3-(Block 1A B3 - 2B+Stilt+29 Floors

S. No.	Task/Activity	Number	Percentage of work done	Activity start date	Activity end date
1	Excavation	1	100%	01.04.24	31.03.26
2	2 No. of Basement(s) and Plinth-structure and Non tower Structure 50%	2	100%	25.11.24	26.03.25
3	Total Number of Podiums	NA	NA		
4	Stilt Floor	1	100%	28.03.25	12.05.25
5	29 number of Slabs of Super Structure excluding basements and Ground/stilt floor	30	09%	14.05.25	06.02.29
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows to each of the Flats/Premises	30	0%	01.12.25	30.06.29
7	Sanitary Fittings within the Flat/Premises	30	0%	01.04.29	30.09.29
8	Electrical Fittings within the Flat/premises	30	0%	27.12.24	30.06.29
9	Staircase, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts	30+2	0%	01.01.28	30.06.29
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	30	0%	15.03.29	30.06.29
11	Installation of Lifts, Water Pumps, Fire fighting, Fittings and Equipment as per CFO NOC , Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	30+2	0%	01.01.28	30.06.29
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps ,Fire Fighting Fittings and Equipment as per CFO NOC , Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	30+2	0%	01.04.29	31.12.29

**Raviraj
Jain**

Digitally signed by
Raviraj Jain
Date: 2026.01.14
12:16:48 +05'30'

Table A4-(Block 1A B4 - 2B+Stilt+29 Floors)

S. No.	Task/Activity	Number	Percentage of work done	Activity start date	Activity end date
D 1	Excavation	1	100%	01.04.24	31.03.26
2	2 No. of Basement(s) and Plinth-structure	2	100%	25.11.24	26.03.25
3	Total Number of Podiums	NA	NA		
4	Stilt Floor	1	100%	28.03.25	12.05.25
5	29 number of Slabs of Super Structure excluding basements and Ground/stilt floor	30	19%	14.05.25	06.02.29
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows to each of the Flats/Premises	30	1%	01.12.25	30.06.29
7	Sanitary Fittings within the Flat/Premises	30	0%	01.04.29	30.09.29
8	Electrical Fittings within the Flat/premises	30	0%	27.12.24	30.06.29
9	Staircase, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts	30	17%	01.01.28	30.06.29
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	30	0%	15.03.29	30.06.29
11	Installation of Lifts, Water Pumps, Fire fighting, Fittings and Equipment as per CFO NOC , Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	30+2	0%	01.01.28	30.06.29
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps ,Fire Fighting Fittings and Equipment as per CFO NOC , Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	30+2	0%	01.04.29	31.12.29

Raviraj Jain
 Digitally signed by
 Raviraj Jain
 Date: 2026.01.14
 12:17:01 +05'30'

Table A5-(Block 7 D1 - 2B+Stilt+29 Floors)

S. No.	Task/Activity	Number	Percentage of work done	Activity start date	Activity end date
1	Excavation	1	100%	1.12.23	31.03.26
2	2 No. of Basement(s) and Plinth-structure	2	95%	02.07.24	7.11.24
3	Total Number of Podiums	NA	NA		
4	Stilt Floor	1	100%	09.11.24	02.01.25
5	29 number of Slabs of Super Structure excluding basements and Ground/stilt floor	30	2%	04.01.25	30.03.29
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows to each of the Flats/Premises	30	0%	01.10.25	30.09.29
7	Sanitary Fittings within the Flat/Premises	30	0%	01.06.28	30.09.29
8	Electrical Fittings within the Flat/premises	30	0%	01.09.24	30.07.29
9	Staircase, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts	30	0%	01.01.27	30.05.29
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	30	0%	01.04.28	30.09.29
11	Installation of Lifts, Water Pumps, Fire fighting, Fittings and Equipment as per CFO NOC , Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	30+2	0%	01.06.28	30.06.28
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps ,Fire Fighting Fittings and Equipment as per CFO NOC , Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	30+2	0%	01.07.29	31.12.29

Raviraj Jain

Digitally signed by Raviraj Jain
Date: 2026.01.14 12:17:15
+05'30'

Table A6-(Block 7 D2- 2B+Stilt+29 Floors)

S. No.	Task/Activity	Number	Percentage of work done	Activity start date	Activity end date
1	Excavation	1	100%	1.12.23	31.03.26
2	2 No. of Basement(s) and Plinth-structure	2	100%	02.07.24	7.11.24
3	Total Number of Podiums	NA	NA		
4	Stilt Floor	1	100%	09.11.24	02.01.25
5	29 number of Slabs of Super Structure excluding basements and Ground/stilt floor	30	5%	04.01.25	30.03.29
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows to each of the Flats/Premises	30	0%	01.10.25	30.09.29
7	Sanitary Fittings within the Flat/Premises	30	0%	01.06.28	30.09.29
8	Electrical Fittings within the Flat/premises	30	0%	01.09.24	30.07.29
9	Staircase, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts	30	0%	01.01.27	30.05.29
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	30	0%	01.04.28	30.09.29
11	Installation of Lifts, Water Pumps, Fire fighting, Fittings and Equipment as per CFO NOC , Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	30+2	0%	01.06.28	30.06.28
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps ,Fire Fighting Fittings and Equipment as per CFO NOC , Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	30+2	0%	01.07.29	31.12.29

 Digitally signed by
Raviraj Jain
Date: 2026.01.14
12:17:29 +05'30'

Table A7-(Block 8 A4 - 2B+Stilt+29 Floors)

S. No.	Task/Activity	Number	Percentage of work done	Activity start date	Activity end date
1	Excavation	1	0%	01.12.23	31.03.26
2	2 No. of Basement(s) and Plinth-structure	2	0%	02.07.24	07.11.24
3	Total Number of Podiums	NA	NA		
4	Stilt Floor	1	0%	09.11.24	02.01.25
5	29 number of Slabs of Super Structure excluding basements and Ground/stilt floor	30	0%	04.01.25	30.03.29
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows to each of the Flats/Premises	30	0%	01.10.25	30.06.29
7	Sanitary Fittings within the Flat/Premises	30	0%	01.06.28	30.09.29
8	Electrical Fittings within the Flat/premises	30	0%	01.09.24	30.07.29
9	Staircase, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts	30	0%	01.01.27	30.05.29
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	30	0%	01.04.28	30.09.29
11	Installation of Lifts, Water Pumps, Fire fighting, Fittings and Equipment as per CFO NOC , Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	30+2	0%	01.06.28	30.06.28
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps ,Fire Fighting Fittings and Equipment as per CFO NOC , Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	30+2	0%	01.07.29	31.12.29

Table A8-(Block 8 A5 - 2B+Stilt+29 Floors)

S. No.	Task/Activity	Number	Percentage of work done	Activity start date	Activity end date
1	Excavation	1	0%	01.12.23	31.03.26
2	2 No. of Basement(s) and Plinth-structure	2	0%	02.07.24	07.11.24
3	Total Number of Podiums	NA	NA		
4	Stilt Floor	1	0%	09.11.24	02.01.25
5	29 number of Slabs of Super Structure excluding basements and Ground/stilt floor	30	0%	04.01.25	30.03.29
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows to each of the Flats/Premises	30	0%	01.10.25	30.06.29
7	Sanitary Fittings within the Flat/Premises	30	0%	01.06.28	30.09.29
8	Electrical Fittings within the Flat/premises	30	0%	01.09.24	30.07.29
9	Staircase, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts	30	0%	01.01.27	30.05.29
10	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	30	0%	01.04.28	30.09.29
11	Installation of Lifts, Water Pumps, Fire fighting, Fittings and Equipment as per CFO NOC , Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	30+2	0%	01.06.28	30.06.28
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, Water pumps ,Fire Fighting Fittings and Equipment as per CFO NOC , Electrical fittings to common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	30+2	0%	01.07.29	31.12.29

Table-B Internal and external development works (common facilities) in respect of the entire registered project				
S.No	Internal/External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1.	Internal Roads & Footpaths	47%	01.09.28	31.04.29
2.	Water Supply/Drinking Water Facilities	0%	01.04.28	31.03.29
3.	Sewerage (chamber, lines, Septic Tank, STP)	0%	01.01.28	30.12.28
4.	Storm Water Drain	0%	01.11.28	28.05.29
5.	Landscaping & Tree Planting	0%	01.04.28	31.03.29
6.	Street Lighting	0%	01.12.28	30.06.29
7.	Community Buildings	0%	NA	NA
8.	Treatment & Disposal of Sewage and Sullage water/STP	0%	01.10.27	31.03.28
9.	Solid Waste Management & Disposal	0%	01.01.29	30.06.29
10.	Water Conservation, Rainwater Harvesting	0%	01.01.28	30.12.28
11.	Energy Management /Use of Renewable Energy	0%	01.04.28	31.03.29
12.	Fire Protection and Fire Safety Requirements	0%	01.04.28	31.03.29
13.	Electrical Sub Station, Control Panel & Meter Room	0%	01.07.27	31.03.28
14.	Receiving Station	0%	01.01.28	30.07.28
15.	Plan of Development Works	0%	N.A.	N.A.
16.	Emergency Evacuation Services	0%	N.A.	N.A.
17.	Common Facilities in Basement	0%	N.A.	N.A.
18.	Others, if any (please specify)	0%	N.A.	N.A.

Thanking you

**Raviraj
Jain**

Digitally signed
by Raviraj Jain
Date: 2026.01.14
12:18:14 +05'30'

Architect **RAVI RAJ JAIN**

(License NO CA/2024/170151)

Mobile No 9696858928

Email ID: architect@gjagroup.co.in