

# Confluence

ARCHITECTURE | URBAN DESIGN | INTERIOR DESIGN | LANDSCAPE

## FORM-REG-1

### Annexure 1 : Architect's Certificate (Form REG-1) on Letter Head

(To be submitted at the time of Registration of Project, withdrawal of Money from Separate Account and submission of Quarterly progress report)

No. ....  
Information as on 31.12.25

Date: 31.12.25

**Subject:** Certificate of Percentage Work done for the Project Nirala Trio Registration No. UPRERAPRJ707952, situated on the khasra No./ Plot no. GH-03A, Sector -2 Greater Noida West, District: Gautam Budh Nagar, PIN 201306 admeasuring 13617.50 Sq. mtr., area being developed by M/s Nirala World Residency Private Limited.

I Vishal Sharma have undertaken assignment as Architect of certifying Percentage of Work done for the Project Nirala Trio, three towers of the project UPRERA Registration Number - UPRERAPRJ707952 situated on the khasra No./ Plot no. GH-03A, Sector -2 Greater Noida West, District: Gautam Budh Nagar, PIN 201306 admeasuring 13617.50 Sq. mtr., area being developed by M/s Nirala World Residency Private Limited.

1. Following technical professionals are appointed by owner / Promotor :-

- Mr. Vishal Sharma C/O M/s Confluence Consultancy Services as Architect ;
- Mr. Maqsood E Nazar C/O M/s NNC Design International as Structural Consultant
- Mr. Anand Havelia C/O M/s Consumate Engineering Services (p) Ltd as MEP Consultant
- Mr. Sachin Sharma as Site Head on behalf of M/s Nirala World Residency Pvt. Ltd.

2. Based on Site Inspection, dt. 31.12.25 with respect to each of the Buildings / Blocks / Towers of the aforesaid Real Estate Project, I certify as follows-

2.1) As on the date of this certificate, the Percentage of Work done for each tower of the Real Estate Projects as per Table-A

2.2) As on the date of this certificate, the Percentage of Work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table B.

**A1 Block**  
**Building/Wing/Block/Tower Number or Name**  
**Table A1**

| Sr. No. | Task/Activity                                                                                                                                                                                                                                                                                                                                                                  | Number | % of work done | Activity start date | Activity end date |
|---------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|----------------|---------------------|-------------------|
| 1       | Excavation                                                                                                                                                                                                                                                                                                                                                                     |        | 100%           | 02.04.23            | 30.07.23          |
| 2       | Total number of Basement                                                                                                                                                                                                                                                                                                                                                       | 1      | 100%           | 15.08.23            | 17.05.24          |
| 3       | Total number of Podiums                                                                                                                                                                                                                                                                                                                                                        | 1      | 95%            | 06.10.24            |                   |
| 4       | Stilt Floor                                                                                                                                                                                                                                                                                                                                                                    | 1      | 100%           | 02.01.24            | 28.09.24          |
| 5       | Total number of Slabs of Super Structure                                                                                                                                                                                                                                                                                                                                       | 27     | 95%            | 21.06.24            |                   |
| 6       | Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises                                                                                                                                                                                                                                                              |        | 47%            | 12.11.24            |                   |
| 7       | Sanitary Fittings within the Flat/Premises                                                                                                                                                                                                                                                                                                                                     |        | 0%             |                     |                   |
| 8       | Electrical Fittings within the Flat/premises                                                                                                                                                                                                                                                                                                                                   |        | 0%             |                     |                   |
| 9       | Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts                                                                                                                                                                                                                                                                                         |        | 95%            | 21.06.24            |                   |
| 10      | The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building/Wing/Block/tower, Overhead and Underground Water Tanks                                                                                                                                                                                                         |        | 45%            | 03.07.25            |                   |
| 11      | Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, etc.                                                                                                                                                                                                             |        | 0%             |                     |                   |
| 12      | Compliance to conditions of environmental/Fire NOC, Electric Safety certificate, Installations of Lifts as per provision of Lift act, 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical Equipment etc. and all other works as may be required to obtain occupancy/ Completion Certificate |        | 0%             |                     |                   |

**Confluence Consultancy Services**

New Delhi | Dubai



F-1 : First Floor, Mira Corporate Suites, +91 1141684508 ccs@inconfluence .com  
Ishwar Nagar , New Delhi-110065 +91 1141635305 www.confluenceworld.in

**B1 Block**  
**Building/Wing/Block/Tower Number or Name**  
**Table A1**

| Sr. No. | Task/Activity                                                                                                                                                                                                                                                                                                                                                                 | Number | % of work done | Activity start date | Activity end date |
|---------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|----------------|---------------------|-------------------|
| 1       | Excavation                                                                                                                                                                                                                                                                                                                                                                    |        | 100%           | 10.01.23            | 25.04.23          |
| 2       | Total number of Basement                                                                                                                                                                                                                                                                                                                                                      | 1      | 100%           | 12.07.23            | 26.03.24          |
| 3       | Total number of Podiums                                                                                                                                                                                                                                                                                                                                                       | 1      | 95%            | 06.10.24            |                   |
| 4       | Stilt Floor                                                                                                                                                                                                                                                                                                                                                                   | 1      | 100%           | 11.10.23            | 04.07.24          |
| 5       | Total number of Slabs of Super Structure                                                                                                                                                                                                                                                                                                                                      | 27     | 95%            | 02.06.24            |                   |
| 6       | Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises                                                                                                                                                                                                                                                             |        | 46%            | 12.11.24            |                   |
| 7       | Sanitary Fittings within the Flat/Premises                                                                                                                                                                                                                                                                                                                                    |        | 0%             |                     |                   |
| 8       | Electrical Fittings within the Flat/premises                                                                                                                                                                                                                                                                                                                                  |        | 0%             |                     |                   |
| 9       | Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts                                                                                                                                                                                                                                                                                        |        | 95%            | 02.06.24            |                   |
| 10      | The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building/Wing/Block/tower, Overhead and Underground Water Tanks                                                                                                                                                                                                        |        | 45%            |                     |                   |
| 11      | Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, etc.                                                                                                                                                                                                            |        | 0%             |                     |                   |
| 12      | Compliance to conditions of environmental/Fire NOC, Electric Safety certificate, Installations of Lifts as per provision of Lift act, 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical Equipment etc. and all other works as may be required to obtain ccupancy/ Completion Certificate |        | 0%             |                     |                   |

**A2 Block**  
**Building/Wing/Block/Tower Number or Name**  
**Table A1**

| Sr. No. | Task/Activity                                                                                                                                                                                                                                                                                                                                                                 | Number | % of work done | Activity start date | Activity end date |
|---------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|----------------|---------------------|-------------------|
| 1       | Excavation                                                                                                                                                                                                                                                                                                                                                                    |        | 100%           | 30.10.22            | 28.03.23          |
| 2       | Total number of Basement                                                                                                                                                                                                                                                                                                                                                      | 1      | 100%           | 12.07.23            | 26.02.24          |
| 3       | Total number of Podiums                                                                                                                                                                                                                                                                                                                                                       | 1      | 95%            | 06.10.24            |                   |
| 4       | Stilt Floor                                                                                                                                                                                                                                                                                                                                                                   | 1      | 100%           | 17.10.23            | 04.07.24          |
| 5       | Total number of Slabs of Super Structure                                                                                                                                                                                                                                                                                                                                      | 27     | 95%            | 02.06.24            |                   |
| 6       | Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises                                                                                                                                                                                                                                                             |        | 47%            | 12.11.24            |                   |
| 7       | Sanitary Fittings within the Flat/Premises                                                                                                                                                                                                                                                                                                                                    |        | 0%             |                     |                   |
| 8       | Electrical Fittings within the Flat/premises                                                                                                                                                                                                                                                                                                                                  |        | 0%             |                     |                   |
| 9       | Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts                                                                                                                                                                                                                                                                                        |        | 95%            | 02.06.24            |                   |
| 10      | The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building/Wing/Block/tower, Overhead and Underground Water Tanks                                                                                                                                                                                                        |        | 45%            | 17.07.25            |                   |
| 11      | Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, etc.                                                                                                                                                                                                            |        | 0%             |                     |                   |
| 12      | Compliance to conditions of environmental/Fire NOC, Electric Safety certificate, Installations of Lifts as per provision of Lift act, 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical Equipment etc. and all other works as may be required to obtain ccupancy/ Completion Certificate |        | 0%             |                     |                   |



**Club / Commercial Block**  
**Building/Wing/Block/Tower Number or Name**

**Table A1**

| Sr. No. | Task/Activity                                                                                                                                                                                                                                                                                                                                                                 | Number | % of work done | Activity start date | Activity end date |
|---------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|----------------|---------------------|-------------------|
| 1       | Excavation                                                                                                                                                                                                                                                                                                                                                                    |        | 100%           | 03.01.25            | 26.01.25          |
| 2       | Total number of Basement                                                                                                                                                                                                                                                                                                                                                      |        | 75%            | 28.01.25            |                   |
| 3       | Total number of Podiums                                                                                                                                                                                                                                                                                                                                                       |        | 60%            | 28.02.25            |                   |
| 4       | Stilt Floor                                                                                                                                                                                                                                                                                                                                                                   |        | 0%             |                     |                   |
| 5       | Total number of Slabs of Super Structure                                                                                                                                                                                                                                                                                                                                      |        | 45%            | 05.04.25            |                   |
| 6       | Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises                                                                                                                                                                                                                                                             |        | 20%            | 18.05.25            |                   |
| 7       | Sanitary Fittings within the Flat/Premises                                                                                                                                                                                                                                                                                                                                    |        | 0%             |                     |                   |
| 8       | Electrical Fittings within the Flat/premises                                                                                                                                                                                                                                                                                                                                  |        | 35%            | 06.04.25            |                   |
| 9       | Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts                                                                                                                                                                                                                                                                                        |        | 12%            | 17.07.25            |                   |
| 10      | The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building/Wing/Block/tower, Overhead and Underground Water Tanks                                                                                                                                                                                                        |        | 0%             |                     |                   |
| 11      | Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, etc.                                                                                                                                                                                                            |        | 0%             |                     |                   |
| 12      | Compliance to conditions of environmental/Fire NOC, Electric Safety certificate, Installations of Lifts as per provision of Lift act, 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical Equipment etc. and all other works as may be required to obtain ccupancy/ Completion Certificate |        | 0%             |                     |                   |

Prepare separate table for each building/wing/block/tower. In case of multiple Building/wing/block/tower, the tables must be numbered as A1, A2,.....

**Table B**

**Internal & External Development Works (common facilities) in Respect of the Entire Registered Project**

| S No | Internal/External Development Work (Common Facilities) | % of work done | Activity Start Date | Activity End date |
|------|--------------------------------------------------------|----------------|---------------------|-------------------|
| 1    | Internal Roads & Footpaths                             | 0%             |                     |                   |
| 2    | Water Supply/ Drinking Water Facilities                | 0%             |                     |                   |
| 3    | Sewerage (chamber, lines, Septic Tank, STP)            | 0%             |                     |                   |
| 4    | Strom Water Drains                                     | 0%             |                     |                   |
| 5    | Landscaping & Tree Planting                            | 0%             |                     |                   |
| 6    | Street Lighting                                        | 0%             |                     |                   |
| 7    | Community Buildings                                    | 0%             |                     |                   |
| 8    | Treatment and disposal of sewage and sullage water/STP | 0%             |                     |                   |
| 9    | Solid Waste management & Disposal                      | 0%             |                     |                   |
| 10   | Water conservation, Rain water harvesting              | 0%             |                     |                   |
| 11   | Energy management/ Use of Renewable Energy             | 0%             |                     |                   |
| 12   | Fire protection and fire safety requirements           | 20%            | 17.07.25            |                   |
| 13   | Electrical meter room, sub-station and control panel   | 0%             |                     |                   |
| 14   | Receiving Station                                      | 0%             |                     |                   |
| 15   | Plan of Development works                              | 35%            | 03.04.25            |                   |
| 16   | Emergency Evacuation Services                          | 0%             |                     |                   |
| 17   | Common facilities in Basement                          | 0%             |                     |                   |
| 18   | Others, if any (please specify)                        | 0%             |                     |                   |

Yours Faithfully

Signature & Name (IN BLOCK LETTERS) OF Architect  
SH: VISHAL SHARMA  
(License NO CA/98/23261)

