

RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151

Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Form- REG-1

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

Information as on 30.09.2025

Date: 13.10.2025

Subject: Certificate of Percentage of work done for the Project **RG Mirage Tower-L**, having **1 No. of Tower(s)/Building(s)/Block(s)** of the **UPRERAPRJ766232** situated on the **part of plot no. GH-02, Sector-120 Noida- District Gautam Buddha Nagar-Uttar Pradesh**, Competent/ Development authority **New Okhla Industrial Development Authority (NOIDA)**, admeasuring **5034.0 Sq. Mtrs.** area being developed by **Shree M/S. R G Residency Pvt.Ltd.** Promoter ID: **UPRERAPRM54195**.

I Ravi Raj Jain have undertaken assignment as Architect for certifying Percentage of work done for the Project **RG Mirage Tower-L**, having **1 No. of Tower(s)/Building(s)/Block(s)** of the **UPRERAPRJ766232** situated on the **part of plot no. GH-02, Sector-120 Noida- District Gautam Buddha Nagar-Uttar Pradesh**, Competent/ Development authority **New Okhla Industrial Development Authority (NOIDA)**, admeasuring **5034.0 Sq. Mtrs.** area being developed by **Shree M/S. R G Residency Pvt.Ltd.** Promoter ID: **UPRERAPRM54195**.

1. Following technical professionals are appointed by Promoter: -

- | | |
|-------------------------|----------------------------------|
| (i) M/s. Vishal Sharma | as Licensed Surveyor / Architect |
| (ii) M/s. V.D. Sharma | as Structural Consultant |
| (iii) Mr. Anand Havelia | as MEP Consultant |
| (iv) Mr. Mukesh Kumar | as Site Supervisor |

2-Based on Site Inspection, with respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows -

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.



RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151

Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Table – A

Tower-L		2B + Ground + 28 Floors			
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		82%	01.01.2022	31.01.2022
2	Total Number of Basement & Podium	2	55%	01.02.2022	30.09.2022
3	Total Number of Podium	NA	NA	NA	NA
4	Ground Floor	1	00%	16.09.2022	15.10.2022
5	Total Number of Slabs of Super Structure	29	00%	15.10.2022	31.03.2024
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	29	00%	01.07.2024	30.06.2026
7	Sanitary Fittings within the Flat/Premises	29	00%	01.09.2025	30.06.2026
8	Electrical Fitting within the Flat/Premises	29	00%	01.09.2025	30.06.2026
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	29	00%	15.10.2022	31.03.2024
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	29	00%	01.09.2025	30.06.2025
11	Installation of Lifts, Water Pumps, Fire Fighting, Fitt and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	29	00%	01.08.2025	30.01.2026
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of Lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	29	00%	01.08.2025	30.06.2026



RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Table- B

Internal and external development works (common facilities) in respect of the entire registered project				
S.No.	Internal/External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1	Internal Roads & Footpaths	05%	01.06.2025	30.06.2026
2	Water Supply/Drinking Water Facilities	00%	01.01.2026	30.06.2026
3	Sewerage (chamber, lines, Septic Tank, STP)	00%	01.01.2026	30.06.2026
4	Storm Water Drain	00%	01.01.2026	30.06.2026
5	Landscaping & Tree Planting	00%	01.07.2025	30.06.2026
6	Street Lighting	00%	01.07.2025	30.06.2026
7	Community Buildings	00%	01.07.2025	30.06.2026
8	Treatment & Disposal of Sewage and Sullage water /STP	00%	01.07.2025	30.06.2026
9	Solid Waste Management & Disposal	00%	01.07.2025	30.06.2026
10	Water Conservation, Rainwater Harvesting	00%	01.01.2026	30.06.2026
11	Energy Management/Use of Renewable Energy	00%	01.01.2026	30.06.2026
12	Fire Protection and Fire Safety Requirements	00%	01.07.2025	30.06.2026
13	Electrical Sub Station, Control Panel & Meter Room	00%	01.06.2025	30.06.2026
14	Receiving Station	00%	01.06.2025	30.06.2026
15	Plan of Development Works	95%	01.06.2025	30.06.2026
16	Emergency Evacuation Services	NA	NA	NA
17	Common Facilities in Basement	NA	NA	NA
18	Others, if any (please specify)	00%		

Yours Faithfully

**Ar. RAVIRAJ JAIN****Council of Architecture No.CA/2024/170151**

Mobile No. 9696858928

Email ID- architect@gjagroup.co.in