

BRIJ (INDIA) ARCHITECTS

F-89, Green Park, New Delhi-110016

Ph. : 011-26853815, 26858307

E-mail : biarch.atwin@gmail.com

Website : www.atwin.in

ATWIN®**Form-REG-1****ARCHITECT'S CERTIFICATE (On Letter Head)**

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

Date:05.01.2026

Information as on 31.12.2025

Subject: Certificate of Percentage of work done for the Project SKA Destiny One UPRERAPRJ783951/04/2024 situate at SECTOR-ZETA-I, Gautam Buddha Nagar, Greater Noida Authority, Uttar Pradesh, admeasuring 23,655 sq.mts. area being developed by Prasu Developers LLP, Promoter Id-UPRERAPRM270860.

I Ateesh Agarwal have undertaken assignment as Architect for certifying Percentage of work done for the project SKA Destiny One UPRERAPRJ783951/04/2024 SECTOR-ZETA-I, Gautam Buddha Nagar, Greater Noida Authority, Uttar Pradesh, admeasuring 23,655 sq.mts area being developed by Prasu Developers LLP, Promoter Id-UPRERAPRM270860

1. Following technical professionals are appointed by Promoter: -

- (i) M/s Brij India Architect (Prop Ateesh Agarwal)
- (ii) M/s Vakil Mehata Sheth (Prop Alpa Sheth) as Structural Consultant
- (iii) M/s Consummate Engineering Services Pvt Ltd as MEP Consultant
- (iv) Mr. Javed as Site Supervisor

2-Based on Site Inspection, with respect to each of the Towers of the aforesaid Real Estate Project, I certify as follows -

2.1) As on the date of this certificate, the Percentage of Work done for each of the Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to buildings which are common to overall project is detailed in the Table-B.

Table - A

TOWER-ALFA					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	0	100%	01-04-2024	01-07-2024
2	Total Number of Basement and Plinth	3	100%	01-05-2024	01-08-2024
3	Total Number of Podiums	0	0	0	0
4	Stilt Floor	1	100%	01-08-2024	15-08-2024
5	Total Number of Slabs of Super Structure (Floor)	32	58%	15-08-2024	31-12-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (Floor)	32	58%	15-08-2024	31-12-2025
7	Sanitary Fittings within the Flat/Premises (Flats)	133	0	0	0
8	Electrical Fitting within the Flat/Premises (Flats)	133	0	0	0
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts (Floor)	32	58%	15-08-2024	31-12-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks (Flats)	133	0	0	0
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc. (Floor)	32	10%	25-11-2025	00/00/00

AR. ATEESH AGARWAL
 B. ARCH. DIP. PRGT, MGMT (LONDON)
 F.I.I.V-CAT/I-A-1879
 M.C.A. 2003/21212

12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.(Floor)	32	10%	25-11-2025	00/00/00
----	--	----	-----	------------	----------

Table - A					
TOWER-BETA					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	0	100%	01-04-2024	01-07-2024
2	Total Number of Basement and Plinth	3	100%	01-05-2024	01-08-2024
3	Total Number of Podiums	0	0	0	0
4	Stilt Floor	1	100%	01-08-2024	15-08-2024
5	Total Number of Slabs of Super Structure	32	58%	15-08-2024	31-12-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	32	58%	15-08-2024	31-12-2025
7	Sanitary Fittings within the Flat/Premises,	256	0	0	0
8	Electrical Fitting within the Flat/Premises	256	0	0	0
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	32	58%	15-08-2024	31-12-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	256	0	0	0
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	32	10%	25-11-2025	00/00/00
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	32	10%	25-11-2025	00/00/00


Table - A					
TOWER-GAMMA					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	0	100%	01-04-2024	01-07-2024
2	Total Number of Basement and Plinth	3	100%	01-05-2024	01-08-2024
3	Total Number of Podiums	0	0	0	0
4	Stilt Floor	1	100%	01-08-2024	15-08-2024
5	Total Number of Slabs of Super Structure	32	58%	15-08-2024	31-12-2025
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	32	58%	15-08-2024	31-12-2025
7	Sanitary Fittings within the Flat/Premises,	256	0	0	0
8	Electrical Fitting within the Flat/Premises	256	0	0	0
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	32	58%	15-08-2024	31-12-2025
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	256	0	0	0

AR. ATEESH AGARWAL
B. ARCH. DIP. PRGT MGMT (LONDON)
F.I.I.V-CATI-A-1879
M.C.A.-2002/31212

11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	32	10%	25-11-2025	00/00/00
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	32	10%	25-11-2025	00/00/00


Table - A					
TOWER-Commercial					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	0	100%	01-04-2024	01-07-2024
2	Total Number of Basement and Plinth	3	0%	0	0
3	Total Number of Podiums	0	0	0	0
4	Stilt Floor	1	0%	0	0
5	Total Number of Slabs of Super Structure	32	0%	0	0
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	32	0%	0	0
7	Sanitary Fittings within the Flat/Premises,	256	0	0	0
8	Electrical Fitting within the Flat/Premises	256	0	0	0
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	32	0%	0	0
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	256	0	0	0
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	32	0	0	0
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	32	0	0	0

Table - B				
Internal and external development works (common facilities) in respect of the entire registered project				
S.No	Internal/External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1	Internal Roads & Footpaths	0	0	0
2	Water Supply/Drinking Water Facilities	0	0	0
3	Sewerage (chamber, lines, Septic Tank, STP)	0	0	0
4	Storm Water Drain	0	0	0
5	Landscaping & Tree Planting	0	0	0
6	Street Lighting	0	0	0
7	Community Buildings	0	0	0
8	Treatment & Disposal of Sewage and Sullage water /STP	0	0	0
9	Solid Waste Management & Disposal	0	0	0
10	Water Conservation, Rainwater Harvesting	0	0	0
11	Energy Management/Use of Renewable Energy	0	0	0
12	Fire Protection and Fire Safety Requirements	0	0	0


AR. ATISH AGARWAL
 B. ARCH. DIP. PRGT, MGMT (LONDON)
 F.I.I.V-CAT/I-A-1879
 M.C.A.-2003/31212

13	Electrical Sub Station, Control Panel & Meter Room	0	0	0
14	Receiving Station	0	0	0
15	Plan of Development Works	0	0	0
16	Emergency Evacuation Services	0	0	0
17	Common Facilities in Basement	0	0	0
18	Others, if any (please specify)	0	0	0

Yours Faithfully


ATEESH AGARWAL

License No. - CA/2003/31212

AR. ATEESH AGARWAL
B. ARCH. DIP. PRGT, MGMT (LONDON)
F.I.I.V.-CAT/I-A-1879
M.C.A.-2003/31212

BRIJ (INDIA) ARCHITECTS

F-89, Green Park, New Delhi-110016

Ph. : 011-26853815, 26858307

E-mail : biarch.atwin@gmail.com

Website : www.atwin.in

ATWIN[®]

DATE: 05.01.2026

TO WHOM SO EVER IT MAY CONCERN

THIS IS TO CERTIFY THAT THE UNIT NO. 1621, (UNIT AREA - 1757 SQ.FT.), 24TH FLOOR OF TOWER-BETA OF THE PROJECT AT SKA DESTINY ONE, PLOT NO. GH-12B, ZETA 1, GREATER NOIDA HAS BEEN STARTED. THE CONSTRUCTION OF THE BUILDING IS STRICTLY IN ACCORDANCE WITH THE SANCTIONED PLAN.

I'M QUALIFIED ARCHITECT AND AUTHORIZED TO ISSUE THIS CERTIFICATE FOR THE RELEASE OF THE NEXT PAYMENT DUE FOR CARRYING OUT FURTHER CONSTRUCTION WORK.

FOR BRIJ (INDIA) ARCHITECTS



ATEESH AGARWAL

License No. - CA/2003/31212

AR. ATEESH AGARWAL
B. ARCH. DIP. PRGT, MGMT (LONDON)
F.I.I.V-CAT/I-A-1879
M.C.A.-2003/31212