



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 05-01-2026

Project Name:- SHREEJI ELEGANCE

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA09508/201221

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	4
4	Total Estimated cost of Project Rs.	667419476.00
5	End date of Project at the time of registration	31-03-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
BLOCK-A+B	16	1	14	112	4	108	0
BLOCK-C+D+E	16	1	14	84	6	69	0
BLOCK-F+G	16	1	14	112	4	104	0
BLOCK-H	10	1	7	180	4	151	0

C. Schedule of Major Works:-

Block Name:- BLOCK-A+B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	25-08-2021	25-08-2021	28-10-2021	28-10-2021	
2	RCC work above plinth level up to terrace level	02-11-2021	02-11-2021	15-08-2023	15-08-2023	NO
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	12-02-2023	12-02-2023	25-10-2024	25-10-2024	NO
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	17-01-2023	17-01-2023	15-03-2025	15-03-2025	NO
5	All activities in common areas	01-08-2025	01-08-2025	15-08-2025	15-08-2025	NO

Block Name:- BLOCK-C+D+E

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	25-08-2021	25-08-2021	28-10-2021	28-10-2021	NO
2	RCC work above plinth level up to terrace level	02-11-2021	02-11-2021	25-12-2023	25-12-2023	NO
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	09-08-2023	09-08-2023	15-05-2025	15-02-2025	NO

4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	17-01-2023	17-01-2023	10-05-2025	10-05-2025	NO
5	All activities in common areas	01-08-2025	01-08-2025	31-10-2025	31-10-2025	NO

Block Name:- BLOCK-F+G

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	25-08-2021	25-08-2021	28-10-2021	28-10-2021	NO
2	RCC work above plinth level up to terrace level	02-11-2021	02-11-2021	30-12-2023	30-12-2023	NO
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	20-01-2024	20-01-2024	30-07-2025	30-07-2025	NO
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	15-08-2023	15-08-2023	30-07-2025	30-07-2025	NO
5	All activities in common areas	01-08-2025	01-08-2025	30-09-2025	30-09-2025	NO

Block Name:- BLOCK-H

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	25-08-2021	25-08-2021	08-10-2021	08-10-2021	NO
2	RCC work above plinth level up to terrace level	02-11-2021	02-11-2021	18-11-2024	18-11-2024	NO
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	17-07-2024	17-07-2024	30-06-2025	30-06-2025	NO
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	20-01-2025	20-01-2025	30-07-2025	30-07-2025	NO
5	All activities in common areas	01-08-2025	01-08-2025	30-09-2025	30-09-2025	NO

D. Details of Individual Blocks (Internal Works):-

Block Name:- BLOCK-A+B

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	112	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	112	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	112	100

Block Name:- BLOCK-C+D+E

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	84	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	84	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	84	100

Block Name:- BLOCK-F+G

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	112	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	112	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	55	49.11

Block Name:- BLOCK-H

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	9	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	7	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	7	100
6	Number of Units within which flooring work of rooms completed	175	97.22
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	52	28.89
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	50	27.78

E. Details of Individual Blocks (External Works):-**Block Name:- BLOCK-A+B**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	DONE
2	External Plaster & Elevation work	Yes	100	DONE
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	DONE
4	Number of Lift Installed	Yes	4	DONE

Block Name:- BLOCK-C+D+E

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	DONE
2	External Plaster & Elevation work	Yes	100	DONE
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	DONE
4	Number of Lift Installed	Yes	100	DONE

Block Name:- BLOCK-F+G

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	DONE
2	External Plaster & Elevation work	Yes	100	DONE
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	DONE
4	Number of Lift Installed	Yes	100	DONE

Block Name:- BLOCK-H

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	DONE
2	External Plaster & Elevation work	Yes	100	DONE
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	DONE
4	Number of Lift Installed	No	NA	NOT YET STARTED

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	NA
2	Compound Wall	YES	100	NA
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	100	NA
4	Overhead and Underground Water Tanks	YES	100	NA
5	Internal Water supply Network	YES	100	NA
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	50	NA
7	Storm Water Drains	YES	50	NA
8	Internal Roads and Footpaths	YES	0	NA
9	Landscaping & Tree Planting	YES	0	NA
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	NA

G. Details of Documents to be upload with each QPR:-

Block Name:- BLOCK-A+B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block A+B.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A+B hall.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A+B room.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	A+B Terres.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2026-01-03 at 12.14.54 PM (2).jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- BLOCK-C+D+E

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block C+D+E.jpeg	BLOCK C+D+E
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	C+D+E Room.jpeg	BLOCK C+D+E
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	C+D+E Room.jpeg	BLOCK C+D+E
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	C+D+E Terres.jpeg	BLOCK C+D+E
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2026-01-03 at 12.14.54 PM (2).jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- BLOCK-F+G

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block F+G.jpeg	

2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	F+G Hall.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	F+G Kichen.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	F+G Terres.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2026-01-03 at 12.14.54 PM (2).jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- BLOCK-H

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block-H.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Shop Block-H.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Shop Block-H.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Block-H...jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2026-01-03 at 12.14.54 PM (2).jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	636	8148.03	0
Open Parking	252	656.92	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	19,56,66,732	19,56,66,732	19,56,66,732	0
2	Development Cost (St no 1(ii))	47,17,52,744	59,47,21,213	60,09,19,199	61,97,986
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	5,00,00,000	2,88,13,962	3,48,53,714	60,39,752
Total Cost (Sr ne 1+2+3)		71,74,19,476	81,92,01,907	83,14,39,645	1,22,37,738

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	22,06,07,259	22,00,00,000	12,77,31,649
2	Total Borrowed Fund (Secured)	0	11,35,00,000	5,77,20,350
3	Total Borrowed Fund (Unsecured)	11,85,00,000	2,00,00,000	1,04,31,505
4	Customer Receipts Used for the Project	73,89,90,000	82,83,63,800	67,44,76,424
Total Funds for the Project		1,07,80,97,259	1,18,18,63,800	87,03,59,928

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Office	157	129	28	4016.33	895.56	130823900	78951200	51872700	106878300	23945600
Shop	23	22	1	642.16	23.45	42980500	40844000	2136500	41395000	1585500
Residential	308	281	27	18433.58	2238.54	700700000	554681224	146018776	612200000	88500000
Total	488	432	56	23092.07	3157.55	874504400	674476424	200027976	760473300	114031100