



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 09-01-2026

Project Name:- AMRUT ORCHID

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA10039/180422

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	474647530.00
5	End date of Project at the time of registration	31-03-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B+C	11	1	9	146	6	39	0

C. Schedule of Major Works:-

Block Name:- A+B+C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-12-2021	01-04-2022	31-03-2026	30-11-2022	100
2	RCC work above plinth level up to terrace level	01-12-2021	01-12-2022	31-03-2026	31-12-2024	100
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-12-2021	01-08-2023	31-03-2026	30-04-2025	100
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-12-2021	01-01-2024	31-03-2026	31-07-2025	100
5	All activities in common areas	01-12-2021	01-12-2024	31-03-2026	30-01-2026	95

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B+C

Sr. No	Particular	% Work Done
1	Excavation	100
2	Work up-to Plinth Level(Including Basemenent if so)	1
		Number of Completed Work
3	Number of RCC slabs casted (Above Plinth Level)	10
4	Number of floors completed, Brick Masonry work & Internal Plaster	9

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	9	100
6	Number of Units within which flooring work of rooms completed	146	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	146	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	146	100

E. Details of Individual Blocks (External Works):-

Block Name:- A+B+C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	4	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	100	
2	Compound Wall	YES	100	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	100	
4	Overhead and Underground Water Tanks	YES	100	
5	Internal Water supply Network	YES	100	
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	100	
7	Storm Water Drains	YES	100	
8	Internal Roads and Footpaths	YES	100	
9	Landscaping & Tree Planting	YES	75	UNDER PROCESS
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	75	

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B+C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1 - point.jpeg	3 block
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3 - point.jpeg	floring with bathroom
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2 - point.jpeg	door and window with wall
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	3 - point.jpeg	terrace and overhead tank
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5 - point.jpeg	
6	Copies of Approvals taken during the current quarter.	4 - point.jpeg	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	1	3233.9	0
Open Parking	3	463.76	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	10,19,47,530	2,79,32,505	2,79,32,505	0
2	Development Cost (St no 1(ii))	37,27,00,000	22,28,36,090	23,51,20,010	1,22,83,920
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	2,00,00,000	1,29,97,301	2,13,71,382	83,74,081
Total Cost (Sr ne 1+2+3)		49,46,47,530	26,37,65,896	28,44,23,897	2,06,58,001

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	89,62,701	1,78,81,766	2,84,36,526
2	Total Borrowed Fund (Secured)	4,50,00,000	2,72,97,736	1,84,15,302
3	Total Borrowed Fund (Unsecured)	3,00,00,000	8,37,43,833	10,79,45,915
4	Customer Receipts Used for the Project	59,21,33,002	7,71,38,776	13,72,72,100
Total Funds for the Project		67,60,95,703	20,60,62,111	29,20,69,843

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	20	1	19	28.04	772.89	63028000	2300000	60728000	2300000	60728000
Residential	126	38	88	2987.41	6917.81	526100000	134972100	391127900	156500000	369600000
Total	146	39	107	3015.45	7690.70	589128000	137272100	451855900	158800000	430328000