



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 17-02-2026

Project Name:- DHARTI SKYLINE

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA10375/A1M/130323

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	4
4	Total Estimated cost of Project Rs.	2002696000.00
5	End date of Project at the time of registration	31-12-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B	16	2	13	135	4	71	0
E+F+G+H	16	2	13	195	8	133	0
C+D	16	2	13	104	4	48	0
I+J	16	2	13	91	4	48	0

C. Schedule of Major Works:-

Block Name:- A+B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-04-2022	01-04-2022	31-10-2022	31-10-2022	
2	RCC work above plinth level up to terrace level	01-11-2022	01-11-2022	01-03-2024	01-03-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-02-2023	01-02-2023	01-04-2025	01-04-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-02-2023	01-02-2023	01-04-2025	01-04-2025	
5	All activities in common areas	01-02-2023	01-02-2023	01-02-2023	01-04-2025	

Block Name:- E+F+G+H

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-04-2022	01-04-2022	31-10-2022	31-10-2022	
2	RCC work above plinth level up to terrace level	01-11-2022	01-11-2022	01-02-2025	01-02-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-02-2023	01-02-2023	01-07-2025	01-07-2025	

4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-02-2023	01-02-2023	01-07-2025	01-07-2025	
5	All activities in common areas	01-02-2023	01-02-2023	01-07-2025	01-07-2025	

Block Name:- C+D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-04-2022	01-04-2022	31-10-2022	31-10-2022	
2	RCC work above plinth level up to terrace level	01-11-2022	01-11-2022	01-06-2024	01-06-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-02-2023	01-02-2023	01-04-2025	01-04-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-02-2023	01-02-2023	01-04-2025	01-04-2025	
5	All activities in common areas	01-02-2023	01-02-2023	01-04-2025	01-04-2025	

Block Name:- I+J

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-04-2022	01-04-2022	31-10-2022	31-10-2022	
2	RCC work above plinth level up to terrace level	01-11-2022	01-11-2022	01-06-2024	01-06-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-02-2023	01-02-2023	01-04-2025	01-04-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-02-2023	01-02-2023	01-04-2025	01-04-2025	
5	All activities in common areas	01-02-2023	01-02-2023	01-04-2025	01-04-2025	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	14	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	13	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	13	100
6	Number of Units within which flooring work of rooms completed	135	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	135	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	135	100

Block Name:- E+F+G+H

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	14	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	13	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	13	100
6	Number of Units within which flooring work of rooms completed	172	88.21
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	146	74.87
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	75	38.46

Block Name:- C+D

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	14	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	13	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	13	100
6	Number of Units within which flooring work of rooms completed	104	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	104	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	104	100

Block Name:- I+J

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	14	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	13	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	13	100
6	Number of Units within which flooring work of rooms completed	91	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	91	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	68	74.73

E. Details of Individual Blocks (External Works):-

Block Name:- A+B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- E+F+G+H

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	97	
2	External Plaster & Elevation work	Yes	97	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	94	
4	Number of Lift Installed	Yes	NA	

Block Name:- C+D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- I+J

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	50	NO COMMENTS
2	Compound Wall	YES	100	NO COMMENTS
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	50	NO COMMENTS
4	Overhead and Underground Water Tanks	YES	100	NO COMMENTS
5	Internal Water supply Network	YES	50	NO COMMENTS
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	50	NO COMMENTS
7	Storm Water Drains	NO	0	NA
8	Internal Roads and Footpaths	YES	50	NO COMMENTS
9	Landscaping & Tree Planting	YES	90	NO COMMENTS
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	40	NO COMMENTS

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	BLOCK B OUTSIDE.jpeg	BLOCK B
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	B 1302 KITCHEN.jpeg	B 1302
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A 1302 +B 1302 DRAWING ROOM.pdf	A 1302 + B 1302
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	BLOCK A + BLOCK B TERRACE.pdf	TERRACE
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-10-07 at 7.01.47 PM.jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

Block Name:- E+F+G+H

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	BLOCK E+F+G+H OUTSIDE.pdf	BLOCK E+F+G+H OUTSIDE
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	F 1302+ G 1302+ H 1302 KITCHEN AND WASHROOM.pdf	F1302 +G1302+H1302
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	F 1302 + E 1302 DRAWING ROOM AND BED ROOM.pdf	E 1302+F1302
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	BLOCK F+G+H TERRACE.pdf	TERRACE
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	COMMON AREA.jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

Block Name:- C+D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	BLOCK C OUTSIDE.jpeg	Block C

2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	D 1301 KITCHEN.jpeg	Unit No D 1301
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	D 1301 DRAWING ROOM.pdf	Unit No D 1301
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	BLOCK D TERRACE.jpeg	Terrace
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	BLOCK D STAIRS.jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

Block Name:- I+J

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	BLOCK OUT SIDE.pdf	Block I+J
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	I 1304 KITCHEN.jpeg	I 1304
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	I 1304 BED ROOM.pdf	I 1304
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	BLOCK J TERRACE.jpeg	Terrace
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-10-07 at 7.03.16 PM (1).jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	525	14914.13	0
Open Parking	20	1497.21	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	31,76,96,000	31,06,28,569	31,06,28,569	0
2	Development Cost (St no 1(ii))	1,68,50,00,000	1,11,98,63,763	1,15,33,40,037	3,34,76,274
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	0	0	0	0
Total Cost (Sr ne 1+2+3)		2,00,26,96,000	1,43,04,92,332	1,46,39,68,606	3,34,76,274

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	38,26,13,098	38,26,13,098	28,20,65,144
2	Total Borrowed Fund (Secured)	40,00,00,000	40,00,00,000	41,07,32,344
3	Total Borrowed Fund (Unsecured)	6,49,85,009	6,49,85,009	6,51,20,035
4	Customer Receipts Used for the Project	2,15,01,22,750	2,26,13,60,508	92,73,43,531
Total Funds for the Project		2,99,77,20,857	3,10,89,58,615	1,68,52,61,054

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	39	26	13	712.27	514.37	86666626	30969811	55696815	54722726	31943900
Residential	486	274	212	18905.69	15408.62	2174693882	896373720	1278320162	1196873282	977820600
Total	525	300	225	19617.96	15922.99	2261360508	927343531	1334016977	1251596008	1009764500