



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 09-01-2026

Project Name:- Aarambh Vistara

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA10380/EX1/280525/310326

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	5
4	Total Estimated cost of Project Rs.	1018080000.00
5	End date of Project at the time of registration	31-03-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B+C+D+E	12	2	9	209	10	161	0
F	13	2	10	40	2	39	0
G	13	2	10	40	2	39	0
H	13	2	10	40	2	40	0
I+J+K+L+M	13	2	10	180	10	168	0

C. Schedule of Major Works:-

Block Name:- A+B+C+D+E

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	23-12-2023	25-12-2023	23-12-2023	15-02-2024	
2	RCC work above plinth level up to terrace level	09-08-2023	09-09-2023	06-04-2024	10-08-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	08-09-2023	01-09-2023	29-12-2024	15-12-2024	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	10-05-2024	01-05-2024	31-03-2025	31-03-2025	
5	All activities in common areas	12-05-2024	30-05-2024	31-03-2025	31-12-2025	

Block Name:- F

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	23-12-2022	25-12-2023	22-02-2025	07-02-2025	
2	RCC work above plinth level up to terrace level	09-08-2023	19-06-2023	06-04-2024	25-10-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	08-09-2023	01-09-2023	29-12-2024	15-10-2025	

4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	08-07-2024	15-03-2025	31-03-2025	30-09-2025	
5	All activities in common areas	30-03-2024	31-03-2025	31-03-2025	31-12-2025	

Block Name:- G

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	25-11-2022	25-12-2023	30-03-2025	31-03-2025	
2	RCC work above plinth level up to terrace level	12-07-2023	25-08-2023	09-03-2024	28-10-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	11-08-2023	01-08-2023	01-12-2024	15-10-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	12-04-2024	15-03-2025	31-03-2025	30-09-2025	
5	All activities in common areas	30-03-2022	31-03-2025	30-03-2025	31-12-2025	

Block Name:- H

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	25-11-2022	25-12-2023	30-03-2025	31-03-2025	
2	RCC work above plinth level up to terrace level	12-07-2023	06-05-2023	09-03-2024	02-05-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	11-08-2023	01-08-2023	01-12-2024	15-10-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	12-04-2024	15-03-2025	31-03-2025	30-09-2025	
5	All activities in common areas	30-03-2022	31-03-2025	30-03-2025	31-12-2025	

Block Name:- I+J+K+L+M

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	25-11-2022	25-12-2023	30-03-2025	01-02-2025	
2	RCC work above plinth level up to terrace level	12-07-2023	18-06-2023	09-03-2024	11-06-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	11-08-2023	15-07-2023	01-12-2024	15-10-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	12-04-2024	15-03-2024	31-03-2025	05-10-2025	
5	All activities in common areas	30-03-2022	31-03-2025	30-03-2025	31-12-2025	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B+C+D+E

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	10	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	9	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	9	100
6	Number of Units within which flooring work of rooms completed	209	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	209	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	209	100

Block Name:- F

Sr. No	Particular	% Work Done
--------	------------	-------------

1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		85
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	11	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	40	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	40	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	40	100

Block Name:- G

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	11	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	40	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	40	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	40	100

Block Name:- H

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	11	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	40	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	40	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	40	100

Block Name:- I+J+K+L+M

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	11	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	180	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	180	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	180	100

E. Details of Individual Blocks (External Works):-**Block Name:- A+B+C+D+E**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- F

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- G

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- H

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- I+J+K+L+M

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	100	
2	Compound Wall	YES	100	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	100	
4	Overhead and Underground Water Tanks	YES	100	
5	Internal Water supply Network	YES	100	
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	100	
7	Storm Water Drains	YES	100	
8	Internal Roads and Footpaths	YES	100	
9	Landscaping & Tree Planting	YES	100	
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	100	

G. Details of Documents to be upload with each QPR:-**Block Name:- A+B+C+D+E**

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Picture1.png	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Picture2.png	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Picture3.png	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Picture4.png	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Picture5.png	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

Block Name:- F

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Picture1.png	Block F
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Picture2.png	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Picture3.png	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Picture4.png	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Picture5.png	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

Block Name:- G

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Picture1.png	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Picture2.png	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Picture3.png	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Picture4.png	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Picture5.png	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

Block Name:- H

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Picture1.png	H
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Picture2.png	H/1/101
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Picture3.png	H/1/101
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Picture4.png	H
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Picture5.png	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

Block Name:- I+J+K+L+M

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Picture1.png	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Picture2.png	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Picture3.png	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Picture4.png	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Picture5.png	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	320	15599.61	100
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	24,78,19,300	24,78,23,305	24,78,23,305	0
2	Development Cost (St no 1(ii))	77,02,60,700	86,33,78,333	88,46,96,400	2,13,18,067
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	2,00,00,000	5,99,03,603	6,33,53,830	34,50,227
Total Cost (Sr ne 1+2+3)		1,03,80,80,000	1,17,11,05,241	1,19,58,73,535	2,47,68,294

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	10,85,00,000	10,85,00,000	0
2	Total Borrowed Fund (Secured)	60,00,00,000	60,00,00,000	0
3	Total Borrowed Fund (Unsecured)	0	0	0
4	Customer Receipts Used for the Project	1,76,11,07,000	1,76,11,07,000	1,49,45,13,600
Total Funds for the Project		2,46,96,07,000	2,46,96,07,000	1,49,45,13,600

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	29	17	12	435.29	327.61	86306628	51933067	34373561	56134928	30171700
Residential	480	430	50	23673.61	2729.19	2000567569	1442580534	557987035	1820718944	179848625
Total	509	447	62	24108.90	3056.80	2086874197	1494513601	592360596	1876853872	210020325