



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 03-01-2026

Project Name:- Shiv Shaligram Serenity

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA10798/A1M/190224/311226

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	5
4	Total Estimated cost of Project Rs.	1021908300.00
5	End date of Project at the time of registration	31-12-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B	11	1	10	85	4	46	0
F+G+H	11	1	10	114	6	42	0
C+D+E	11	1	10	173	6	112	0
J+K	11	1	10	72	4	28	0
I	11	1	10	63	2	49	0

C. Schedule of Major Works:-

Block Name:- A+B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	02-09-2022	02-09-2022	31-03-2023	31-03-2023	
2	RCC work above plinth level up to terrace level	01-04-2023	01-04-2023	30-06-2025	30-06-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-10-2023	01-10-2023	30-06-2026	30-06-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2024	01-01-2024	30-06-2026	30-06-2026	
5	All activities in common areas	01-01-2025	01-01-2025	30-06-2026	30-06-2026	

Block Name:- F+G+H

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	02-09-2022	02-09-2022	31-03-2023	31-03-2023	
2	RCC work above plinth level up to terrace level	01-04-2023	01-04-2023	30-06-2025	30-06-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-10-2023	01-10-2023	30-06-2026	30-06-2026	

4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2024	01-01-2024	30-06-2026	30-06-2026	
5	All activities in common areas	01-01-2025	01-01-2025	30-06-2026	30-06-2026	

Block Name:- C+D+E

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	02-09-2022	02-09-2022	31-03-2023	31-03-2023	
2	RCC work above plinth level up to terrace level	01-04-2023	01-04-2023	30-06-2025	30-06-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-10-2023	01-10-2023	30-06-2026	30-06-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2024	01-01-2024	30-06-2026	30-06-2026	
5	All activities in common areas	01-01-2025	01-01-2025	30-06-2026	30-06-2026	

Block Name:- J+K

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	02-09-2022	02-09-2022	31-03-2023	31-03-2023	
2	RCC work above plinth level up to terrace level	01-04-2023	01-04-2023	30-06-2025	30-06-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-10-2023	01-10-2023	30-06-2026	30-06-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2024	01-01-2024	30-06-2026	30-06-2026	
5	All activities in common areas	01-01-2025	01-01-2025	30-06-2026	30-06-2026	

Block Name:- I

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	02-09-2022	02-09-2022	31-03-2023	31-03-2023	
2	RCC work above plinth level up to terrace level	01-04-2023	01-04-2023	30-06-2025	30-06-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-10-2023	01-10-2023	30-06-2026	30-06-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2024	01-01-2024	30-06-2026	30-06-2026	
5	All activities in common areas	01-01-2025	01-01-2025	30-06-2026	30-06-2026	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	10	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	85	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	80	94.12
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	85	100

Block Name:- F+G+H

Sr. No	Particular	% Work Done
--------	------------	-------------

1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	10	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	114	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	85	74.56
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	114	100

Block Name:- C+D+E

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	10	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	173	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	155	89.6
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	173	100

Block Name:- J+K

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	10	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	72	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	68	94.44
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	72	100

Block Name:- I

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	10	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	63	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	60	95.24
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	63	100

E. Details of Individual Blocks (External Works):-**Block Name:- A+B**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	85	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	4	

Block Name:- F+G+H

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	85	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	6	

Block Name:- C+D+E

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	85	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	6	

Block Name:- J+K

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	85	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	4	

Block Name:- I

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	85	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	2	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	80	YES
2	Compound Wall	YES	80	YES
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	80	YES
4	Overhead and Underground Water Tanks	YES	80	YES
5	Internal Water supply Network	YES	80	YES
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	80	YES
7	Storm Water Drains	YES	80	YES
8	Internal Roads and Footpaths	YES	80	YES
9	Landscaping & Tree Planting	YES	80	YES
10	other requirements as may be required to Obtain Occupation/Completion Certificate	NO	0	NO

G. Details of Documents to be upload with each QPR:-**Block Name:- A+B**

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block A+B.jpg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Bathroom.jpg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Room.jpg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Terrace.jpg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Common Area (2).jpg	
6	Copies of Approvals taken during the current quarter.	Fire+Lift Licence A+B.pdf	

Block Name:- F+G+H

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block F+G+H.jpg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Bathroom.jpg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Room.jpg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Terrace.jpg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Common Area.jpg	
6	Copies of Approvals taken during the current quarter.	Fire+Lift Licence F+G+H.pdf	

Block Name:- C+D+E

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block C+D+E.jpg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Bathroom.jpg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Room.jpg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Terrace.jpg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Common Area.jpg	
6	Copies of Approvals taken during the current quarter.	Fire+Lift Licence C+D+E.pdf	

Block Name:- J+K

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block J+K.jpg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Bathroom.jpg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Room.jpg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Terrace.jpg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Common Area (2).jpg	
6	Copies of Approvals taken during the current quarter.	Fire+Lift Licence J+K.pdf	

Block Name:- I

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block I.jpg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Bathroom.jpg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Room.jpg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Terrace.jpg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Common Area.jpg	
6	Copies of Approvals taken during the current quarter.	Fire+Lift Licence I.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	684	7819.84	0
Open Parking	55	358.13	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	11,69,08,300	11,69,08,300	11,69,08,300	0
2	Development Cost (St no 1(ii))	90,50,00,000	43,60,86,846	47,96,54,743	4,35,67,897
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	5,00,00,000	39,55,725	40,03,469	47,744
Total Cost (Sr ne 1+2+3)		1,07,19,08,300	55,69,50,871	60,05,66,512	4,36,15,641

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	15,00,00,000	11,68,78,231	12,69,78,231
2	Total Borrowed Fund (Secured)	25,00,00,000	10,22,35,865	7,82,18,179
3	Total Borrowed Fund (Unsecured)	30,00,00,000	21,12,72,621	22,16,62,621
4	Customer Receipts Used for the Project	1,13,60,51,000	19,88,25,102	26,85,35,807
Total Funds for the Project		1,83,60,51,000	62,92,11,819	69,53,94,838

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	48	30	18	589.05	441.98	86400000	17179000	69221000	54000000	32400000
Residential	459	247	212	11196.42	9632.54	1049651000	251356807	798294193	563651000	486000000
Total	507	277	230	11785.47	10074.52	1136051000	268535807	867515193	617651000	518400000