



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 06-01-2026

Project Name:- PRAHARSH BLUEBELL

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA10830/201022

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	1641649300.00
5	End date of Project at the time of registration	31-12-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B+C+D	25	2	22	385	14	322	0

C. Schedule of Major Works:-

Block Name:- A+B+C+D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-09-2022	01-09-2022	31-08-2023	31-08-2023	
2	RCC work above plinth level up to terrace level	31-01-2023	31-01-2023	31-10-2023	31-12-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-11-2023	01-11-2023	28-02-2026	28-02-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-10-2023	01-10-2023	30-09-2026	30-06-2026	
5	All activities in common areas	01-07-2026	01-07-2026	31-12-2026	30-09-2026	Activity not started. So Present Activity Start Date mentioned is incorrect

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B+C+D

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	23	100

4	Number of floors completed, Brick Masonry work & Internal Plaster	21	95.45
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	21	95.45
6	Number of Units within which flooring work of rooms completed	215	55.84
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	215	55.84
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

E. Details of Individual Blocks (External Works):-

Block Name:- A+B+C+D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	No	60	
2	External Plaster & Elevation work	No	75	
3	Parapet wall, Floorning and Waterproofing work on Terrace	No	75	
4	Number of Lift Installed	No	NA	Installation work under progress. Lifts not made operation yet. Accordingly, this figures are not mentioned

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	0
2	Compound Wall	YES	30	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	
4	Overhead and Underground Water Tanks	YES	100	
5	Internal Water supply Network	YES	35	0
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	45	0
7	Storm Water Drains	NO	0	NA
8	Internal Roads and Footpaths	YES	30	0
9	Landscaping & Tree Planting	YES	0	0
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B+C+D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Bluebell Photographs.pdf	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Bluebell Photographs.pdf	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Bluebell Photographs.pdf	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Bluebell Photographs.pdf	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Bluebell Photographs.pdf	
6	Copies of Approvals taken during the current quarter.	Bluebell Photographs.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	400	12074.85	95

Open Parking	0	0	0
--------------	---	---	---

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	20,88,48,500	21,25,19,376	21,25,19,376	0
2	Development Cost (St no 1(ii))	1,43,28,00,800	1,01,52,88,818	1,12,17,17,235	10,64,28,417
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	0	73,54,934	98,97,019	25,42,085
Total Cost (Sr ne 1+2+3)		1,64,16,49,300	1,23,51,63,128	1,34,41,33,630	10,89,70,502

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	0	0	6,18,69,146
2	Total Borrowed Fund (Secured)	0	0	18,31,74,181
3	Total Borrowed Fund (Unsecured)	0	0	0
4	Customer Receipts Used for the Project	1,64,16,49,300	0	1,09,90,90,303
Total Funds for the Project		1,64,16,49,300	0	1,34,41,33,630

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	40	24	16	2168.20	1116.52	154233450	83744999	70488451	115155250	39078200
Residential	345	298	47	23742.92	3744.67	1843350560	1015345304	828005256	1608350560	235000000
Total	385	322	63	25911.12	4861.19	1997584010	1099090303	898493707	1723505810	274078200