



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 06-01-2026

Project Name:- SWAPNIL HOMES & SWAPNIL HARMONY

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA11038/171222

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	4
4	Total Estimated cost of Project Rs.	817547572.00
5	End date of Project at the time of registration	31-12-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
BLOCK A	15	1	13	82	2	0	0
BLOCK B+C	15	1	13	130	4	33	0
BLOCK A1+B1	14	1	12	120	4	7	0
BLOCK C1	14	1	12	72	2	23	0

C. Schedule of Major Works:-

Block Name:- BLOCK A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	21-10-2022	21-10-2022	31-12-2027	31-12-2027	
2	RCC work above plinth level up to terrace level	21-10-2022	21-10-2022	31-12-2027	31-12-2027	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	21-10-2022	21-10-2022	31-12-2027	31-12-2027	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	21-10-2022	21-10-2022	31-12-2027	31-12-2027	
5	All activities in common areas	21-10-2022	21-10-2022	31-12-2027	31-12-2027	

Block Name:- BLOCK B+C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	21-10-2022	21-10-2022	31-12-2027	31-12-2027	
2	RCC work above plinth level up to terrace level	21-10-2022	21-10-2022	31-12-2027	31-12-2027	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	21-10-2022	21-10-2022	31-12-2027	31-12-2027	

4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	21-10-2022	21-10-2022	31-12-2027	31-12-2027	
5	All activities in common areas	21-10-2022	21-10-2022	31-12-2027	31-12-2027	

Block Name:- BLOCK A1+B1

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	21-10-2022	21-10-2022	31-12-2027	31-12-2027	
2	RCC work above plinth level up to terrace level	21-10-2022	21-10-2022	31-12-2027	31-12-2027	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	21-10-2022	21-10-2022	31-12-2027	31-12-2027	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	21-10-2022	21-10-2022	31-12-2027	31-12-2027	
5	All activities in common areas	21-10-2022	21-10-2022	31-12-2027	31-12-2027	

Block Name:- BLOCK C1

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	21-10-2022	21-10-2022	31-12-2027	31-12-2027	
2	RCC work above plinth level up to terrace level	21-10-2022	21-10-2022	31-12-2027	31-12-2027	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	21-10-2022	21-10-2022	31-12-2027	31-12-2027	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	21-10-2022	21-10-2022	31-12-2027	31-12-2027	
5	All activities in common areas	21-10-2022	21-10-2022	31-12-2027	31-12-2027	

D. Details of Individual Blocks (Internal Works):-

Block Name:- BLOCK A

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	30	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	0	0
4	Number of floors completed, Brick Masonry work & Internal Plaster	0	0
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	0	0
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

Block Name:- BLOCK B+C

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	88	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	0	0
4	Number of floors completed, Brick Masonry work & Internal Plaster	0	0
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	0	0
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

Block Name:- BLOCK A1+B1

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	13	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	12	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	12	100
6	Number of Units within which flooring work of rooms completed	50	41.67
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	40	33.33
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	30	25

Block Name:- BLOCK C1

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	13	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	12	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	12	100
6	Number of Units within which flooring work of rooms completed	30	41.67
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	20	27.78
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	10	13.89

E. Details of Individual Blocks (External Works):-**Block Name:- BLOCK A**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

Block Name:- BLOCK B+C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

Block Name:- BLOCK A1+B1

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	80	
2	External Plaster & Elevation work	Yes	95	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	70	
4	Number of Lift Installed	Yes	NA	

Block Name:- BLOCK C1

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	50	
2	External Plaster & Elevation work	Yes	65	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	40	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	NA
2	Compound Wall	YES	0	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	20	
4	Overhead and Underground Water Tanks	YES	0	
5	Internal Water supply Network	YES	90	NA
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	80	NA
7	Storm Water Drains	YES	60	NA
8	Internal Roads and Footpaths	YES	0	NA
9	Landscaping & Tree Planting	YES	0	NA
10	other requirements as may be required to Obtain Occupation/Completion Certificate	NO	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- BLOCK A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	WhatsApp Image 2025-12-18 at 5.29.41 PM.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-12-18 at 5.29.42 PM (1).jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-12-18 at 5.29.42 PM.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WhatsApp Image 2025-12-18 at 5.29.43 PM.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-12-18 at 5.29.42 PM.jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

Block Name:- BLOCK B+C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	B.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	B.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	B.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	B.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	B.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- BLOCK A1+B1

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	A1 B1 (2).jpeg	

2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A1 B1 (2).jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A1 B1 (2).jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	A1 B1.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	A1 B1.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- BLOCK C1

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	C1.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	C1.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	C1.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	C1.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	C1.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	264	3963.51	0
Open Parking	132	1984.11	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	4,64,69,108	4,64,69,378	4,64,69,378	0
2	Development Cost (St no 1(ii))	77,10,78,464	22,34,85,469	24,03,06,101	1,68,20,632
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	75,00,000	1,14,38,800	1,14,38,800	0
Total Cost (Sr ne 1+2+3)		82,50,47,572	28,13,93,647	29,82,14,279	1,68,20,632

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	5,00,00,000	2,82,58,019	45,33,294
2	Total Borrowed Fund (Secured)	25,00,00,000	13,89,43,809	12,18,13,208
3	Total Borrowed Fund (Unsecured)	15,03,72,318	1,53,97,646	8,45,22,706
4	Customer Receipts Used for the Project	1,01,42,30,286	6,32,44,996	9,27,01,255
Total Funds for the Project		1,46,46,02,604	24,58,44,470	30,35,70,463

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	4	0	4	0.00	121.22	10000000	0	10000000	0	10000000
Residential	400	63	337	3109.39	16608.61	1003840286	92701255	911139031	158140286	845700000
Total	404	63	341	3109.39	16729.83	1013840286	92701255	921139031	158140286	855700000