



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- SHILP RESIDENCY

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA11096/291222

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	10
4	Total Estimated cost of Project Rs.	4291937523.00
5	End date of Project at the time of registration	30-06-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
H	17	2	15	54	2	31	0
I	17	2	15	54	2	21	0
J	17	2	15	54	2	25	0
A	17	2	15	68	3	31	0
B	17	2	15	66	2	46	0
C	17	2	15	74	3	51	0
D	17	2	15	64	2	45	0
E	17	2	15	78	3	51	0
F	17	2	15	63	2	55	0
G	17	2	15	54	2	31	0

C. Schedule of Major Works:-

Block Name:- H

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	20-10-2022	20-10-2022	30-06-2023	30-06-2023	
2	RCC work above plinth level up to terrace level	01-07-2023	01-07-2023	31-08-2024	31-08-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-03-2024	01-03-2024	31-12-2025	31-12-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-04-2024	01-04-2024	30-04-2026	30-04-2026	
5	All activities in common areas	01-05-2026	01-05-2026	31-03-2027	31-03-2027	

Block Name:- I

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	20-10-2022	20-10-2022	30-06-2023	30-06-2023	
2	RCC work above plinth level up to terrace level	01-07-2023	01-07-2023	31-08-2024	31-08-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-03-2024	01-03-2024	31-12-2025	31-12-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-04-2024	01-04-2024	30-04-2026	30-04-2026	
5	All activities in common areas	01-05-2026	01-05-2026	31-03-2027	31-03-2027	

Block Name:- J

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	20-10-2022	20-10-2022	15-09-2023	15-09-2023	
2	RCC work above plinth level up to terrace level	16-09-2023	16-09-2023	30-04-2025	30-04-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-03-2024	01-03-2024	31-12-2025	31-12-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-09-2024	01-09-2024	30-04-2026	30-04-2026	
5	All activities in common areas	01-05-2026	01-05-2026	31-03-2027	31-03-2027	

Block Name:- A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	20-10-2022	20-10-2022	15-09-2023	15-09-2023	
2	RCC work above plinth level up to terrace level	16-09-2023	16-09-2023	30-04-2025	30-04-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-03-2024	01-03-2024	31-12-2025	31-12-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-09-2024	01-09-2024	30-04-2026	30-04-2026	
5	All activities in common areas	01-05-2026	01-05-2026	31-03-2027	31-03-2027	

Block Name:- B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	20-10-2022	20-10-2022	15-09-2023	15-09-2023	
2	RCC work above plinth level up to terrace level	16-09-2023	16-09-2023	30-04-2025	30-04-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-03-2024	01-03-2024	31-10-2025	31-10-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-09-2024	01-09-2024	30-04-2026	30-04-2026	
5	All activities in common areas	01-05-2026	01-05-2026	31-03-2027	31-03-2027	

Block Name:- C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	20-10-2022	20-10-2022	15-09-2023	15-09-2023	
2	RCC work above plinth level up to terrace level	16-09-2023	16-09-2023	30-04-2025	30-04-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-03-2024	01-03-2024	31-12-2025	31-12-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-09-2024	01-09-2024	30-04-2026	30-04-2026	
5	All activities in common areas	01-05-2026	01-05-2026	31-03-2027	31-03-2027	

Block Name:- D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	20-10-2022	20-10-2022	15-09-2023	15-09-2023	
2	RCC work above plinth level up to terrace level	16-09-2023	16-09-2023	30-04-2025	30-04-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-03-2024	01-03-2024	31-12-2025	31-12-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-09-2024	01-09-2024	30-04-2026	30-04-2026	
5	All activities in common areas	01-05-2026	01-05-2026	31-03-2027	31-03-2027	

Block Name:- E

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	20-10-2022	20-10-2022	30-06-2023	30-06-2023	
2	RCC work above plinth level up to terrace level	01-07-2023	01-07-2023	31-08-2024	31-08-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-03-2024	01-03-2024	31-12-2025	31-12-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-04-2024	01-04-2024	30-04-2026	30-04-2026	
5	All activities in common areas	01-05-2026	01-05-2026	31-03-2027	31-03-2027	

Block Name:- F

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	20-10-2022	20-10-2022	30-06-2023	30-06-2023	
2	RCC work above plinth level up to terrace level	01-07-2023	01-07-2023	31-08-2024	31-08-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-03-2024	01-03-2024	31-12-2025	31-12-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-04-2024	01-04-2024	30-04-2026	30-04-2026	
5	All activities in common areas	01-05-2026	01-05-2026	31-03-2027	31-03-2027	

Block Name:- G

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	20-10-2022	20-10-2022	30-06-2023	30-06-2023	
2	RCC work above plinth level up to terrace level	01-07-2023	01-07-2023	31-08-2024	31-08-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-03-2024	01-03-2024	31-12-2025	31-12-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-04-2024	01-04-2024	30-04-2026	30-04-2026	
5	All activities in common areas	01-05-2026	01-05-2026	31-03-2027	31-03-2027	

D. Details of Individual Blocks (Internal Works):-

Block Name:- H

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	50	92.59

7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	50	92.59
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	50	92.59

Block Name:- I

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	45	83.33
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	40	74.07
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	45	83.33

Block Name:- J

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	50	92.59
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	50	92.59
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	50	92.59

Block Name:- A

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	12	80
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	50	73.53
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	50	73.53
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	50	73.53

Block Name:- B

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	50	75.76
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	50	75.76
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	50	75.76

Block Name:- C

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	50	67.57
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	50	67.57
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	50	67.57

Block Name:- D

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	50	78.13
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	50	78.13
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	50	78.13

Block Name:- E

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	50	64.1
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	50	64.1
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	50	64.1

Block Name:- F

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	

		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	58	92.06
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	58	92.06
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	58	92.06

Block Name:- G

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basement if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	50	92.59
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	50	92.59
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	50	92.59

E. Details of Individual Blocks (External Works):-

Block Name:- H

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	85	
2	External Plaster & Elevation work	Yes	85	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	85	
4	Number of Lift Installed	Yes	85	

Block Name:- I

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	80	
2	External Plaster & Elevation work	Yes	90	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	70	
4	Number of Lift Installed	Yes	NA	

Block Name:- J

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	85	
2	External Plaster & Elevation work	Yes	85	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	85	
4	Number of Lift Installed	Yes	85	

Block Name:- A

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	85	
2	External Plaster & Elevation work	Yes	85	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	85	
4	Number of Lift Installed	Yes	85	

Block Name:- B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	85	
2	External Plaster & Elevation work	Yes	85	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	85	
4	Number of Lift Installed	Yes	85	

Block Name:- C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	85	
2	External Plaster & Elevation work	Yes	85	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	85	
4	Number of Lift Installed	Yes	85	

Block Name:- D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	85	
2	External Plaster & Elevation work	Yes	85	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	85	
4	Number of Lift Installed	Yes	85	

Block Name:- E

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	85	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	85	
4	Number of Lift Installed	Yes	85	

Block Name:- F

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	85	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	85	
4	Number of Lift Installed	Yes	85	

Block Name:- G

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	85	
2	External Plaster & Elevation work	Yes	90	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	85	
4	Number of Lift Installed	Yes	85	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	50	NO
2	Compound Wall	YES	50	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	50	
4	Overhead and Underground Water Tanks	YES	80	
5	Internal Water supply Network	YES	75	NO

6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	75	NO
7	Storm Water Drains	YES	75	NO
8	Internal Roads and Footpaths	YES	60	NO
9	Landscaping & Tree Planting	YES	25	NO
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- H

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	H Block.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	H Block.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	H Block.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	H Block.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	H Block.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- I

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	NA	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	NA	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	NA	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	NA	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	NA	
6	Copies of Approvals taken during the current quarter.	NA	

Block Name:- J

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	J Block.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	J Block.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	J Block.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	J Block.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	J Block.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	A Block.jpeg	

2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A Block.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A Block.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	A Block.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	A Block.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	B Block.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	B Block.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	B Block.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	B Block.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	B Block.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	C Block.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	C Block.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	C Block.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	C Block.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	C Block.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	D Block.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	D Block.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	D Block.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	D Block.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	D Block.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- E

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	E Block.jpeg	

2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	E Block.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	E Block.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	E Block.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	E Block.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- F

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	F Block.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	F Block.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	F Block.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	F Block.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	F Block.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- G

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	G Block.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	G Block.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	G Block.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	G Block.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	G Block.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	619	27830.53	0
Open Parking	10	464.46	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	2,17,39,37,523	2,17,39,28,194	2,17,39,28,194	0
2	Development Cost (St no 1(ii))	2,11,80,00,000	2,37,87,78,650	2,69,67,17,143	31,79,38,493
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	20,00,00,000	11,87,25,079	12,04,04,888	16,79,809
Total Cost (Sr ne 1+2+3)		4,49,19,37,523	4,67,14,31,923	4,99,10,50,225	31,96,18,302

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	1,82,50,08,398	70,54,17,067	97,07,42,897
2	Total Borrowed Fund (Secured)	1,25,00,00,000	1,26,57,71,776	1,11,43,20,600
3	Total Borrowed Fund (Unsecured)	0	0	0
4	Customer Receipts Used for the Project	1,41,69,29,125	2,70,02,43,080	2,90,59,86,728
Total Funds for the Project		4,49,19,37,523	4,67,14,31,923	4,99,10,50,225

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	102	48	54	3082.43	3186.45	628605117	220172581	408432536	311183199	317421918
Residential	527	339	188	37133.84	20717.57	5616093645	2685814147	2930279498	3749748705	1866344940
Total	629	387	242	40216.27	23904.02	6244698762	2905986728	3338712034	4060931904	2183766858