



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- Sahajanand Marigold

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA11119/A1M/030424/311226

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	5
4	Total Estimated cost of Project Rs.	1170739675.00
5	End date of Project at the time of registration	31-12-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B	12	2	10	90	4	63	0
D	13	2	11	40	2	9	0
C	13	2	11	40	2	32	0
F+G	13	2	11	80	4	20	0
E	13	2	11	40	2	5	0

C. Schedule of Major Works:-

Block Name:- A+B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-04-2023	01-04-2023	30-04-2023	30-04-2023	
2	RCC work above plinth level up to terrace level	01-05-2023	01-05-2023	31-07-2023	31-07-2023	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	16-09-2023	16-09-2023	30-09-2024	30-09-2024	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-10-2024	01-10-2024	31-12-2024	31-12-2024	
5	All activities in common areas	01-05-2026	01-05-2026	31-12-2026	31-12-2026	

Block Name:- D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	23-05-2023	23-05-2023	31-05-2023	31-05-2023	
2	RCC work above plinth level up to terrace level	01-09-2023	01-09-2023	05-02-2024	05-02-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-10-2024	01-10-2024	30-09-2025	30-09-2025	

4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	15-12-2024	15-12-2024	15-03-2025	15-02-2025	
5	All activities in common areas	01-05-2026	01-05-2026	31-12-2026	30-09-2026	

Block Name:- C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	23-05-2023	23-05-2023	26-05-2023	26-05-2023	
2	RCC work above plinth level up to terrace level	27-05-2023	27-05-2023	30-11-2023	30-11-2023	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-04-2024	01-04-2024	30-09-2025	30-09-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	15-11-2024	15-11-2024	15-02-2025	15-02-2025	
5	All activities in common areas	01-05-2026	01-05-2025	31-12-2026	30-11-2026	

Block Name:- F+G

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	15-07-2023	15-07-2023	28-02-2024	28-02-2024	
2	RCC work above plinth level up to terrace level	15-10-2023	15-10-2023	31-05-2024	31-05-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-05-2025	01-05-2025	01-03-2026	01-03-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-12-2025	01-12-2025	31-03-2026	31-03-2026	
5	All activities in common areas	01-05-2026	01-05-2026	31-12-2026	31-12-2026	

Block Name:- E

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	23-05-2023	23-05-2023	31-07-2023	31-05-2023	
2	RCC work above plinth level up to terrace level	01-10-2023	01-10-2023	28-02-2024	28-02-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	31-03-2025	31-03-2025	31-12-2025	31-12-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-02-2025	01-02-2025	30-04-2025	30-04-2025	
5	All activities in common areas	01-05-2026	01-05-2026	31-12-2026	30-09-2026	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	10	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	85	94.44
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	85	94.44
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	85	94.44

Block Name:- D

Sr. No	Particular	% Work Done
--------	------------	-------------

1	Excavation		100
2	Work up-to Plinth Level(Including Basement if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	11	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	11	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	11	100
6	Number of Units within which flooring work of rooms completed	40	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	40	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	24	60

Block Name:- C

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basement if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	11	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	11	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	11	100
6	Number of Units within which flooring work of rooms completed	40	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	40	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	20	50

Block Name:- F+G

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basement if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	11	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	11	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	11	100
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

Block Name:- E

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basement if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	11	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	6	54.55
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	11	100
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

E. Details of Individual Blocks (External Works):-**Block Name:- A+B**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	90	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	50	

Block Name:- D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	80	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	80	
4	Number of Lift Installed	Yes	NA	

Block Name:- C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	90	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	90	
4	Number of Lift Installed	Yes	25	

Block Name:- F+G

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	10	
2	External Plaster & Elevation work	Yes	50	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	40	
4	Number of Lift Installed	Yes	NA	

Block Name:- E

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	
2	Compound Wall	YES	100	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	20	
4	Overhead and Underground Water Tanks	YES	90	
5	Internal Water supply Network	YES	60	
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	40	
7	Storm Water Drains	YES	0	
8	Internal Roads and Footpaths	YES	0	
9	Landscaping & Tree Planting	YES	0	
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-**Block Name:- A+B**

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	A Back side.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	B Back side.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2026-01-06 at 5.20.50 PM (1).jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WhatsApp Image 2026-01-06 at 5.20.49 PM.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	B Front Side.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.png	

Block Name:- D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	D Back side.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	D Front Side.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	D Back side.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	IMG-20251006-WA0050.jpg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	IMG-20251006-WA0054.jpg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.png	

Block Name:- C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	C Back side.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	C Front Side.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	IMG-20251006-WA0040.jpg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	IMG-20251006-WA0039.jpg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	IMG-20251006-WA0041.jpg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.png	

Block Name:- F+G

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	F Back side.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	G Back Side.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	IMG-20251006-WA0063.jpg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	IMG-20251006-WA0067.jpg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	IMG-20251006-WA0071.jpg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.png	

Block Name:- E

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	E Front Side.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	IMG-20251006-WA0057.jpg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	IMG-20251006-WA0059.jpg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	IMG-20251006-WA0056.jpg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	IMG-20251006-WA0056.jpg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.png	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	659	12487.48	0
Open Parking	19	94.95	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	24,57,79,415	24,57,79,415	24,57,79,415	0
2	Development Cost (St no 1(ii))	92,49,60,260	65,74,60,977	78,61,25,132	12,86,64,155
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	3,60,00,000	23,37,808	25,67,936	2,30,127
Total Cost (Sr ne 1+2+3)		1,20,67,39,675	90,55,78,200	1,03,44,72,483	12,88,94,282

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	30,00,00,000	14,73,74,370	14,64,11,090
2	Total Borrowed Fund (Secured)	25,00,00,000	21,76,32,091	23,98,50,730
3	Total Borrowed Fund (Unsecured)	7,03,29,000	2,93,36,457	4,02,03,468
4	Customer Receipts Used for the Project	1,56,90,80,000	27,99,87,313	61,71,22,725
Total Funds for the Project		2,18,94,09,000	67,43,30,231	1,04,35,88,013

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	18	4	14	98.93	329.87	45580000	7287501	38292499	10480000	35100000
Residential	272	125	147	11330.75	13358.25	1527200000	537731517	989468483	709745000	817455000
Total	290	129	161	11429.68	13688.12	1572780000	545019018	1027760982	720225000	852555000