



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 05-01-2026

Project Name:- HARIOM SAPPHIRE

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA11216/280223

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	2
4	Total Estimated cost of Project Rs.	772145895.00
5	End date of Project at the time of registration	31-03-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B+C	17	2	15	196	8	21	0
D	17	2	15	56	2	7	0

C. Schedule of Major Works:-

Block Name:- A+B+C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	20-10-2022	20-10-2022	31-05-2023	01-02-2023	
2	RCC work above plinth level up to terrace level	01-06-2023	01-02-2023	31-12-2024	31-05-2023	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-10-2023	01-06-2023	30-11-2026	30-11-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-11-2025	01-09-2024	30-11-2026	30-11-2026	
5	All activities in common areas	01-04-2026	01-11-2025	30-11-2026	30-11-2026	

Block Name:- D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	20-10-2022	20-10-2022	31-05-2023	01-02-2023	
2	RCC work above plinth level up to terrace level	01-06-2023	01-02-2023	31-12-2024	31-05-2023	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-10-2023	01-06-2023	30-11-2026	30-11-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-11-2025	01-09-2024	30-11-2026	30-11-2026	
5	All activities in common areas	01-04-2026	01-11-2025	30-11-2026	30-11-2026	

D. Details of Individual Blocks (Internal Works):-**Block Name:- A+B+C**

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	196	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	196	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	196	100

Block Name:- D

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	56	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	56	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	56	100

E. Details of Individual Blocks (External Works):-**Block Name:- A+B+C**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	50	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	-
2	Compound Wall	YES	100	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	100	

4	Overhead and Underground Water Tanks	YES	100	
5	Internal Water supply Network	YES	100	-
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	100	-
7	Storm Water Drains	YES	80	-
8	Internal Roads and Footpaths	YES	80	-
9	Landscaping & Tree Planting	YES	0	-
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B+C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	WhatsApp Image 2025-11-19 at 10.51.20 AM (3).jpeg	A+B+C
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-11-19 at 10.51.18 AM.jpeg	A+B+C
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-11-19 at 10.51.17 AM (2).jpeg	A+B+C
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WhatsApp Image 2025-11-19 at 10.51.19 AM.jpeg	A+B+C
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-11-19 at 10.51.20 AM (1).jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	WhatsApp Image 2025-11-19 at 10.51.20 AM.jpeg	D
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-11-19 at 10.51.08 AM.jpeg	D
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-11-19 at 10.51.06 AM (1).jpeg	D
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WhatsApp Image 2025-11-19 at 10.51.19 AM (2).jpeg	D
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-11-19 at 10.51.20 AM.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	496	5638.39	80
Open Parking	46	195.98	80

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	7,29,15,895	7,94,85,895	7,94,85,895	0
2	Development Cost (St no 1(ii))	69,92,30,000	43,45,69,652	47,13,67,380	3,67,97,728
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	23,74,145	34,92,562	36,06,685	1,14,123
Total Cost (Sr ne 1+2+3)		77,45,20,040	51,75,48,109	55,44,59,960	3,69,11,851

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	6,84,50,000	17,00,00,000	16,47,12,850
2	Total Borrowed Fund (Secured)	0	30,00,00,000	29,64,18,159
3	Total Borrowed Fund (Unsecured)	35,25,00,000	10,00,00,000	9,33,28,951
4	Customer Receipts Used for the Project	35,35,70,040	20,45,20,040	0
Total Funds for the Project		77,45,20,040	77,45,20,040	55,44,59,960

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	36	2	34	54.49	1278.58	114403500	1840000	112563500	4630000	109773500
Residential	216	26	190	1677.33	12162.64	853800000	69949625	783850375	95300000	758500000
Total	252	28	224	1731.82	13441.22	968203500	71789625	896413875	99930000	868273500