



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 02-01-2026

Project Name:- SHREE SADAN 17

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA11341/030323

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	3
4	Total Estimated cost of Project Rs.	1472577620.00
5	End date of Project at the time of registration	31-03-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B+C+D	10	2	9	171	8	161	0
E+F+G+H+I	11	2	10	220	10	71	0
J+K	10	2	9	80	4	53	0

C. Schedule of Major Works:-

Block Name:- A+B+C+D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	26-11-2021	26-11-2021	31-03-2026	31-03-2026	
2	RCC work above plinth level up to terrace level	26-11-2021	26-11-2021	31-03-2026	31-03-2026	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-04-2023	01-04-2023	31-03-2026	31-03-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-04-2023	01-04-2023	31-03-2026	31-03-2026	
5	All activities in common areas	01-04-2023	01-04-2023	31-03-2026	31-03-2026	

Block Name:- E+F+G+H+I

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	26-11-2021	26-11-2021	31-03-2026	31-03-2026	
2	RCC work above plinth level up to terrace level	26-11-2021	26-11-2021	31-03-2026	31-03-2026	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	31-03-2022	31-03-2022	31-03-2026	31-03-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-04-2023	01-04-2023	31-03-2026	31-03-2026	

5	All activities in common areas	01-04-2023	01-04-2023	31-03-2026	31-03-2026	
---	--------------------------------	------------	------------	------------	------------	--

Block Name:- J+K

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	26-11-2021	26-11-2021	31-03-2026	31-03-2026	
2	RCC work above plinth level up to terrace level	26-11-2021	26-11-2021	31-03-2026	31-03-2026	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	31-03-2022	31-03-2022	31-03-2026	31-03-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-04-2023	01-04-2023	31-03-2026	31-03-2026	
5	All activities in common areas	01-04-2023	01-04-2023	31-03-2026	31-03-2026	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B+C+D

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	8	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	9	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	9	100
6	Number of Units within which flooring work of rooms completed	171	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	171	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	171	100

Block Name:- E+F+G+H+I

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	9	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	220	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	220	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	220	100

Block Name:- J+K

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	8	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	9	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	9	100
6	Number of Units within which flooring work of rooms completed	80	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	80	100

8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	80	100
---	--	----	-----

E. Details of Individual Blocks (External Works):-

Block Name:- A+B+C+D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Flooring and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- E+F+G+H+I

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Flooring and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- J+K

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Flooring and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	100	YET TO START
2	Compound Wall	YES	100	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	100	
4	Overhead and Underground Water Tanks	YES	100	
5	Internal Water supply Network	YES	100	YET TO START
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	100	YET TO START
7	Storm Water Drains	YES	100	YET TO START
8	Internal Roads and Footpaths	YES	100	YET TO START
9	Landscaping & Tree Planting	YES	100	YET TO START
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	100	

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B+C+D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Photo (9).jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Photo (10).jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Photo (11).jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Photo (9).jpeg	

5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Photo (10).jpeg	
6	Copies of Approvals taken during the current quarter.	Photo (10).jpeg	

Block Name:- E+F+G+H+I

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	E.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	F.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	F.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	G.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	G.jpeg	
6	Copies of Approvals taken during the current quarter.	H.jpeg	

Block Name:- J+K

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	J.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	K.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	K.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	J.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	J.jpeg	
6	Copies of Approvals taken during the current quarter.	K.jpeg	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	3	10254.99	0
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	28,15,77,620	28,15,77,620	28,15,77,620	0
2	Development Cost (St no 1(ii))	1,19,10,00,000	1,23,08,81,455	1,23,08,81,455	0
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	10,00,000	10,00,000	10,00,000	0
Total Cost (Sr ne 1+2+3)		1,47,35,77,620	1,51,34,59,075	1,51,34,59,075	0

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	25,00,00,000	20,12,45,838	22,99,48,391
2	Total Borrowed Fund (Secured)	38,00,00,000	32,22,03,570	6,37,94,020
3	Total Borrowed Fund (Unsecured)	25,00,00,000	60,35,41,897	41,52,98,246

4	Customer Receipts Used for the Project	1,68,08,21,800	72,57,10,511	84,59,67,400
Total Funds for the Project		2,56,08,21,800	1,85,27,01,816	1,55,50,08,057

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	27	19	8	508.77	218.23	78540800	34923200	43617600	55035800	23505000
Residential	444	266	178	15541.27	10127.78	1625605000	811044200	814560800	1010355000	615250000
Total	471	285	186	16050.04	10346.01	1704145800	845967400	858178400	1065390800	638755000