



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- HIGHLINE PHASE-1

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA11517/270323

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	1491126720.00
5	End date of Project at the time of registration	31-03-2028
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
HIGHLINE PHASE-1	35	3	35	142	6	70	0

C. Schedule of Major Works:-

Block Name:- HIGHLINE PHASE-1

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	13-01-2023	13-01-2023	31-03-2028	31-03-2028	
2	RCC work above plinth level up to terrace level	13-01-2023	31-01-2023	31-03-2028	31-03-2028	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-01-2025	01-01-2025	31-03-2028	31-03-2028	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	13-01-2023	13-01-2023	31-03-2028	31-03-2028	
5	All activities in common areas	07-01-2025	14-01-2025	31-03-2028	31-03-2028	

D. Details of Individual Blocks (Internal Works):-

Block Name:- HIGHLINE PHASE-1

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	32	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	35	100

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	35	100
6	Number of Units within which flooring work of rooms completed	15	10.56
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	13	9.15
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	15	10.56

E. Details of Individual Blocks (External Works):-

Block Name:- HIGHLINE PHASE-1

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	50	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	-
2	Compound Wall	YES	0	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	
4	Overhead and Underground Water Tanks	YES	0	
5	Internal Water supply Network	YES	0	-
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	-
7	Storm Water Drains	YES	0	-
8	Internal Roads and Footpaths	YES	0	-
9	Landscaping & Tree Planting	YES	0	-
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- HIGHLINE PHASE-1

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	WhatsApp Image 2026-01-02 at 11.16.04 AM.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2026-01-02 at 11.16.05 AM (1).jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2026-01-02 at 11.16.05 AM.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WhatsApp Image 2026-01-02 at 11.16.06 AM.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2026-01-02 at 11.16.08 AM.jpeg	
6	Copies of Approvals taken during the current quarter.	WhatsApp Image 2026-01-02 at 11.16.04 AM.jpeg	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	111	12598.29	0
Open Parking	6	401.86	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	20,64,81,232	20,54,40,032	20,54,40,032	0
2	Development Cost (St no 1(ii))	1,28,46,45,488	1,00,07,04,307	1,07,36,86,299	7,29,81,992
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	1,25,00,000	11,66,41,323	12,31,09,571	64,68,248
Total Cost (Sr ne 1+2+3)		1,50,36,26,720	1,32,27,85,662	1,40,22,35,902	7,94,50,240

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	26,70,21,500	29,99,61,175	30,10,15,454
2	Total Borrowed Fund (Secured)	0	35,01,05,974	35,03,06,575
3	Total Borrowed Fund (Unsecured)	22,73,44,736	19,16,07,917	19,16,07,917
4	Customer Receipts Used for the Project	1,00,92,60,484	59,14,53,286	59,14,53,286
Total Funds for the Project		1,50,36,26,720	1,43,31,28,352	1,43,43,83,232

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	25	5	20	323.05	1437.76	117999208	3270109	114729099	27134146	90865062
Residential	117	65	52	8520.33	7127.94	1601950302	588183177	1013767125	827348904	774601398
Total	142	70	72	8843.38	8565.70	1719949510	591453286	1128496224	854483050	865466460