



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 05-01-2026

Project Name:- THE Q

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA11822/220523

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	2
4	Total Estimated cost of Project Rs.	526137015.00
5	End date of Project at the time of registration	15-05-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
BLOCK A	16	2	14	63	2	50	0
BLOCK B	16	2	14	41	2	20	0

C. Schedule of Major Works:-

Block Name:- BLOCK A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	15-04-2023	15-04-2023	31-10-2023	31-10-2023	NO
2	RCC work above plinth level up to terrace level	01-11-2023	01-11-2023	31-05-2025	31-05-2025	NO
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-12-2024	01-12-2024	31-10-2025	31-10-2025	NO
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-10-2025	01-10-2025	31-12-2025	31-12-2025	NO
5	All activities in common areas	01-01-2026	01-01-2026	25-01-2027	25-01-2027	NO

Block Name:- BLOCK B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	15-04-2023	15-04-2023	31-10-2023	31-10-2023	NO
2	RCC work above plinth level up to terrace level	01-11-2023	01-11-2023	31-03-2025	31-03-2025	NO
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-11-2024	01-11-2024	31-10-2025	31-10-2025	NO
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-10-2025	01-10-2025	30-06-2026	30-06-2026	NO
5	All activities in common areas	01-07-2026	01-07-2026	25-01-2027	25-01-2027	NO

D. Details of Individual Blocks (Internal Works):-**Block Name:- BLOCK A**

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	14	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	8	57.14
6	Number of Units within which flooring work of rooms completed	63	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	63	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	63	100

Block Name:- BLOCK B

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	14	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	41	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	41	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	41	100

E. Details of Individual Blocks (External Works):-**Block Name:- BLOCK A**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	80	

Block Name:- BLOCK B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	80	NA
2	Compound Wall	YES	100	NA
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	100	NA

4	Overhead and Underground Water Tanks	YES	100	NA
5	Internal Water supply Network	YES	100	NA
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	100	NA
7	Storm Water Drains	YES	100	NA
8	Internal Roads and Footpaths	YES	80	NA
9	Landscaping & Tree Planting	YES	80	NA
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	NA

G. Details of Documents to be upload with each QPR:-

Block Name:- BLOCK A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	block.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	TOILET.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2026-01-05 at 4.13.24 PM.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	block.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	common.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- BLOCK B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	block.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	block.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	room.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	block.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	common.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	196	3226.99	0
Open Parking	73	550.74	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	10,22,83,200	8,91,31,200	8,91,31,200	0
2	Development Cost (St no 1(ii))	42,38,53,815	20,23,15,572	22,54,92,266	2,31,76,694
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	3,11,11,146	1,16,70,602	1,37,92,089	21,21,487
Total Cost (Sr ne 1+2+3)		55,72,48,161	30,31,17,374	32,84,15,555	2,52,98,181

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	11,32,70,334	11,32,70,334	7,75,54,520
2	Total Borrowed Fund (Secured)	0	18,00,00,000	0
3	Total Borrowed Fund (Unsecured)	21,50,00,000	1,00,00,000	0
4	Customer Receipts Used for the Project	61,14,39,000	62,14,03,500	27,29,46,793
Total Funds for the Project		93,97,09,334	92,46,73,834	35,05,01,313

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	9	9	0	286.42	0.00	29040000	9616487	19423513	29040000	0
Residential	95	61	34	5518.11	3031.52	592706500	263330306	329376194	386416000	206290500
Total	104	70	34	5804.53	3031.52	621746500	272946793	348799707	415456000	206290500