



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- RADHE SWAPNIL

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA12146/170823

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	2
4	Total Estimated cost of Project Rs.	661067321.00
5	End date of Project at the time of registration	31-12-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
D	15	2	14	56	2	10	0
A+B+C	15	2	14	205	6	67	0

C. Schedule of Major Works:-

Block Name:- D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	21-03-2023	01-12-2023	31-12-2027	05-05-2024	
2	RCC work above plinth level up to terrace level	21-03-2023	10-05-2024	31-12-2027	16-09-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	21-03-2023	17-12-2024	31-12-2027	24-04-2027	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	21-03-2023	08-01-2026	31-12-2027	21-07-2027	
5	All activities in common areas	21-03-2023	18-06-2027	31-12-2027	19-10-2027	

Block Name:- A+B+C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	21-03-2023	01-05-2023	31-12-2027	14-09-2023	
2	RCC work above plinth level up to terrace level	21-03-2023	15-09-2023	31-12-2027	17-12-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	21-03-2023	15-03-2024	31-12-2027	14-06-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	21-03-2023	10-02-2025	31-12-2027	23-08-2026	
5	All activities in common areas	01-07-2026	20-07-2026	31-12-2027	28-02-2027	

D. Details of Individual Blocks (Internal Works):-**Block Name:- D**

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	13	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	5	35.71
6	Number of Units within which flooring work of rooms completed	12	21.43
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	15	26.79
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	1	1.79

Block Name:- A+B+C

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	13	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	107	52.2
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

E. Details of Individual Blocks (External Works):-**Block Name:- D**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

Block Name:- A+B+C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	NA
2	Compound Wall	YES	0	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	

4	Overhead and Underground Water Tanks	YES	50	
5	Internal Water supply Network	YES	25	NA
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	10	NA
7	Storm Water Drains	NO	0	NA
8	Internal Roads and Footpaths	YES	0	NA
9	Landscaping & Tree Planting	NO	0	NA
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	NA

G. Details of Documents to be upload with each QPR:-

Block Name:- D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	D block in side.jpeg	D
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block D master bedroom window and door.jpg	D
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block D drawing room.jpg	D
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	D block open tares.jpeg	D
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	BLOCK D COMMON AREA.jpeg	
6	Copies of Approvals taken during the current quarter.	NO APPROVAL.pdf	

Block Name:- A+B+C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	A+B.jpeg	Block A+B+C
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A1.jpg	Block A+B+C
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A block 1403 door and window works completed.jpeg	Block A+B+C
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	A TERRACE.jpg	Block A+B+C
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	BLOCK A+C+C-COMMON AREA.jpeg	
6	Copies of Approvals taken during the current quarter.	NO APPROVAL.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	698	5557.93	0
Open Parking	25	98.47	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	9,10,33,480	6,80,85,055	6,80,85,055	0
2	Development Cost (St no 1(ii))	57,00,33,841	21,69,50,700	25,00,32,699	3,30,81,999
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	51,00,000	7,64,314	43,50,447	35,86,133
Total Cost (Sr ne 1+2+3)		66,61,67,321	28,58,00,069	32,24,68,201	3,66,68,132

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	18,43,81,200	8,35,85,680	8,35,85,680
2	Total Borrowed Fund (Secured)	9,90,00,000	8,33,16,320	7,31,66,345
3	Total Borrowed Fund (Unsecured)	4,74,61,000	3,99,15,486	5,04,15,486
4	Customer Receipts Used for the Project	62,57,00,000	9,06,43,420	12,40,47,420
Total Funds for the Project		95,65,42,200	29,74,60,906	33,12,14,931

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Office	16	3	13	150.64	418.08	31550000	3100000	28450000	8320000	23230000
Shop	28	14	14	331.69	327.75	60895000	20517000	40378000	30635000	30260000
Residential	217	60	157	3906.72	10598.01	663050000	100430420	562619580	178650000	484400000
Total	261	77	184	4389.05	11343.84	755495000	124047420	631447580	217605000	537890000