



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- PRISM

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA12179/280823

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	692455040.00
5	End date of Project at the time of registration	30-06-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
BLOCK-A+B+C+D	16	2	14	124	8	47	0

C. Schedule of Major Works:-

Block Name:- BLOCK-A+B+C+D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	04-04-2023	04-04-2023	31-12-2023	31-12-2023	
2	RCC work above plinth level up to terrace level	01-01-2024	01-01-2024	30-03-2025	30-03-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	30-06-2024	30-06-2024	31-12-2025	31-12-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	20-03-2025	20-03-2025	20-03-2026	20-03-2026	
5	All activities in common areas	21-03-2026	21-03-2026	30-12-2026	30-12-2026	

D. Details of Individual Blocks (Internal Works):-

Block Name:- BLOCK-A+B+C+D

Sr. No	Particular	% Work Done
1	Excavation	100
2	Work up-to Plinth Level(Including Basemenent if so)	100
		Number of Completed Work
3	Number of RCC slabs casted (Above Plinth Level)	14
4	Number of floors completed, Brick Masonry work & Internal Plaster	13
		% Work Done
		100
		92.86

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	12	85.71
6	Number of Units within which flooring work of rooms completed	2	1.61
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

E. Details of Individual Blocks (External Works):-

Block Name:- BLOCK-A+B+C+D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	30	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	-
2	Compound Wall	YES	0	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	
4	Overhead and Underground Water Tanks	YES	0	
5	Internal Water supply Network	YES	0	-
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	NO	0	NA
7	Storm Water Drains	NO	0	NA
8	Internal Roads and Footpaths	YES	0	-
9	Landscaping & Tree Planting	YES	0	-
10	other requirements as may be required to Obtain Occupation/Completion Certificate	NO	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- BLOCK-A+B+C+D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	BLOCK PHOTO.pdf	A+B+C+D
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	BLOCK PHOTO.pdf	A+B+C+D
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	BLOCK PHOTO.pdf	A+B+C+D
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	BLOCK PHOTO.pdf	A+B+C+D
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	BLOCK PHOTO.pdf	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	124	5371.94	90
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	13,29,88,855	13,91,09,436	13,91,45,745	36,309
2	Development Cost (St no 1(ii))	55,94,66,185	23,40,67,433	23,41,02,746	35,313
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	5,00,00,000	41,25,607	2,41,49,354	2,00,23,747
Total Cost (Sr ne 1+2+3)		74,24,55,040	37,73,02,476	39,73,97,846	2,00,95,370

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	1,00,000	15,00,00,000	10,24,18,904
2	Total Borrowed Fund (Secured)	0	2,00,00,000	1,65,95,026
3	Total Borrowed Fund (Unsecured)	25,00,00,000	25,00,00,000	4,57,05,867
4	Customer Receipts Used for the Project	49,23,55,040	32,23,55,040	24,74,93,833
Total Funds for the Project		74,24,55,040	74,23,55,040	41,22,13,630

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	26	14	12	505.36	373.96	100454764	50402029	50052735	61734764	38720000
Residential	98	33	65	3630.18	7322.16	803500000	197091802	606408198	279000000	524500000
Total	124	47	77	4135.54	7696.12	903954764	247493831	656460933	340734764	563220000