



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 06-01-2026

Project Name:- PRAHARSH SERENA

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA12235/310823

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	5
4	Total Estimated cost of Project Rs.	1044419860.00
5	End date of Project at the time of registration	31-12-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
D	11	1	10	40	2	23	0
A+B+C	11	1	9	140	6	53	0
F	11	1	10	40	2	25	0
E	11	1	10	40	2	31	0
G	11	1	10	40	2	23	0

C. Schedule of Major Works:-

Block Name:- D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	06-06-2023	06-06-2023	30-08-2023	30-08-2023	
2	RCC work above plinth level up to terrace level	01-09-2023	01-09-2023	31-07-2024	31-03-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-01-2026	01-01-2026	30-06-2026	30-06-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-07-2026	01-07-2026	31-12-2026	31-12-2026	
5	All activities in common areas	01-01-2027	01-01-2027	31-12-2027	31-12-2027	

Block Name:- A+B+C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	05-04-2023	05-04-2023	30-08-2023	30-08-2023	
2	RCC work above plinth level up to terrace level	01-09-2023	01-09-2023	31-07-2024	30-06-2026	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-09-2023	01-09-2023	31-12-2025	31-12-2026	

4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-07-2026	01-07-2026	31-12-2026	30-06-2027	
5	All activities in common areas	01-01-2027	01-01-2027	31-12-2027	31-12-2027	

Block Name:- F

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	06-06-2023	06-06-2023	30-08-2023	30-08-2023	
2	RCC work above plinth level up to terrace level	01-09-2023	01-09-2023	31-07-2024	30-06-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-01-2026	01-01-2026	30-06-2026	30-06-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-07-2026	01-07-2026	31-12-2026	31-12-2026	
5	All activities in common areas	01-01-2027	01-01-2027	31-12-2027	31-12-2027	

Block Name:- E

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	06-06-2023	06-06-2023	30-08-2023	30-08-2023	
2	RCC work above plinth level up to terrace level	01-09-2023	01-09-2023	31-07-2024	31-03-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-01-2026	01-01-2026	30-06-2026	30-06-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-07-2026	01-07-2026	31-12-2026	31-12-2026	
5	All activities in common areas	01-01-2027	01-01-2027	31-12-2027	31-12-2027	

Block Name:- G

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	06-06-2023	06-06-2023	30-08-2023	30-08-2023	
2	RCC work above plinth level up to terrace level	01-09-2023	01-09-2023	31-07-2024	31-03-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-01-2026	01-01-2026	30-06-2026	30-06-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-07-2026	01-07-2026	31-12-2026	31-12-2026	
5	All activities in common areas	01-01-2027	01-01-2027	31-12-2027	31-12-2027	

D. Details of Individual Blocks (Internal Works):-

Block Name:- D

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	10	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	16	40
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	24	60
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	16	40

Block Name:- A+B+C

Sr. No	Particular	% Work Done
--------	------------	-------------

1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	10	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	9	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	9	100
6	Number of Units within which flooring work of rooms completed	56	40
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	84	60
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	56	40

Block Name:- F

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	10	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	16	40
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	24	60
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	16	40

Block Name:- E

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	10	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	16	40
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	24	60
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	16	40

Block Name:- G

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	10	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	16	40
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	24	60
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	16	40

E. Details of Individual Blocks (External Works):-**Block Name:- D**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	60	
2	External Plaster & Elevation work	Yes	80	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	80	
4	Number of Lift Installed	Yes	NA	

Block Name:- A+B+C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	60	
2	External Plaster & Elevation work	Yes	80	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	NA	

Block Name:- F

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	60	
2	External Plaster & Elevation work	Yes	80	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	80	
4	Number of Lift Installed	Yes	NA	

Block Name:- E

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	60	
2	External Plaster & Elevation work	Yes	80	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	80	
4	Number of Lift Installed	Yes	NA	

Block Name:- G

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	60	
2	External Plaster & Elevation work	Yes	80	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	80	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	-
2	Compound Wall	YES	95	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	
4	Overhead and Underground Water Tanks	YES	100	
5	Internal Water supply Network	YES	60	-
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	20	-
7	Storm Water Drains	YES	20	-
8	Internal Roads and Footpaths	YES	30	-
9	Landscaping & Tree Planting	YES	0	-
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-**Block Name:- D**

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Serena Photographs D.pdf	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Serena Photographs D.pdf	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Serena Photographs D.pdf	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Serena Photographs D.pdf	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Serena Photographs D.pdf	
6	Copies of Approvals taken during the current quarter.	Serena Photographs D.pdf	

Block Name:- A+B+C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Serena Photographs ABC Block.pdf	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Serena Photographs ABC Block.pdf	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Serena Photographs ABC Block.pdf	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Serena Photographs ABC Block.pdf	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Serena Photographs ABC Block.pdf	
6	Copies of Approvals taken during the current quarter.	Serena Photographs ABC Block.pdf	

Block Name:- F

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Serena Photographs F.pdf	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Serena Photographs F.pdf	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Serena Photographs F.pdf	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Serena Photographs F.pdf	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Serena Photographs F.pdf	
6	Copies of Approvals taken during the current quarter.	Serena Photographs F.pdf	

Block Name:- E

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Serena Photographs E.pdf	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Serena Photographs E.pdf	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Serena Photographs E.pdf	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Serena Photographs E.pdf	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Serena Photographs E.pdf	

6	Copies of Approvals taken during the current quarter.	Serena Photographs E.pdf	
---	---	--------------------------	--

Block Name:- G

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Serena Photographs G.pdf	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Serena Photographs G.pdf	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Serena Photographs G.pdf	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Serena Photographs G.pdf	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Serena Photographs G.pdf	
6	Copies of Approvals taken during the current quarter.	Serena Photographs G.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	1	6564.65	100
Open Parking	1	2291.81	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	15,13,19,860	15,61,68,334	15,61,68,334	0
2	Development Cost (St no 1(ii))	89,31,00,000	45,97,89,145	54,79,65,233	8,81,76,088
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	0	2,340	21,20,462	21,18,122
Total Cost (Sr ne 1+2+3)		1,04,44,19,860	61,59,59,819	70,62,54,029	9,02,94,210

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	20,05,00,000	20,05,00,000	23,43,18,443
2	Total Borrowed Fund (Secured)	0	0	0
3	Total Borrowed Fund (Unsecured)	0	0	0
4	Customer Receipts Used for the Project	1,22,56,56,000	0	47,19,35,586
Total Funds for the Project		1,42,61,56,000	20,05,00,000	70,62,54,029

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	39	0	39	0.00	1442.42	104400000	0	104400000	0	104400000
Residential	261	155	106	12436.98	8501.81	1163918850	471935586	691983264	707760850	456158000
Total	300	155	145	12436.98	9944.23	1268318850	471935586	796383264	707760850	560558000