



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- KRUPA OCEAN

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA12265/010923

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	208026444.00
5	End date of Project at the time of registration	31-12-2028
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A	9	1	7	26	2	12	0

C. Schedule of Major Works:-

Block Name:- A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-08-2023	01-08-2023	31-05-2024	31-05-2024	
2	RCC work above plinth level up to terrace level	01-09-2023	01-09-2023	31-07-2024	31-07-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-06-2025	01-06-2025	31-12-2026	31-12-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2026	01-01-2026	31-03-2027	31-03-2027	
5	All activities in common areas	01-01-2027	01-01-2027	31-12-2027	31-12-2027	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A

Sr. No	Particular	% Work Done
1	Excavation	100
2	Work up-to Plinth Level(Including Basemenent if so)	100
		Number of Completed Work
3	Number of RCC slabs casted (Above Plinth Level)	8
4	Number of floors completed, Brick Masonry work & Internal Plaster	7

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	7	100
6	Number of Units within which flooring work of rooms completed	26	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	23	88.46
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	23	88.46

E. Details of Individual Blocks (External Works):-

Block Name:- A

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	2	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	NO	0	NA
2	Compound Wall	YES	100	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	95	
4	Overhead and Underground Water Tanks	YES	100	
5	Internal Water supply Network	YES	100	WIP
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	100	WIP
7	Storm Water Drains	YES	100	WIP
8	Internal Roads and Footpaths	YES	95	WIP
9	Landscaping & Tree Planting	YES	50	WIP
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	1.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	2.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	1.jpeg	
6	Copies of Approvals taken during the current quarter.	2.jpeg	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	80	733.49	0
Open Parking	18	99.1	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	10,30,26,444	10,30,26,444	10,30,26,444	0
2	Development Cost (St no 1(ii))	10,50,00,000	7,89,21,316	10,30,19,247	2,40,97,931
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	1,85,00,000	36,14,486	48,98,772	12,84,286
Total Cost (Sr ne 1+2+3)		22,65,26,444	18,55,62,246	21,09,44,463	2,53,82,217

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	7,00,00,000	7,00,00,000	3,69,18,503
2	Total Borrowed Fund (Secured)	0	0	0
3	Total Borrowed Fund (Unsecured)	11,08,28,552	11,08,28,552	9,97,72,594
4	Customer Receipts Used for the Project	4,56,97,892	4,56,97,892	8,79,93,323
Total Funds for the Project		22,65,26,444	22,65,26,444	22,46,84,420

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	5	2	3	59.91	80.17	22000000	7000000	15000000	7000000	15000000
Residential	21	10	11	1161.65	1216.60	231700000	80993323	150706677	108700000	123000000
Total	26	12	14	1221.56	1296.77	253700000	87993323	165706677	115700000	138000000