



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 02-01-2026

Project Name:- Anantara Imperial

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA12417/101023

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	940943500.00
5	End date of Project at the time of registration	31-12-2028
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
1	26	3	22	93	6	66	0

C. Schedule of Major Works:-

Block Name:- 1

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-09-2023	01-09-2023	30-09-2024	30-09-2024	
2	RCC work above plinth level up to terrace level	01-10-2024	01-10-2024	30-06-2026	30-06-2026	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-02-2025	01-02-2025	31-05-2027	31-05-2027	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-06-2026	01-06-2026	31-05-2028	31-05-2028	
5	All activities in common areas	01-02-2028	01-02-2028	31-10-2028	31-10-2028	

D. Details of Individual Blocks (Internal Works):-

Block Name:- 1

Sr. No	Particular	% Work Done
1	Excavation	100
2	Work up-to Plinth Level(Including Basemenent if so)	100
		Number of Completed Work
3	Number of RCC slabs casted (Above Plinth Level)	16
4	Number of floors completed, Brick Masonry work & Internal Plaster	6

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	11	50
6	Number of Units within which flooring work of rooms completed	4	4.3
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

E. Details of Individual Blocks (External Works):-

Block Name:- 1

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	NA	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	
2	Compound Wall	YES	0	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	
4	Overhead and Underground Water Tanks	YES	0	
5	Internal Water supply Network	YES	0	
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	
7	Storm Water Drains	YES	0	
8	Internal Roads and Footpaths	YES	0	
9	Landscaping & Tree Planting	YES	0	
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	100	Fencing

G. Details of Documents to be upload with each QPR:-

Block Name:- 1

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1 Whole block from outside.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2 Flooring Inside.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3 Window Inside.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4 Terrace.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5 Common Area.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	460	4399.0	0
Open Parking	33	170.26	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	24,24,43,500	23,26,21,500	23,26,21,500	0
2	Development Cost (St no 1(ii))	69,85,00,000	29,43,61,230	36,02,95,164	6,59,33,934
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	10,00,00,000	4,21,14,764	4,24,67,311	3,52,547
Total Cost (Sr ne 1+2+3)		1,04,09,43,500	56,90,97,494	63,53,83,975	6,62,86,481

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	28,00,00,000	28,00,00,000	29,00,93,664
2	Total Borrowed Fund (Secured)	34,00,00,000	34,00,00,000	10,65,95,568
3	Total Borrowed Fund (Unsecured)	0	0	0
4	Customer Receipts Used for the Project	43,00,00,000	43,00,00,000	23,86,94,743
Total Funds for the Project		1,05,00,00,000	1,05,00,00,000	63,53,83,975

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	9	2	7	92.63	344.39	48048600	934500	47114100	9785600	38263000
Residential	84	64	20	9237.05	2988.35	1222104796	237760243	984344553	931269296	290835500
Total	93	66	27	9329.68	3332.74	1270153396	238694743	1031458653	941054896	329098500