



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 06-01-2026

Project Name:- TRINITY SKY

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA12432/121023

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	3
4	Total Estimated cost of Project Rs.	604888450.00
5	End date of Project at the time of registration	30-06-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
B	15	0	15	54	2	52	0
A	17	2	15	62	2	41	0
C	15	0	15	54	2	43	0

C. Schedule of Major Works:-

Block Name:- B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	16-04-2023	16-04-2023	30-06-2024	20-03-2024	
2	RCC work above plinth level up to terrace level	01-07-2024	25-05-2024	31-12-2025	30-05-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-11-2024	16-08-2024	30-09-2026	31-12-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-05-2026	01-07-2025	30-10-2026	31-12-2025	
5	All activities in common areas	01-11-2026	01-01-2026	05-02-2027	30-09-2026	

Block Name:- A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	16-04-2023	16-04-2023	30-06-2024	20-03-2024	
2	RCC work above plinth level up to terrace level	01-07-2024	25-05-2024	30-12-2025	30-05-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-11-2024	16-08-2024	30-09-2026	31-12-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-05-2026	01-07-2025	30-10-2026	31-12-2025	

5	All activities in common areas	01-11-2026	01-01-2026	05-02-2027	30-09-2026	
---	--------------------------------	------------	------------	------------	------------	--

Block Name:- C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	16-04-2023	16-04-2023	30-06-2024	20-03-2024	
2	RCC work above plinth level up to terrace level	01-07-2024	25-05-2024	30-12-2025	30-05-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-11-2024	16-08-2024	30-09-2026	31-12-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-05-2026	01-07-2025	30-10-2026	31-12-2025	
5	All activities in common areas	01-11-2026	01-01-2026	05-02-2027	30-09-2026	

D. Details of Individual Blocks (Internal Works):-

Block Name:- B

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	8	14.81
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	27	50
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	8	14.81

Block Name:- A

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	59	95.16
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	59	95.16
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	53	85.48

Block Name:- C

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	51	94.44
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	51	94.44

8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	46	85.19
---	--	----	-------

E. Details of Individual Blocks (External Works):-

Block Name:- B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	80	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	80	
4	Number of Lift Installed	Yes	NA	

Block Name:- A

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	90	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	80	
4	Number of Lift Installed	Yes	NA	

Block Name:- C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	80	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	80	
4	Number of Lift Installed	Yes	10	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	
2	Compound Wall	YES	50	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	
4	Overhead and Underground Water Tanks	YES	100	
5	Internal Water supply Network	YES	0	
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	
7	Storm Water Drains	YES	0	
8	Internal Roads and Footpaths	YES	0	
9	Landscaping & Tree Planting	YES	0	
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	B BLOCK40 OUTER PLASTER COMPLETEDALONG WITH OVERHEAD TANK.jpeg	B
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	BLOCK B .jpeg	B
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	BLOCK B INNER SIDE (4).jpeg	B

4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	B BLOCK40 PARAPETE WALL PLASTER COMPLETE.jpeg	B
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	BLOCK B OUTER PLASTER COMPLETED.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	A BLOCK TEXTURE WORK COMPLETED.jpeg	A
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A BLOCK4.jpeg	A
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A BLOCK40 (22).jpeg	A
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	A BLOCK40 PAPAPETE WALL PLASTER.jpeg	A
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	A BLOCK40 TEXTURE WORK COMPLETE.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	C BLOCK40 OUTER TEXTURE WORK IN PROGRESS.jpeg	C
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	BLOCK C (9).jpeg	C
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	BLOCK C FLOORING (34).jpeg	C
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	TRINITY OUTERSIDE BLOCK C 2.jpeg	C
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	TRINITY OUTERSIDE BLOCK C 3.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	311	4665.6	0
Open Parking	9	40.76	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	11,13,28,450	8,92,22,200	8,92,22,200	0
2	Development Cost (St no 1(ii))	49,35,60,000	26,59,75,321	30,36,38,943	3,76,63,622
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	53,00,000	28,81,332	28,81,332	0
Total Cost (Sr ne 1+2+3)		61,01,88,450	35,80,78,853	39,57,42,475	3,76,63,622

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/ Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
--------	-------------	--	------------------------------------	---------------------------------

1	Own Funds	19,53,03,767	8,53,03,767	0
2	Total Borrowed Fund (Secured)	0	24,00,00,000	4,64,08,017
3	Total Borrowed Fund (Unsecured)	10,60,64,502	8,60,64,502	25,37,77,267
4	Customer Receipts Used for the Project	30,88,20,181	19,88,20,181	9,55,57,191
Total Funds for the Project		61,01,88,450	61,01,88,450	39,57,42,475

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	12	9	3	570.90	132.10	58425000	10580000	47845000	47300000	11125000
Residential	158	127	31	8807.51	2368.35	604527000	299462503	305064497	477477000	127050000
Total	170	136	34	9378.41	2500.45	662952000	310042503	352909497	524777000	138175000