



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- SAANVI NIRMAN SOLACE

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA12635/161123

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	3
4	Total Estimated cost of Project Rs.	1263610555.00
5	End date of Project at the time of registration	31-12-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
E	15	1	13	50	2	31	0
D	15	1	13	50	2	21	0
A+B+C	15	1	13	169	6	132	0

C. Schedule of Major Works:-

Block Name:- E

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	16-06-2023	28-08-2023	12-04-2024	20-05-2024	
2	RCC work above plinth level up to terrace level	12-04-2024	20-05-2024	12-03-2025	12-04-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	30-06-2024	01-08-2024	03-01-2026	03-11-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-07-2024	01-08-2024	05-04-2026	05-04-2026	
5	All activities in common areas	30-11-2025	31-12-2025	05-06-2026	05-06-2026	

Block Name:- D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	16-06-2023	28-08-2023	12-04-2024	20-05-2024	
2	RCC work above plinth level up to terrace level	12-04-2024	20-05-2024	12-03-2025	12-04-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	30-06-2024	01-08-2024	03-01-2026	03-02-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-07-2024	01-08-2024	05-04-2026	05-04-2026	

5	All activities in common areas	30-11-2025	31-12-2025	05-06-2026	05-06-2026	
---	--------------------------------	------------	------------	------------	------------	--

Block Name:- A+B+C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	16-06-2023	28-08-2023	12-05-2024	29-06-2024	
2	RCC work above plinth level up to terrace level	12-05-2024	29-06-2024	12-04-2025	12-05-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	31-07-2024	01-09-2024	03-02-2026	03-03-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-08-2024	01-09-2024	05-05-2026	05-05-2026	
5	All activities in common areas	30-11-2025	31-12-2025	05-06-2026	05-06-2026	

D. Details of Individual Blocks (Internal Works):-

Block Name:- E

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	14	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	13	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	13	100
6	Number of Units within which flooring work of rooms completed	10	20
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	10	20
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	38	76

Block Name:- D

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	14	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	13	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	13	100
6	Number of Units within which flooring work of rooms completed	12	24
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	12	24
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	38	76

Block Name:- A+B+C

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	14	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	13	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	13	100
6	Number of Units within which flooring work of rooms completed	25	50
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	20	40

8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	126	100
---	--	-----	-----

E. Details of Individual Blocks (External Works):-

Block Name:- E

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	70	
2	External Plaster & Elevation work	Yes	80	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	45	
4	Number of Lift Installed	Yes	NA	

Block Name:- D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	64	
2	External Plaster & Elevation work	Yes	79	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	43	
4	Number of Lift Installed	Yes	NA	

Block Name:- A+B+C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	35	
2	External Plaster & Elevation work	Yes	70	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	55	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	80	
2	Compound Wall	YES	40	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	
4	Overhead and Underground Water Tanks	YES	100	
5	Internal Water supply Network	YES	80	
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	
7	Storm Water Drains	YES	0	
8	Internal Roads and Footpaths	YES	0	
9	Landscaping & Tree Planting	YES	0	
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- E

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block E External WhatsApp Image 2025-07-04 at 12.02.13 PM.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block E Rooms WhatsApp Image 2025-07-04 at 12.14.34 PM.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block E Rooms WhatsApp Image 2025-07-04 at 12.14.34 PM.jpeg	

4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Block E Terrace Flooring WhatsApp Image 2025-07-04 at 12.22.08 PM.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Block E External WhatsApp Image 2025-07-04 at 12.02.13 PM.jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

Block Name:- D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	WhatsApp Image 2025-10-01 at 4.44.30 PM.jpeg	Block D
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block D Rooms WhatsApp Image 2025-07-04 at 12.15.06 PM.jpeg	Block D
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-10-01 at 4.44.31 PM (1).jpeg	Block D
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	D BLOCK OHWT & PARAPET.jpeg	Block D
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-10-01 at 4.44.31 PM (2).jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

Block Name:- A+B+C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	WhatsApp Image 2025-10-01 at 4.44.02 PM.jpeg	A+B+C
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block A+B+C Flooring of Room WhatsApp Image 2025-07-04 at 12.09.06 PM.jpeg	A+B+C
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Block A+B+C Walls of Rooms WhatsApp Image 2025-07-04 at 12.13.34 PM.jpeg	A+B+C
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	C BLOCK PARAPET.jpeg	A+B+C
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Block A+B +C External WhatsApp Image 2025-07-04 at 11.59.55 AM.jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	811	5959.09	55
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	58,82,84,563	59,10,22,973	59,10,22,973	0
2	Development Cost (St no 1(ii))	67,53,25,992	51,91,35,837	55,78,03,860	3,86,68,023
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	3,50,00,000	1,11,82,831	1,12,38,329	55,498
Total Cost (Sr ne 1+2+3)		1,29,86,10,555	1,12,13,41,641	1,16,00,65,162	3,87,23,521

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	23,00,00,000	23,00,00,000	31,83,25,553
2	Total Borrowed Fund (Secured)	50,00,00,000	50,00,00,000	32,96,78,670
3	Total Borrowed Fund (Unsecured)	0	0	0
4	Customer Receipts Used for the Project	56,86,10,555	56,86,10,555	51,20,60,939
Total Funds for the Project		1,29,86,10,555	1,29,86,10,555	1,16,00,65,162

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	19	11	8	437.44	311.29	109925000	13359000	96566000	54930000	54995000
Residential	250	173	77	10365.14	5030.54	1284913750	498701939	786211811	857440750	427473000
Total	269	184	85	10802.58	5341.83	1394838750	512060939	882777811	912370750	482468000