



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- Ganesh Arise

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA12764/100124/311226

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	2
4	Total Estimated cost of Project Rs.	276722758.00
5	End date of Project at the time of registration	31-12-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
C+D	11	1	10	101	4	77	0
A+B	11	1	9	82	4	58	0

C. Schedule of Major Works:-

Block Name:- C+D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-06-2023	01-06-2023	31-12-2023	31-12-2023	
2	RCC work above plinth level up to terrace level	01-01-2024	01-01-2024	31-12-2024	31-12-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-01-2024	01-01-2024	31-12-2024	31-12-2024	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2025	01-01-2025	31-03-2025	31-03-2025	
5	All activities in common areas	01-04-2025	01-04-2025	31-12-2026	31-12-2026	

Block Name:- A+B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-06-2023	01-06-2023	31-12-2023	31-12-2023	
2	RCC work above plinth level up to terrace level	01-01-2024	01-01-2024	31-12-2024	31-12-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-01-2024	01-01-2024	31-12-2024	31-12-2024	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2025	01-01-2025	31-03-2025	31-03-2025	
5	All activities in common areas	01-04-2025	01-04-2025	31-12-2026	31-12-2026	

D. Details of Individual Blocks (Internal Works):-**Block Name:- C+D**

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	10	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	101	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	101	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	101	100

Block Name:- A+B

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	10	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	9	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	9	100
6	Number of Units within which flooring work of rooms completed	82	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	82	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	82	100

E. Details of Individual Blocks (External Works):-**Block Name:- C+D**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- A+B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	50	
2	External Plaster & Elevation work	Yes	50	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	50	
4	Number of Lift Installed	Yes	50	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	100	NA
2	Compound Wall	YES	100	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	100	

4	Overhead and Underground Water Tanks	YES	100	
5	Internal Water supply Network	YES	100	NA
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	100	NA
7	Storm Water Drains	YES	100	NA
8	Internal Roads and Footpaths	YES	100	NA
9	Landscaping & Tree Planting	YES	100	NA
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	100	

G. Details of Documents to be upload with each QPR:-

Block Name:- C+D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	IMG-20251213-WA0014.jpg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	IMG-20251213-WA0010.jpg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	IMG-20251213-WA0005.jpg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	IMG-20251213-WA0003.jpg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	IMG-20251213-WA0002.jpg	
6	Copies of Approvals taken during the current quarter.	IMG-20251213-WA0002.jpg	

Block Name:- A+B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	IMG-20250307-WA0016.jpg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	IMG-20250307-WA0019.jpg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	IMG-20250307-WA0018.jpg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	IMG-20250307-WA0017.jpg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	IMG-20250307-WA0016.jpg	
6	Copies of Approvals taken during the current quarter.	IMG-20250307-WA0016.jpg	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	602	2500.55	0
Open Parking	25	50.76	0

I. Application of Fund :-

Sr No.	Particulars	Extimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	2,42,93,718	2,42,93,718	2,42,93,718	0
2	Development Cost (St no 1(ii))	25,24,29,040	20,12,69,289	20,12,69,289	0
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	2,50,00,000	1,05,75,895	1,14,45,605	8,69,710
Total Cost (Sr ne 1+2+3)		30,17,22,758	23,61,38,902	23,70,08,612	8,69,710

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	10,00,00,000	10,00,00,000	9,58,89,165
2	Total Borrowed Fund (Secured)	0	0	0
3	Total Borrowed Fund (Unsecured)	12,50,00,000	12,50,00,000	5,57,28,480
4	Customer Receipts Used for the Project	8,50,00,000	8,50,00,000	15,34,67,553
Total Funds for the Project		31,00,00,000	31,00,00,000	30,50,85,198

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	11	0	11	0.00	265.53	13100000	0	13100000	0	13100000
Residential	172	135	37	5983.94	1767.64	293562095	151034627	142527468	220362095	73200000
Total	183	135	48	5983.94	2033.17	306662095	151034627	155627468	220362095	86300000