



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 06-01-2026

Project Name:- CELESTIAL LIVING

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA12836/300124/300927

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	742298824.00
5	End date of Project at the time of registration	30-09-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B+C+D+E+F	15	2	15	179	12	70	0

C. Schedule of Major Works:-

Block Name:- A+B+C+D+E+F

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	15-11-2023	15-11-2023	20-08-2024	20-08-2024	
2	RCC work above plinth level up to terrace level	21-08-2024	21-08-2024	30-11-2025	30-11-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-11-2024	01-02-2025	20-06-2026	31-08-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-07-2026	01-07-2026	30-06-2027	30-06-2027	
5	All activities in common areas	01-04-2027	01-04-2027	30-06-2027	30-06-2027	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B+C+D+E+F

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	13	100
4	Number of floors completed, Brick Masonrv work & Internal Plaster	15	100

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	93.33
6	Number of Units within which flooring work of rooms completed	10	5.59
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	30	16.76
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	10	5.59

E. Details of Individual Blocks (External Works):-

Block Name:- A+B+C+D+E+F

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	30	
2	External Plaster & Elevation work	Yes	40	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	30	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	10	NIL
2	Compound Wall	YES	0	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	
4	Overhead and Underground Water Tanks	YES	30	
5	Internal Water supply Network	YES	0	NIL
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	10	NIL
7	Storm Water Drains	YES	0	NIL
8	Internal Roads and Footpaths	YES	10	NIL
9	Landscaping & Tree Planting	YES	0	NIL
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B+C+D+E+F

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	OUTSIDE.pdf	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	INTERNAL WALL AND FLORRING.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	KITCHEN.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	NOT APPLICABLE.pdf	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	COMMON.jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	611	8534.07	35
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	13,47,98,824	13,47,98,824	13,47,98,824	0
2	Development Cost (St no 1(ii))	60,75,00,000	33,23,82,488	34,88,70,330	1,64,87,842
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	3,25,00,000	1,02,63,553	1,06,79,618	4,16,065
Total Cost (Sr ne 1+2+3)		77,47,98,824	47,74,44,865	49,43,48,772	1,69,03,907

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	13,00,00,000	14,10,57,168	14,03,62,168
2	Total Borrowed Fund (Secured)	25,00,00,000	15,36,59,773	15,63,11,196
3	Total Borrowed Fund (Unsecured)	12,00,00,000	5,83,21,804	5,83,21,804
4	Customer Receipts Used for the Project	27,47,98,824	13,15,52,987	15,29,90,122
Total Funds for the Project		77,47,98,824	48,45,91,732	50,79,85,290

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	11	1	10	23.11	520.80	35500000	1600000	33900000	1850000	33650000
Residential	168	69	99	5455.69	7836.17	827480000	151390122	676089878	319175000	508305000
Total	179	70	109	5478.80	8356.97	862980000	152990122	709989878	321025000	541955000