



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- SKY 100

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA12948/170224/310127

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	2
4	Total Estimated cost of Project Rs.	490973727.00
5	End date of Project at the time of registration	31-01-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A	16	2	13	66	3	47	0
B	17	2	14	56	2	49	0

C. Schedule of Major Works:-

Block Name:- A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	27-11-2023	27-11-2023	31-01-2024	01-06-2024	COMPLETED
2	RCC work above plinth level up to terrace level	27-11-2023	01-06-2024	31-07-2024	15-03-2025	COMPLETED
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-08-2024	01-10-2024	31-10-2025	30-09-2025	COMPLETED
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-11-2025	01-01-2025	28-02-2026	31-01-2026	WORK IN PROGRESS
5	All activities in common areas	01-10-2025	01-10-2025	28-02-2026	28-02-2026	WORK IN PROGRESS

Block Name:- B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	27-11-2023	27-11-2023	31-01-2024	01-06-2024	COMPLETED
2	RCC work above plinth level up to terrace level	27-11-2023	01-06-2024	31-07-2024	15-03-2025	COMPLETED
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-08-2024	01-10-2024	31-10-2025	30-09-2025	COMPLETED
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2025	01-01-2025	28-02-2026	31-12-2025	WORK IN PROCESS
5	All activities in common areas	01-10-2025	01-10-2025	28-02-2026	28-02-2026	WORK IN PROCESS

D. Details of Individual Blocks (Internal Works):-**Block Name:- A**

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	14	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	13	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	13	100
6	Number of Units within which flooring work of rooms completed	66	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	66	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	66	100

Block Name:- B

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	56	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	56	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	56	100

E. Details of Individual Blocks (External Works):-**Block Name:- A**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	90	
2	External Plaster & Elevation work	Yes	90	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	80	
4	Number of Lift Installed	Yes	NA	

Block Name:- B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	50	WIP
2	Compound Wall	YES	80	WIP
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	90	WIP

4	Overhead and Underground Water Tanks	YES	100	Completed
5	Internal Water supply Network	YES	100	Completed
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	90	WIP
7	Storm Water Drains	YES	100	Completed
8	Internal Roads and Footpaths	YES	25	WIP
9	Landscaping & Tree Planting	YES	0	Not Yet Start
10	other requirements as may be required to Obtain Occupation/Completion Certificate	NO	0	Not Yet Start

G. Details of Documents to be upload with each QPR:-

Block Name:- A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	A EXTERNAL.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A INTERNALL.jpg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A INTERNALL.jpg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	A TERRACE.jpg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	COMMON.jpeg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.pdf	

Block Name:- B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	B EXTERNAL.jpeg	B
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	B INTERNAL.jpg	B
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	B INTERNAL.jpg	B
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	B TERRACE.jpg	B
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	COMMON 2.jpeg	
6	Copies of Approvals taken during the current quarter.	NIL.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	371	5623.99	0
Open Parking	40	167.17	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	28,10,40,120	21,41,70,903	24,60,08,415	3,18,37,512
2	Development Cost (St no 1(ii))	20,99,33,607	14,51,10,657	17,08,87,486	2,57,76,829
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	15,00,000	0	2,36,996	2,36,996
Total Cost (Sr ne 1+2+3)		49,24,73,727	35,92,81,560	41,71,32,897	5,78,51,337

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	4,16,36,996	4,16,36,996	8,24,54,596
2	Total Borrowed Fund (Secured)	0	0	0
3	Total Borrowed Fund (Unsecured)	11,85,14,244	11,85,14,244	12,48,27,524
4	Customer Receipts Used for the Project	63,41,60,800	64,38,32,209	24,16,52,243
Total Funds for the Project		79,43,12,040	80,39,83,449	44,89,34,363

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	22	5	17	386.12	1698.20	294732210	75051342	219680868	98400000	196332210
Residential	100	91	9	9714.25	960.75	349100000	166600901	182499099	232100000	117000000
Total	122	96	26	10100.37	2658.95	643832210	241652243	402179967	330500000	313332210