

**FORM 1****(See Regulation 3)****ARCHITECT'S CERTIFICATE****(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)**

To

The **A SHRIDHAR INFRACON LLP**

Subject : Certificate of Percentage of Completion of Construction Work of **3**, No. of Building(s) **Block-ETOM+A+B,Block-C+D,Block-N+O**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA13158/210324/011028** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **NA** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **NA**, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **380063**, admeasuring **19966.95** sq.mts. area being developed by **A SHRIDHAR INFRACON LLP**

Sir,

I/We **SOURABH VERMA** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the **3**, Building(s) **Block-ETOM+A+B,Block-C+D,Block-N+O**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **NA** of Division, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **380063**, admeasuring **19966.95**, sq.mts. area being developed by (Promoter's Name) **A SHRIDHAR INFRACON LLP**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **A SHRIDHAR INFRACON LLP**

Based on Site Inspection by undersigned on **19-Jan-2026** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/MAA13158/210324/011028** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A				
Block-ETOM+A+B				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	02-06-2023	20-06-2024
2	2 number of Basement(s) and Plinth (No. & %)	95	21-06-2024	30-11-2025
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	95	01-08-2024	15-10-2025
5	17 number of Slabs of Super Structure (No. & %)	83	01-08-2024	15-10-2025
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	36	20-03-2025	15-05-2026
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-08-2024	30-09-2027
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	52	01-10-2026	30-09-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	25	01-08-2024	30-09-2027
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-08-2024	30-09-2027

Table – A				
Block-C+D				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	02-06-2023	20-06-2024
2	2 number of Basement(s) and Plinth (No. & %)	100	21-06-2024	30-11-2025

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	100	01-08-2024	15-10-2025
5	17 number of Slabs of Super Structure (No. & %)	100	01-08-2024	15-10-2025
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	40	20-03-2025	15-05-2026
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-10-2024	30-09-2027
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	100	01-10-2024	30-09-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	25	01-10-2024	30-09-2027
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-10-2024	30-09-2027

Table – A

Block-N+O

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	02-06-2023	20-06-2024
2	2 number of Basement(s) and Plinth (No. & %)	100	21-06-2024	30-11-2025
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	100	01-08-2024	15-10-2025
5	17 number of Slabs of Super Structure (No. & %)	58	14-10-2024	31-12-2025
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	24	20-03-2025	15-05-2026
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-08-2024	30-09-2027
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	48	01-10-2026	30-09-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	12	01-08-2024	30-09-2027
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-08-2024	30-09-2027

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0		01-05-2027	31-05-2028
2	Water Supplies	YES	0		01-05-2027	31-05-2028
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0		01-05-2027	31-05-2028
4	Storm Water Drains	YES	0		01-05-2027	31-05-2028
5	Landscaping & Tree Planting	YES	0		01-01-2028	31-05-2028
6	Street Lighting	YES	0		01-01-2028	31-05-2028
7	Community Buildings	YES	0		01-01-2028	31-05-2028
8	Treatment and disposal of sewage and sullage water /STP	YES	0		01-02-2028	31-05-2028
9	Solid Waste Management & Disposal	YES	0		01-01-2028	31-05-2028
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0		01-04-2028	31-05-2028
11	Energy Management	YES	0		01-01-2028	31-05-2028
12	Fire Protection and Fire Safety Requirements	YES	0		01-10-2027	31-05-2028
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0		01-06-2027	31-05-2028
14	Fire fighting facilities	YES	0		01-10-2027	31-05-2028
15	Drinking water facilities	NO	0	NA	NA	NA
16	Emergency evacuation services	YES	0		01-11-2027	31-05-2028
17	Use of renewable energy	YES	0		01-12-2027	31-05-2028
18	Security using CCTV surveillance	YES	0		01-01-2028	31-05-2028

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
19	Letter Box	YES	0		01-01-2028	31-05-2028

Table –C				
Details regarding Garage and Parking in respect of the entire registered phase				
Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	918	29333.82	0
3	Open Parking	0	0	0

Yours Faithfully,

Name of Architect	SOURABH VERMA
Council of Architects(CoA) Registration No.	CA/2003/32415
Council of Architects(CoA) Registration valid till	31-Dec-2035
Date of physical visit to the site	19-Jan-2026
Firm Name	9th street architects
Remark	na

@This is online submitted document with due eKYC done, hence no physical signature required.