



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 05-01-2026

Project Name:- VANDEMATARAM MAHADEV LILY

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA06273/A1R/040321

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Residential/Group Housing
3	Number of Blocks / Buildings	6
4	Total Estimated cost of Project Rs.	2134675162.00
5	End date of Project at the time of registration	30-06-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B	17	2	14	140	4	89	0
C	15	0	14	56	2	56	0
D	15	0	14	56	2	55	0
E+F+G	15	0	14	168	6	147	0
H	15	0	14	56	2	34	0
I	15	0	14	56	2	43	0

C. Schedule of Major Works:-

Block Name:- A+B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
2	RCC work above plinth level up to terrace level	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
5	All activities in common areas	10-09-2019	10-09-2019	30-06-2027	30-06-2027	

Block Name:- C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
2	RCC work above plinth level up to terrace level	10-09-2019	10-09-2019	30-06-2027	30-06-2027	

3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
5	All activities in common areas	10-09-2019	10-09-2019	30-06-2027	30-06-2027	

Block Name:- D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
2	RCC work above plinth level up to terrace level	19-09-2019	10-09-2019	30-06-2027	30-06-2027	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
5	All activities in common areas	10-09-2019	10-09-2019	30-06-2027	30-06-2027	

Block Name:- E+F+G

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
2	RCC work above plinth level up to terrace level	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
5	All activities in common areas	10-09-2019	10-09-2019	30-06-2027	30-06-2027	

Block Name:- H

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
2	RCC work above plinth level up to terrace level	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
5	All activities in common areas	10-09-2019	10-09-2019	30-06-2027	30-06-2027	

Block Name:- I

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
2	RCC work above plinth level up to terrace level	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	10-09-2019	10-09-2019	30-06-2027	30-06-2027	
5	All activities in common areas	10-09-2019	10-09-2019	30-06-2027	30-06-2027	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B

Sr. No	Particular	% Work Done
1	Excavation	100
2	Work up-to Plinth Level(Including Basemenent if so)	100

		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	30	21.43
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	20	14.29
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	10	7.14

Block Name:- C

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basement if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	56	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	56	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	56	100

Block Name:- D

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basement if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	56	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	56	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	56	100

Block Name:- E+F+G

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basement if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	168	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	168	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	168	100

Block Name:- H

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	56	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	56	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	56	100

Block Name:- I

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	14	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	14	100
6	Number of Units within which flooring work of rooms completed	56	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	56	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	56	100

E. Details of Individual Blocks (External Works):-

Block Name:- A+B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	70	
2	External Plaster & Elevation work	Yes	90	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	55	
4	Number of Lift Installed	Yes	25	

Block Name:- C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- E+F+G

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
--------	------------	-------------------	-------------	---------

1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Flooring and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- H

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Flooring and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- I

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Flooring and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	30	NA
2	Compound Wall	YES	25	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	55	
4	Overhead and Underground Water Tanks	YES	60	
5	Internal Water supply Network	YES	100	NA
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	100	NA
7	Storm Water Drains	YES	100	NA
8	Internal Roads and Footpaths	YES	35	NA
9	Landscaping & Tree Planting	YES	0	NA
10	other requirements as may be required to Obtain Occupation/Completion Certificate	NO	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	9085_332072_261225_133331.jpg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	9085_332072_261225_133428.jpg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	9085_332072_261225_133521.jpg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	9085_332072_261225_133835.jpg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	9085_332072_261225_134421.jpg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

Block Name:- C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	C (2).jpeg	

2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	C (2).jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	C (2).jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	C (2).jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	C (2).jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	D.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	D.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	D.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	D.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	D.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- E+F+G

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	EFG.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	EFG.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	EFG.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	EFG.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	EFG.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- H

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	H.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	H.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	H.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	H.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	H.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- I

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	I.jpeg	

2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	I.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	I.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	I.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	I.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	1112	16683.9	0
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	71,46,75,162	71,29,72,662	71,29,72,662	0
2	Development Cost (St no 1(ii))	1,42,00,00,000	1,15,64,44,191	1,26,76,29,303	11,11,85,112
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	5,00,00,000	3,40,02,751	27,98,80,782	24,58,78,031
Total Cost (Sr ne 1+2+3)		2,18,46,75,162	1,90,34,19,604	2,26,04,82,747	35,70,63,143

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	81,50,00,000	81,46,51,588	80,68,17,426
2	Total Borrowed Fund (Secured)	50,00,00,000	25,70,00,000	0
3	Total Borrowed Fund (Unsecured)	51,34,75,000	6,42,00,000	11,00,000
4	Customer Receipts Used for the Project	2,51,37,35,780	62,14,18,093	1,75,80,07,509
Total Funds for the Project		4,34,22,10,780	1,75,72,69,681	2,56,59,24,935

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Residential	532	424	108	27003.11	6755.09	2598091500	1758007509	840083991	1958611800	639479700
Total	532	424	108	27003.11	6755.09	2598091500	1758007509	840083991	1958611800	639479700