



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- KALA SAMARTHESHWAR

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA08366/A1R/EX1/150725/310526

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Residential/Group Housing
3	Number of Blocks / Buildings	3
4	Total Estimated cost of Project Rs.	601589742.00
5	End date of Project at the time of registration	31-05-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A	10	1	10	20	2	20	0
B	10	1	10	40	2	23	0
C	10	1	10	40	2	20	0

C. Schedule of Major Works:-

Block Name:- A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	18-09-2020	01-11-2021	30-06-2025	31-05-2026	
2	RCC work above plinth level up to terrace level	18-09-2020	01-12-2021	30-06-2025	31-05-2026	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-06-2023	01-06-2023	30-06-2025	31-05-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	18-09-2020	01-06-2023	30-06-2025	31-05-2026	
5	All activities in common areas	01-06-2023	01-06-2023	30-06-2025	31-05-2026	

Block Name:- B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	18-09-2020	01-11-2021	30-06-2025	31-05-2026	
2	RCC work above plinth level up to terrace level	18-09-2020	01-12-2021	30-06-2025	31-05-2026	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	18-09-2020	01-12-2022	30-06-2025	31-05-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	18-09-2020	01-06-2023	30-06-2025	31-05-2026	

5	All activities in common areas	01-06-2023	01-06-2023	30-06-2025	31-05-2026	
---	--------------------------------	------------	------------	------------	------------	--

Block Name:- C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	18-09-2020	01-11-2021	30-06-2025	31-05-2026	
2	RCC work above plinth level up to terrace level	18-09-2020	01-12-2021	30-06-2025	31-05-2026	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	18-09-2020	01-12-2022	30-06-2025	31-05-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	18-09-2020	01-06-2023	30-06-2025	31-05-2026	
5	All activities in common areas	01-06-2023	01-06-2023	30-06-2025	31-05-2026	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	9	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	20	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	18	90
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	16	80

Block Name:- B

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	9	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	40	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	36	90
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	36	90

Block Name:- C

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	9	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	10	100
6	Number of Units within which flooring work of rooms completed	40	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	36	90

8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	36	90
---	--	----	----

E. Details of Individual Blocks (External Works):-

Block Name:- A

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	NA	

Block Name:- B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	NA	

Block Name:- C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	50	UNDER CONSTRUCTION
2	Compound Wall	YES	75	UNDER CONSTRUCTION
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	UNDER CONSTRUCTION
4	Overhead and Underground Water Tanks	YES	100	
5	Internal Water supply Network	YES	80	UNDER CONSTRUCTION
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	30	UNDER CONSTRUCTION
7	Storm Water Drains	YES	30	UNDER CONSTRUCTION
8	Internal Roads and Footpaths	YES	20	UNDER CONSTRUCTION
9	Landscaping & Tree Planting	YES	30	UNDER CONSTRUCTION
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	UNDER CONSTRUCTION

G. Details of Documents to be upload with each QPR:-

Block Name:- A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1-KALA-SAMARTHESHWAR-BLOCK-A-FRONT.jpeg	BLOCK-A-FRONT
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2-KALA-SAMARTHESHWAR-BLOCK-A-901-INSIDE.jpeg	A-901 INSIDE
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3-KALA-SAMARTHESHWAR-BLOCK-A-901-OUTSIDE.jpeg	A-901 OUTSIDE

4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4-KALA-SAMARTHESHWAR-BLOCK-A-TERRACE.jpeg	BLOCK-A-TERRACE
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5-KALA-SAMARTHESHWAR-BLOCK-A-PARKING.jpeg	
6	Copies of Approvals taken during the current quarter.	6-KALA-SAMARTHESHWAR-RAJA-CHITTHI-BLOCK-A.pdf	

Block Name:- B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1-KALA-SAMARTHESHWAR-BLOCK-B-FRONT.jpeg	BLOCK-B-FRONT
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2-KALA-SAMARTHESHWAR-BLOCK-B-904-INSIDE.jpeg	BLOCK-B-904-INSIDE
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3-KALA-SAMARTHESHWAR-BLOCK-B-904-OUTSIDE.jpeg	BLOCK-B-904-OUTSIDE
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4-KALA-SAMARTHESHWAR-BLOCK-B-TERRACE.jpeg	BLOCK-B-TERRACE
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5-KALA-SAMARTHESHWAR-BLOCK-B-PARKING.jpeg	
6	Copies of Approvals taken during the current quarter.	6-KALA-SAMARTHESHWAR-RAJA-CHITTHI-BLOCK-B.pdf	

Block Name:- C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1-KALA-SAMARTHESHWAR-BLOCK-C-FRONT.jpeg	BLOCK-C-FRONT
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2-KALA-SAMARTHESHWAR-BLOCK-C-502-INSIDE.jpeg	BLOCK-C-502-INSIDE
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3-KALA-SAMARTHESHWAR-BLOCK-C-502-OUTSIDE.jpeg	BLOCK-C-502-OUTSIDE
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4-KALA-SAMARTHESHWAR-BLOCK-C-TERRACE.jpeg	BLOCK-C-TERRACE
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5-KALA-SAMARTHESHWAR-BLOCK-C-PARKING.jpeg	
6	Copies of Approvals taken during the current quarter.	6-KALA-SAMARTHESHWAR-RAJA-CHITTHI-BLOCK-C.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	200	5194.42	0
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	20,40,89,742	21,11,39,742	21,38,39,742	27,00,000

2	Development Cost (St no 1(il)	39,75,00,000	32,81,38,241	34,75,87,819	1,94,49,578
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	0	0	0	0
Total Cost (Sr ne 1+2+3)		60,15,89,742	53,92,77,983	56,14,27,561	2,21,49,578

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	15,42,00,000	22,12,31,985	27,61,82,753
2	Total Borrowed Fund (Secured)	10,80,00,000	0	0
3	Total Borrowed Fund (Unsecured)	6,92,29,233	17,75,05,507	16,19,35,807
4	Customer Receipts Used for the Project	60,00,00,000	8,38,71,000	12,33,09,001
Total Funds for the Project		93,14,29,233	48,26,08,492	56,14,27,561

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Aread Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Residential	100	63	37	9747.25	5714.65	664011000	123309001	540701999	201511000	462500000
Total	100	63	37	9747.25	5714.65	664011000	123309001	540701999	201511000	462500000