



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 04-10-2025

Project Name:- Sahajanand Exotica

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA09242/A1M/EX1/110325/311225

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	2
4	Total Estimated cost of Project Rs.	159158334.00
5	End date of Project at the time of registration	31-12-2025
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A	8	1	7	45	2	11	0
B	8	1	7	32	2	24	0

C. Schedule of Major Works:-

Block Name:- A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	16-01-2021	01-04-2022	31-12-2024	31-08-2023	
2	RCC work above plinth level up to terrace level	16-01-2021	01-09-2023	31-12-2024	31-01-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	16-01-2021	01-09-2023	31-12-2024	30-06-2024	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	16-01-2021	01-03-2024	31-12-2024	31-07-2024	
5	All activities in common areas	01-07-2024	01-05-2025	31-12-2024	30-09-2025	

Block Name:- B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	16-01-2021	01-04-2022	31-12-2024	31-08-2023	
2	RCC work above plinth level up to terrace level	16-01-2021	01-09-2023	31-12-2024	31-01-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	16-01-2021	01-09-2023	31-12-2024	30-06-2024	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	16-01-2021	01-03-2024	31-12-2024	31-07-2024	
5	All activities in common areas	01-07-2024	01-05-2025	31-12-2024	30-09-2025	

D. Details of Individual Blocks (Internal Works):-**Block Name:- A**

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	7	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	7	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	7	100
6	Number of Units within which flooring work of rooms completed	45	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	45	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	45	100

Block Name:- B

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	7	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	7	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	7	100
6	Number of Units within which flooring work of rooms completed	32	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	32	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	32	100

E. Details of Individual Blocks (External Works):-**Block Name:- A**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	100	Completed
2	Compound Wall	YES	100	Completed
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	100	Completed

4	Overhead and Underground Water Tanks	YES	100	Completed
5	Internal Water supply Network	YES	100	Completed
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	100	Completed
7	Storm Water Drains	YES	100	Completed
8	Internal Roads and Footpaths	YES	100	Completed
9	Landscaping & Tree Planting	YES	100	Completed
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	100	Completed

G. Details of Documents to be upload with each QPR:-

Block Name:- A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	IMG-20251004-WA0033.jpg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	IMG-20251004-WA0045.jpg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	IMG-20251004-WA0047.jpg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	IMG-20251004-WA0051.jpg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-10-04 at 15.53.32_72abab3f.jpg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.png	

Block Name:- B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	IMG-20251004-WA0032.jpg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	IMG-20251004-WA0044.jpg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	IMG-20251004-WA0043.jpg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	IMG-20251004-WA0054.jpg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-10-04 at 15.53.55_429769e2.jpg	
6	Copies of Approvals taken during the current quarter.	Not Applicable.png	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	77	1185.3	0
Open Parking	7	15.62	0

I. Application of Fund :-

Sr No.	Particulars	Extimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	1,63,89,334	1,63,89,334	1,63,89,334	0
2	Development Cost (St no 1(ii))	14,27,69,000	13,34,45,949	13,47,94,573	13,48,624
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	1,10,00,000	80,79,128	1,36,32,776	55,53,648
Total Cost (Sr ne 1+2+3)		17,01,58,334	15,79,14,411	16,48,16,683	69,02,272

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	4,50,00,000	2,86,67,882	5,05,14,563
2	Total Borrowed Fund (Secured)	13,19,00,000	3,50,00,946	2,11,12,058
3	Total Borrowed Fund (Unsecured)	2,10,00,000	1,03,75,000	96,75,000
4	Customer Receipts Used for the Project	8,00,00,000	4,80,37,500	8,44,39,000
Total Funds for the Project		27,79,00,000	12,20,81,328	16,57,40,621

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	7	7	0	125.71	0.00	11810000	10937500	872500	11810000	0
Residential	70	28	42	1666.02	2432.97	204110000	73501500	130608500	82345000	121765000
Total	77	35	42	1791.73	2432.97	215920000	84439000	131481000	94155000	121765000