



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- THE GOLD BY SAMOR

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA09529/231221

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Residential/Group Housing
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	884583726.00
5	End date of Project at the time of registration	31-03-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
BLOCK-A+B	23	2	21	76	5	40	0

C. Schedule of Major Works:-

Block Name:- BLOCK-A+B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	13-10-2021	13-10-2021	15-01-2022	15-01-2022	
2	RCC work above plinth level up to terrace level	16-01-2022	16-01-2022	31-12-2023	31-12-2023	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	30-11-2023	30-11-2023	20-03-2025	20-03-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	25-12-2024	25-12-2024	25-09-2025	25-09-2025	
5	All activities in common areas	26-09-2025	26-09-2025	25-01-2026	25-01-2026	

D. Details of Individual Blocks (Internal Works):-

Block Name:- BLOCK-A+B

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	21	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	21	100

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	21	100
6	Number of Units within which flooring work of rooms completed	76	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	74	97.37
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	74	97.37

E. Details of Individual Blocks (External Works):-

Block Name:- BLOCK-A+B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	80	
2	External Plaster & Elevation work	Yes	70	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	60	
4	Number of Lift Installed	Yes	40	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	60	-
2	Compound Wall	YES	50	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	20	
4	Overhead and Underground Water Tanks	YES	50	
5	Internal Water supply Network	YES	60	-
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	50	-
7	Storm Water Drains	YES	40	-
8	Internal Roads and Footpaths	YES	60	-
9	Landscaping & Tree Planting	YES	20	-
10	other requirements as may be required to Obtain Occupation/Completion Certificate	NO	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- BLOCK-A+B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Project Photo.jpeg	A+B
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	101.pdf	101
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	101.pdf	101
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	Terrace.pdf	A+B
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	Common Area.pdf	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	76	5265.13	90
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	21,64,70,266	21,64,70,266	22,09,69,173	44,98,907
2	Development Cost (St no 1(ii))	66,81,13,460	55,41,17,899	60,17,53,072	4,76,35,173
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	6,88,00,000	10,59,76,258	10,89,99,630	30,23,372
Total Cost (Sr ne 1+2+3)		95,33,83,726	87,65,64,423	93,17,21,877	5,51,57,454

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	10,65,00,000	27,00,00,000	35,81,11,815
2	Total Borrowed Fund (Secured)	0	23,00,00,000	6,84,44,083
3	Total Borrowed Fund (Unsecured)	25,00,00,000	20,00,00,000	19,60,15,032
4	Customer Receipts Used for the Project	59,68,83,726	25,33,83,726	40,11,18,993
Total Funds for the Project		95,33,83,726	95,33,83,726	1,02,36,89,924

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Residential	76	40	36	8748.06	7641.86	1015410800	401118993	614291807	556891400	458519400
Total	76	40	36	8748.06	7641.86	1015410800	401118993	614291807	556891400	458519400