



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 06-01-2026

Project Name:- ARCHWAY

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA10154/050522

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Residential/Group Housing
3	Number of Blocks / Buildings	7
4	Total Estimated cost of Project Rs.	2475388508.03
5	End date of Project at the time of registration	31-03-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A	16	1	15	56	2	53	0
B	16	1	15	28	2	17	0
C	16	1	15	28	2	19	0
D	16	1	15	56	2	53	0
E	16	1	15	28	2	15	0
F	16	1	15	28	2	22	0
G	16	1	15	56	2	55	0

C. Schedule of Major Works:-

Block Name:- A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-05-2022	01-05-2022	29-08-2022	29-08-2022	
2	RCC work above plinth level up to terrace level	12-11-2022	12-11-2022	15-02-2024	13-02-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	09-08-2023	09-08-2023	27-09-2025	31-05-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	27-12-2023	27-12-2023	10-05-2025	31-05-2025	
5	All activities in common areas	24-07-2025	24-07-2024	31-03-2026	31-05-2025	

Block Name:- B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-05-2022	01-05-2022	29-08-2022	29-08-2022	
2	RCC work above plinth level up to terrace level	12-11-2022	12-11-2022	15-02-2024	11-03-2024	

3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	09-08-2023	09-08-2023	27-09-2025	31-05-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	27-12-2023	27-12-2023	10-05-2025	31-05-2025	
5	All activities in common areas	24-07-2025	24-07-2024	31-03-2026	31-03-2025	

Block Name:- C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-05-2022	01-05-2022	29-08-2022	29-08-2022	
2	RCC work above plinth level up to terrace level	12-11-2022	12-11-2022	15-02-2024	27-12-2023	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	09-08-2023	09-08-2023	27-09-2025	31-05-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	27-12-2023	27-12-2023	10-05-2025	31-05-2025	
5	All activities in common areas	24-07-2025	24-07-2024	31-03-2026	31-05-2025	

Block Name:- D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-05-2022	01-05-2022	29-08-2022	29-08-2022	
2	RCC work above plinth level up to terrace level	12-11-2022	12-11-2022	15-02-2024	24-12-2023	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	09-08-2023	09-08-2023	27-09-2025	31-05-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	27-12-2023	27-12-2023	10-05-2025	31-05-2025	
5	All activities in common areas	24-07-2025	24-07-2024	31-03-2026	31-05-2025	

Block Name:- E

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-05-2022	01-05-2022	29-08-2022	29-08-2022	
2	RCC work above plinth level up to terrace level	12-11-2022	12-11-2022	15-02-2024	01-04-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	09-08-2023	09-08-2023	27-09-2025	31-05-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	27-12-2023	27-12-2023	10-05-2025	31-05-2025	
5	All activities in common areas	24-07-2025	24-07-2024	31-03-2026	31-05-2025	

Block Name:- F

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-05-2022	01-05-2022	29-08-2022	29-08-2022	
2	RCC work above plinth level up to terrace level	12-12-2022	12-12-2022	06-03-2024	30-05-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	29-08-2023	29-08-2023	17-10-2025	31-05-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	16-01-2024	16-01-2024	30-05-2025	31-05-2025	
5	All activities in common areas	24-07-2025	24-07-2024	31-03-2026	31-05-2025	

Block Name:- G

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-05-2022	01-05-2022	29-08-2022	29-08-2022	
2	RCC work above plinth level up to terrace level	10-02-2023	12-12-2022	16-03-2024	05-06-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	28-09-2023	29-08-2023	27-09-2025	31-05-2025	

4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	15-02-2024	16-01-2024	29-06-2025	31-05-2025	
5	All activities in common areas	24-07-2025	24-07-2024	31-03-2026	31-05-2025	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	56	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	56	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	56	100

Block Name:- B

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	28	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	28	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	28	100

Block Name:- C

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	28	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	28	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	28	100

Block Name:- D

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done

3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	56	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	56	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	56	100

Block Name:- E

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	28	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	28	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	28	100

Block Name:- F

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	28	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	28	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	28	100

Block Name:- G

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	15	100
5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	15	100
6	Number of Units within which flooring work of rooms completed	56	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	56	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	56	100

E. Details of Individual Blocks (External Works):-

Block Name:- A

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- E

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- F

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- G

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
--------	------------	-------------------	-------------	---------

1	Street Lighting & Electrical fittings to Common Areas	YES	100	-
2	Compound Wall	YES	100	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	100	
4	Overhead and Underground Water Tanks	YES	100	
5	Internal Water supply Network	YES	100	-
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	100	-
7	Storm Water Drains	YES	100	-
8	Internal Roads and Footpaths	YES	100	-
9	Landscaping & Tree Planting	YES	100	-
10	other requirements as may be required to Obtain Occupation/Completion Certificate	NO	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1.jpg	A
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2.jpg	A/14/1404
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3.jpg	A/14/1404
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4.jpg	A
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	4.jpg	
6	Copies of Approvals taken during the current quarter.	notapplicable.pdf	

Block Name:- B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1.jpg	B
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2.jpg	B/14/1402
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3.jpg	B/14/1402
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4.jpg	B
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5.jpg	
6	Copies of Approvals taken during the current quarter.	BLOCK B.pdf	

Block Name:- C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1.jpg	C
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2.jpg	C/14/1402
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3.jpg	C/14/1402
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4.jpg	C
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5.jpg	
6	Copies of Approvals taken during the current quarter.	BLOCK C.pdf	

Block Name:- D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1.jpg	D
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2.jpg	D/14/1403
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3.jpg	D/14/1403
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4.jpg	D
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5.jpg	
6	Copies of Approvals taken during the current quarter.	BLOCK D.pdf	

Block Name:- E

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1.jpg	E
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2.jpg	E/14/1401
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3.jpg	E/14/1401
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4.jpg	E
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5.jpg	
6	Copies of Approvals taken during the current quarter.	BLOCK E.pdf	

Block Name:- F

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1.jpg	F
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2.jpg	F/14/1402
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3.jpg	F/14/1402
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4.jpg	F
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5.jpg	
6	Copies of Approvals taken during the current quarter.	BLOCK F.pdf	

Block Name:- G

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1.jpg	G
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2.jpg	G/14/1404
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3.jpg	G/14/1404
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4.jpg	G
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5.jpg	
6	Copies of Approvals taken during the current quarter.	BLOCK G.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	351	10993.53	100
Open Parking	48	824.97	100

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	92,70,40,616	92,70,40,616	92,70,40,616	0
2	Development Cost (St no 1(ii))	1,54,83,47,892	1,47,58,24,255	1,51,70,71,281	4,12,47,026
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	21,64,00,000	17,20,89,700	18,36,66,975	1,15,77,275
Total Cost (Sr ne 1+2+3)		2,69,17,88,508	2,57,49,54,571	2,62,77,78,872	5,28,24,301

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	92,70,40,616	92,70,40,616	92,70,40,616
2	Total Borrowed Fund (Secured)	15,00,00,000	0	0
3	Total Borrowed Fund (Unsecured)	0	0	0
4	Customer Receipts Used for the Project	2,64,42,85,647	2,64,42,85,647	2,37,97,69,656
Total Funds for the Project		3,72,13,26,263	3,57,13,26,263	3,30,68,10,272

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Residential	280	234	46	23433.51	5325.85	3018251535	2379769659	638481876	2476394370	541857165
Total	280	234	46	23433.51	5325.85	3018251535	2379769659	638481876	2476394370	541857165