



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-07-2025

Project Name:- Aarambh Prime

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA10557/A1R/100123

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Residential/Group Housing
3	Number of Blocks / Buildings	2
4	Total Estimated cost of Project Rs.	364500000.00
5	End date of Project at the time of registration	31-07-2025
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
B+C	12	1	11	100	3	90	0
A	12	1	11	80	3	70	0

C. Schedule of Major Works:-

Block Name:- B+C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	13-12-2022	01-07-2023	26-06-2024	30-09-2024	
2	RCC work above plinth level up to terrace level	27-06-2023	02-02-2024	24-03-2024	30-03-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	08-01-2024	25-07-2024	12-08-2024	25-12-2024	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	22-06-2023	20-07-2023	16-04-2025	15-03-2025	
5	All activities in common areas	01-02-2023	25-06-2024	05-10-2024	25-02-2025	

Block Name:- A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-01-2023	07-01-2023	09-06-2025	30-03-2024	
2	RCC work above plinth level up to terrace level	30-06-2023	02-03-2024	26-03-2024	30-03-2024	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-09-2024	25-08-2024	28-01-2025	25-12-2024	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	25-08-2023	20-07-2023	17-05-2025	31-07-2025	
5	All activities in common areas	01-02-2023	07-01-2023	31-07-2025	01-06-2025	

D. Details of Individual Blocks (Internal Works):-**Block Name:- B+C**

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	11	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	11	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	11	100
6	Number of Units within which flooring work of rooms completed	100	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	100	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	100	100

Block Name:- A

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	11	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	11	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	11	100
6	Number of Units within which flooring work of rooms completed	80	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	80	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	80	100

E. Details of Individual Blocks (External Works):-**Block Name:- B+C**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- A

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	NO	0	
2	Compound Wall	YES	100	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	100	

4	Overhead and Underground Water Tanks	YES	100	
5	Internal Water supply Network	YES	100	
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	100	
7	Storm Water Drains	YES	100	
8	Internal Roads and Footpaths	YES	100	
9	Landscaping & Tree Planting	YES	100	
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	100	

G. Details of Documents to be upload with each QPR:-

Block Name:- B+C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	WhatsApp Image 2025-03-21 at 3.50.22 PM.jpeg	External Development of B+C
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-03-21 at 3.40.45 PM (1).jpeg	B Block 502
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-03-21 at 3.40.46 PM.jpeg	B Block 5th Floor
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WhatsApp Image 2025-03-21 at 3.40.43 PM.jpeg	Block B
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-03-21 at 3.48.46 PM.jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

Block Name:- A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	WhatsApp Image 2025-03-21 at 3.40.46 PM (1).jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-03-21 at 3.40.41 PM (1).jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2025-03-21 at 3.40.41 PM.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WhatsApp Image 2025-03-21 at 3.53.44 PM.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2025-03-21 at 3.48.46 PM.jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	184	1902.42	100
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	5,75,34,400	5,68,97,704	5,68,97,704	0
2	Development Cost (St no 1(ii))	30,69,65,600	33,60,34,751	33,67,49,060	7,14,309
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	1,00,00,000	1,03,89,990	1,47,54,320	43,64,330
Total Cost (Sr ne 1+2+3)		37,45,00,000	40,33,22,445	40,84,01,084	50,78,639

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	5,50,00,000	5,50,00,000	0
2	Total Borrowed Fund (Secured)	10,00,00,000	10,00,00,000	2,42,05,870
3	Total Borrowed Fund (Unsecured)	0	0	0
4	Customer Receipts Used for the Project	52,55,25,000	52,55,25,000	43,28,49,317
Total Funds for the Project		68,05,25,000	68,05,25,000	45,70,55,187

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Residential	180	160	20	8192.16	1006.24	706565411	432849317	273716094	627221411	79344000
Total	180	160	20	8192.16	1006.24	706565411	432849317	273716094	627221411	79344000