



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 05-01-2026

Project Name:- SUPER SHALIGRAM

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA11845/240523

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Residential/Group Housing
3	Number of Blocks / Buildings	5
4	Total Estimated cost of Project Rs.	4075527739.00
5	End date of Project at the time of registration	31-03-2029
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
E	25	3	21	82	3	30	0
B	25	3	21	82	3	65	0
A	25	3	21	82	3	40	0
D	25	3	21	82	3	50	0
C	25	3	21	82	3	23	0

C. Schedule of Major Works:-

Block Name:- E

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	02-08-2023	02-08-2023	30-10-2023	30-05-2024	
2	RCC work above plinth level up to terrace level	01-11-2023	01-06-2024	30-05-2024	30-04-2027	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-03-2026	01-03-2026	30-10-2027	30-10-2027	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-09-2026	01-09-2026	30-04-2028	30-04-2028	
5	All activities in common areas	01-12-2026	01-12-2026	30-07-2028	30-07-2028	

Block Name:- B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	06-06-2023	06-06-2023	16-06-2023	03-01-2024	
2	RCC work above plinth level up to terrace level	17-06-2023	17-06-2024	03-01-2024	30-04-2026	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-03-2025	01-03-2025	30-10-2026	30-10-2026	

4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-09-2025	01-09-2025	30-04-2027	30-04-2027	
5	All activities in common areas	01-12-2025	01-12-2025	30-07-2027	30-07-2027	

Block Name:- A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-05-2023	01-05-2023	25-05-2023	09-11-2023	
2	RCC work above plinth level up to terrace level	26-05-2023	01-12-2023	09-11-2023	30-12-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-11-2024	01-11-2024	30-06-2026	30-06-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-05-2025	01-05-2025	30-12-2026	30-12-2026	
5	All activities in common areas	01-08-2025	01-08-2025	30-03-2027	30-03-2027	

Block Name:- D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	02-08-2023	02-08-2023	30-09-2023	30-05-2024	
2	RCC work above plinth level up to terrace level	01-10-2023	01-06-2024	30-05-2024	30-12-2026	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-11-2025	01-11-2025	30-06-2027	30-06-2027	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-05-2026	01-05-2026	30-12-2027	30-12-2027	
5	All activities in common areas	01-08-2026	01-08-2026	30-03-2028	30-03-2028	

Block Name:- C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	25-07-2023	25-07-2023	01-08-2023	21-01-2024	
2	RCC work above plinth level up to terrace level	02-08-2023	22-01-2024	21-01-2024	30-08-2026	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-07-2025	01-07-2025	28-02-2027	28-02-2027	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2026	01-01-2026	30-08-2027	30-08-2027	
5	All activities in common areas	01-04-2026	01-04-2026	30-11-2027	30-11-2027	

D. Details of Individual Blocks (Internal Works):-

Block Name:- E

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	22	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	21	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	18	85.71
6	Number of Units within which flooring work of rooms completed	72	87.8
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	60	73.17
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	40	48.78

Block Name:- B

Sr. No	Particular	% Work Done
--------	------------	-------------

1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	22	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	21	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	21	100
6	Number of Units within which flooring work of rooms completed	82	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	60	73.17
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	82	100

Block Name:- A

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	22	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	21	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	21	100
6	Number of Units within which flooring work of rooms completed	82	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	60	73.17
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	82	100

Block Name:- D

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	22	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	21	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	20	95.24
6	Number of Units within which flooring work of rooms completed	76	92.68
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	76	92.68
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	20	24.39

Block Name:- C

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	22	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	21	100
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	18	85.71
6	Number of Units within which flooring work of rooms completed	75	91.46
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	55	67.07
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	20	24.39

E. Details of Individual Blocks (External Works):-**Block Name:- E**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	75	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	50	
4	Number of Lift Installed	Yes	NA	

Block Name:- B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- A

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	100	
4	Number of Lift Installed	Yes	100	

Block Name:- D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	80	
4	Number of Lift Installed	Yes	NA	

Block Name:- C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	80	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	NO
2	Compound Wall	YES	100	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	
4	Overhead and Underground Water Tanks	YES	100	
5	Internal Water supply Network	YES	40	NO
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	100	NO
7	Storm Water Drains	YES	0	NO
8	Internal Roads and Footpaths	YES	10	NO
9	Landscaping & Tree Planting	YES	10	NO
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-**Block Name:- E**

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1.Block E From Outside.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2.Room & Toilet Flooring.pdf	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3.Room Flooring.pdf	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4.E Block Terrace.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5.Common Area Developement.pdf	
6	Copies of Approvals taken during the current quarter.	6.No Approval Taken During this Quarter.pdf	

Block Name:- B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1.Block B From Outside.jpeg	From Ground Floor
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2.Flooring & Toilet.pdf	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3.Room Door-Window.pdf	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4.B Block Water Tank.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5.Common Area Developement.pdf	
6	Copies of Approvals taken during the current quarter.	6.No Approval Taken During this Quarter.pdf	

Block Name:- A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1.A Block Outside.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2.Flooring & Toilet.pdf	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3.Wall & Door Frame.pdf	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4.A Block Tarrace-Water Tank.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5.Common Area Developement.pdf	
6	Copies of Approvals taken during the current quarter.	6.No Approval Taken During this Quarter.pdf	

Block Name:- D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1.Block D From Outside.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2.Room & Toilet Flooring-1.pdf	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3.Room Flooring.pdf	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4. D Block Water tank.jpeg	

5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5.Common Area Developement.pdf	
6	Copies of Approvals taken during the current quarter.	6.No Approval Taken During this Quarter.pdf	

Block Name:- C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	1.Block C Outside.jpeg	Ground Floor
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	2.Room & Toilet Wall-Flooring.pdf	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	3.Room Wall& Flooring.pdf	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	4.C Block Water Tank.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	5.Common Area Developement.pdf	
6	Copies of Approvals taken during the current quarter.	6.No Approval Taken During this Quarter.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	548	32321.15	0
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	1,52,55,27,739	64,31,37,939	82,71,50,000	18,40,12,061
2	Development Cost (St no 1(ii))	2,55,00,00,000	1,81,46,47,512	1,96,66,65,727	15,20,18,215
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	0	0	0	0
Total Cost (Sr ne 1+2+3)		4,07,55,27,739	2,45,77,85,451	2,79,38,15,727	33,60,30,276

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	1,28,02,11,096	1,07,50,00,000	1,08,86,65,780
2	Total Borrowed Fund (Secured)	0	0	0
3	Total Borrowed Fund (Unsecured)	35,00,00,000	75,00,000	71,23,501
4	Customer Receipts Used for the Project	2,44,53,16,643	1,81,00,00,000	1,81,12,54,842
Total Funds for the Project		4,07,55,27,739	2,89,25,00,000	2,90,70,44,123

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Residential	410	208	202	27543.55	27231.06	4554284516	1811254842	2743029674	2271076666	2283207850
Total	410	208	202	27543.55	27231.06	4554284516	1811254842	2743029674	2271076666	2283207850