



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- SATYAMEV LUXOR

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA11846/240523

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Residential/Group Housing
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	2122352915.00
5	End date of Project at the time of registration	31-03-2029
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B	24	1	23	152	10	30	0

C. Schedule of Major Works:-

Block Name:- A+B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	12-04-2023	12-04-2023	31-03-2029	31-03-2029	
2	RCC work above plinth level up to terrace level	12-04-2023	12-04-2023	31-03-2029	31-03-2029	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	12-04-2023	12-04-2023	31-03-2029	31-03-2029	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	12-04-2023	12-04-2023	31-03-2029	31-03-2029	
5	All activities in common areas	12-04-2023	12-04-2023	31-03-2029	31-03-2029	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B

Sr. No	Particular	% Work Done
1	Excavation	100
2	Work up-to Plinth Level(Including Basemenent if so)	100
		Number of Completed Work
3	Number of RCC slabs casted (Above Plinth Level)	23
4	Number of floors completed, Brick Masonry work & Internal Plaster	18
		% Work Done
		100
		78.26

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	23	100
6	Number of Units within which flooring work of rooms completed	24	15.79
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	10	6.58
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	10	6.58

E. Details of Individual Blocks (External Works):-

Block Name:- A+B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	NA	
2	External Plaster & Elevation work	Yes	35	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	-
2	Compound Wall	YES	0	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	
4	Overhead and Underground Water Tanks	YES	0	
5	Internal Water supply Network	YES	0	-
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	-
7	Storm Water Drains	YES	0	-
8	Internal Roads and Footpaths	YES	0	-
9	Landscaping & Tree Planting	YES	0	-
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	WhatsApp Image 2026-01-07 at 11.10.15 AM.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2026-01-07 at 11.10.17 AM.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WhatsApp Image 2026-01-07 at 11.10.18 AM (1).jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WhatsApp Image 2026-01-07 at 11.10.19 AM.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WhatsApp Image 2026-01-07 at 11.20.02 AM.jpeg	
6	Copies of Approvals taken during the current quarter.	WhatsApp Image 2026-01-07 at 11.20.48 AM.jpeg	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	184	11883.92	0
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	48,23,52,915	43,87,32,235	43,87,32,235	0
2	Development Cost (St no 1(ii))	1,64,00,00,000	56,00,11,730	57,69,04,442	1,68,92,712
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	0	0	0	0
Total Cost (Sr ne 1+2+3)		2,12,23,52,915	99,87,43,965	1,01,56,36,677	1,68,92,712

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	1,00,00,00,000	69,34,77,747	94,50,28,905
2	Total Borrowed Fund (Secured)	48,00,00,000	20,86,77,155	22,00,00,000
3	Total Borrowed Fund (Unsecured)	5,00,00,000	0	0
4	Customer Receipts Used for the Project	1,00,00,00,000	14,89,55,677	22,82,27,001
Total Funds for the Project		2,53,00,00,000	1,05,11,10,579	1,39,32,55,906

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Residential	152	30	122	6141.18	24680.18	2362376778	296828289	2065548489	496996778	1865380000
Total	152	30	122	6141.18	24680.18	2362376778	296828289	2065548489	496996778	1865380000