



# Gujarat Real Estate Regulatory Authority (RERA)

## Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

### FORM – 8

#### (See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- SHREE VISHNUDHARA ESSENCE

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA12006/230623

#### A. Details of Project:-

|   |                                                 |                           |
|---|-------------------------------------------------|---------------------------|
| 1 | Project Type: - Residential Affordable Housing  | NO                        |
| 2 | Use:-                                           | Residential/Group Housing |
| 3 | Number of Blocks / Buildings                    | 2                         |
| 4 | Total Estimated cost of Project Rs.             | 1120287978.00             |
| 5 | End date of Project at the time of registration | 31-03-2026                |
| 6 | End date of Project as per extension if any     | NA                        |

#### B. Details of All Blocks:-

| Block Name | Number of Total RCC Slabs including Basement | Number of Basements | Number of Floors | Number of Units | Number of Lifts | Number of Units Booked | Number of Garages Booked |
|------------|----------------------------------------------|---------------------|------------------|-----------------|-----------------|------------------------|--------------------------|
| A+B+C      | 11                                           | 2                   | 10               | 120             | 6               | 56                     | 0                        |
| D          | 10                                           | 0                   | 10               | 40              | 2               | 10                     | 0                        |

#### C. Schedule of Major Works:-

Block Name:- A+B+C

| Sr. No | Particulars                                                                              | Original Activity Start Date | Present Activity Start Date | Original Activity End Date | Present Activity End Date | Remarks |
|--------|------------------------------------------------------------------------------------------|------------------------------|-----------------------------|----------------------------|---------------------------|---------|
| 1      | Excavation and Work up-to Plinth Level (Including basement if so)                        | 20-10-2022                   | 20-10-2022                  | 31-03-2026                 | 31-03-2026                |         |
| 2      | RCC work above plinth level up to terrace level                                          | 20-10-2022                   | 20-10-2022                  | 31-03-2026                 | 31-03-2026                |         |
| 3      | All internal works, Brick masonry, plaster, Flooring, including all finishing activities | 20-10-2022                   | 20-10-2022                  | 31-03-2026                 | 31-03-2026                |         |
| 4      | All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc. | 20-10-2022                   | 20-10-2022                  | 31-03-2026                 | 31-03-2026                |         |
| 5      | All activities in common areas                                                           | 20-10-2022                   | 20-10-2022                  | 31-03-2026                 | 31-03-2026                |         |

Block Name:- D

| Sr. No | Particulars                                                                              | Original Activity Start Date | Present Activity Start Date | Original Activity End Date | Present Activity End Date | Remarks |
|--------|------------------------------------------------------------------------------------------|------------------------------|-----------------------------|----------------------------|---------------------------|---------|
| 1      | Excavation and Work up-to Plinth Level (Including basement if so)                        | 20-10-2022                   | 20-10-2022                  | 31-03-2026                 | 31-03-2026                |         |
| 2      | RCC work above plinth level up to terrace level                                          | 20-10-2022                   | 20-10-2022                  | 31-03-2026                 | 31-03-2026                |         |
| 3      | All internal works, Brick masonry, plaster, Flooring, including all finishing activities | 20-10-2022                   | 20-10-2022                  | 31-03-2026                 | 31-03-2026                |         |
| 4      | All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc. | 20-10-2022                   | 20-10-2022                  | 31-03-2026                 | 31-03-2026                |         |
| 5      | All activities in common areas                                                           | 20-10-2022                   | 20-10-2022                  | 31-03-2026                 | 31-03-2026                |         |

**D. Details of Individual Blocks (Internal Works):-****Block Name:- A+B+C**

| Sr. No | Particular                                                                                                                        | % Work Done              |             |
|--------|-----------------------------------------------------------------------------------------------------------------------------------|--------------------------|-------------|
| 1      | Excavation                                                                                                                        | 100                      |             |
| 2      | Work up-to Plinth Level(Including Basemenent if so)                                                                               | 100                      |             |
|        |                                                                                                                                   | Number of Completed Work | % Work Done |
| 3      | Number of RCC slabs casted (Above Plinth Level)                                                                                   | 9                        | 100         |
| 4      | Number of floors completed, Brick Masonry work & Internal Plaster                                                                 | 10                       | 100         |
| 5      | Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts | 10                       | 100         |
| 6      | Number of Units within which flooring work of rooms completed                                                                     | 90                       | 75          |
| 7      | Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed                                 | 60                       | 50          |
| 8      | Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed                            | 60                       | 50          |

**Block Name:- D**

| Sr. No | Particular                                                                                                                        | % Work Done              |             |
|--------|-----------------------------------------------------------------------------------------------------------------------------------|--------------------------|-------------|
| 1      | Excavation                                                                                                                        | 100                      |             |
| 2      | Work up-to Plinth Level(Including Basemenent if so)                                                                               | 100                      |             |
|        |                                                                                                                                   | Number of Completed Work | % Work Done |
| 3      | Number of RCC slabs casted (Above Plinth Level)                                                                                   | 10                       | 100         |
| 4      | Number of floors completed, Brick Masonry work & Internal Plaster                                                                 | 10                       | 100         |
| 5      | Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts | 10                       | 100         |
| 6      | Number of Units within which flooring work of rooms completed                                                                     | 30                       | 75          |
| 7      | Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed                                 | 25                       | 62.5        |
| 8      | Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed                            | 20                       | 50          |

**E. Details of Individual Blocks (External Works):-****Block Name:- A+B+C**

| Sr. No | Particular                                                | Proposed (Yes/No) | % Work Done | Remarks |
|--------|-----------------------------------------------------------|-------------------|-------------|---------|
| 1      | External Plumbing Work                                    | Yes               | 75          |         |
| 2      | External Plaster & Elevation work                         | Yes               | 70          |         |
| 3      | Parapet wall, Floorning and Waterproofing work on Terrace | Yes               | 60          |         |
| 4      | Number of Lift Installed                                  | Yes               | NA          |         |

**Block Name:- D**

| Sr. No | Particular                                                | Proposed (Yes/No) | % Work Done | Remarks |
|--------|-----------------------------------------------------------|-------------------|-------------|---------|
| 1      | External Plumbing Work                                    | Yes               | 50          |         |
| 2      | External Plaster & Elevation work                         | Yes               | 50          |         |
| 3      | Parapet wall, Floorning and Waterproofing work on Terrace | Yes               | 50          |         |
| 4      | Number of Lift Installed                                  | Yes               | NA          |         |

**F. Development in Common Area:-**

| Sr. No | Particular                                                                       | Proposed (Yes/No) | % Work Done | Remarks |
|--------|----------------------------------------------------------------------------------|-------------------|-------------|---------|
| 1      | Street Lighting & Electrical fittings to Common Areas                            | YES               | 0           | -       |
| 2      | Compound Wall                                                                    | YES               | 0           | -       |
| 3      | Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc | YES               | 0           | -       |

|    |                                                                                   |     |   |   |
|----|-----------------------------------------------------------------------------------|-----|---|---|
| 4  | Overhead and Underground Water Tanks                                              | YES | 0 | - |
| 5  | Internal Water supply Network                                                     | YES | 0 | - |
| 6  | Internal Sewerage (chamber, lines, Septic Tank, STP) Network                      | YES | 0 | - |
| 7  | Storm Water Drains                                                                | YES | 0 | - |
| 8  | Internal Roads and Footpaths                                                      | YES | 0 | - |
| 9  | Landscaping & Tree Planting                                                       | YES | 0 | - |
| 10 | other requirements as may be required to Obtain Occupation/Completion Certificate | YES | 0 | - |

#### G. Details of Documents to be upload with each QPR:-

Block Name:- A+B+C

| Sr. No | Particular                                                                                                                                                            | Photograph          | Remarks |
|--------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|---------|
| 1      | Photograph of each block showing external development of the whole block from outside                                                                                 | 20260105_110444.jpg |         |
| 2      | Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)      | 20260105_110448.jpg |         |
| 3      | Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph) | 20260105_110453.jpg |         |
| 4      | Photograph of each block showing Terrace flooring, Overhead water tank, etc.                                                                                          | 20260105_110512.jpg |         |
| 5      | Photograph/s of Common Areas showing parking Flooring and surrounding Developments.                                                                                   | 20260105_110518.jpg |         |
| 6      | Copies of Approvals taken during the current quarter.                                                                                                                 | 20260105_110545.jpg |         |

Block Name:- D

| Sr. No | Particular                                                                                                                                                            | Photograph          | Remarks |
|--------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|---------|
| 1      | Photograph of each block showing external development of the whole block from outside                                                                                 | 20260105_110640.jpg |         |
| 2      | Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)      | 20260105_110655.jpg |         |
| 3      | Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph) | 20260105_110717.jpg |         |
| 4      | Photograph of each block showing Terrace flooring, Overhead water tank, etc.                                                                                          | 20260105_110745.jpg |         |
| 5      | Photograph/s of Common Areas showing parking Flooring and surrounding Developments.                                                                                   | 20260105_110750.jpg |         |
| 6      | Copies of Approvals taken during the current quarter.                                                                                                                 | 20260105_110755.jpg |         |

#### H. Details regarding Garage and Parking in respect of the entire registered phase:-

| Details         | Proposed total number | Total Area (Sq Mtrs) | Percentage of Work Done |
|-----------------|-----------------------|----------------------|-------------------------|
| Garage          | 0                     | 0.0                  | 0                       |
| Covered Parking | 160                   | 8384.92              | 0                       |
| Open Parking    | 0                     | 0                    | 0                       |

#### I. Application of Fund :-

| Sr No.                          | Particulars                                                                           | Extimated Cost at the time of Registration/ Alteration (a) | Incurred and Paid till Last QPR (Cumulative) (b) | Incurred and Paid till this QPR (Cumulative) (c) | Expenditure incurred and paid in this QPR (d) (c-b) |
|---------------------------------|---------------------------------------------------------------------------------------|------------------------------------------------------------|--------------------------------------------------|--------------------------------------------------|-----------------------------------------------------|
| 1                               | Land Cost (Sr no 1(i) to (iv) of Form-3)                                              | 31,09,29,978                                               | 30,83,74,790                                     | 30,83,74,790                                     | 0                                                   |
| 2                               | Development Cost (St no 1(ii))                                                        | 80,93,58,000                                               | 54,27,02,847                                     | 58,68,94,598                                     | 4,41,91,751                                         |
| 3                               | Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3) | 3,00,00,000                                                | 66,13,376                                        | 88,34,341                                        | 22,20,965                                           |
| <b>Total Cost (Sr ne 1+2+3)</b> |                                                                                       | 1,15,02,87,978                                             | 85,76,91,013                                     | 90,41,03,729                                     | 4,64,12,716                                         |

**J. Sources of Fund**

| Sr No.                             | Particulars                            | Estimated amount at the time of Registration/Alteration | Estimated (As on date of Last OPR) | Actual (As on date of this QPR) |
|------------------------------------|----------------------------------------|---------------------------------------------------------|------------------------------------|---------------------------------|
| 1                                  | Own Funds                              | 14,55,00,000                                            | 14,55,00,000                       | 11,45,22,478                    |
| 2                                  | Total Borrowed Fund (Secured)          | 45,00,00,000                                            | 45,00,00,000                       | 34,28,93,349                    |
| 3                                  | Total Borrowed Fund (Unsecured)        | 14,00,00,000                                            | 14,00,00,000                       | 24,99,94,998                    |
| 4                                  | Customer Receipts Used for the Project | 1,28,93,00,000                                          | 1,28,93,00,000                     | 19,66,92,904                    |
| <b>Total Funds for the Project</b> |                                        | 2,02,48,00,000                                          | 2,02,48,00,000                     | 90,41,03,729                    |

**K. Inventory Summary**

| Type of Inventory | Number | Booked | Unbooked | Total Carpet Area Booked | Total Carpet Area Unbooked | Unit Consideration | Received Amount | Balance Amount | Total Amount Booked | Total Amount Unbooked |
|-------------------|--------|--------|----------|--------------------------|----------------------------|--------------------|-----------------|----------------|---------------------|-----------------------|
| Residential       | 160    | 66     | 94       | 5224.67                  | 7463.73                    | 1301280000         | 196597904       | 1104682096     | 539880000           | 761400000             |
| Total             | 160    | 66     | 94       | 5224.67                  | 7463.73                    | 1301280000         | 196597904       | 1104682096     | 539880000           | 761400000             |