



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 06-01-2026

Project Name:- MARUTI 360

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA12039/280623

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Residential/Group Housing
3	Number of Blocks / Buildings	2
4	Total Estimated cost of Project Rs.	4475612610.00
5	End date of Project at the time of registration	31-12-2028
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A	39	3	35	62	5	44	0
B	39	3	35	62	5	23	0

C. Schedule of Major Works:-

Block Name:- A

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	11-04-2023	11-04-2023	31-10-2024	31-12-2023	COMPLETED
2	RCC work above plinth level up to terrace level	11-04-2023	31-12-2023	31-12-2027	31-12-2026	IN PROGRESS
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-01-2025	01-01-2025	31-03-2028	31-07-2027	IN PROGRESS
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2026	01-01-2026	31-03-2028	31-10-2027	NOT STARTED
5	All activities in common areas	01-01-2028	01-01-2028	31-08-2028	31-03-2028	NOT STARTED

Block Name:- B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	11-04-2023	11-04-2023	31-10-2024	31-05-2024	COMPLETED
2	RCC work above plinth level up to terrace level	11-04-2023	31-05-2024	31-12-2027	31-12-2026	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-01-2025	01-01-2025	31-03-2028	31-07-2027	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2026	01-01-2026	31-08-2028	31-12-2027	
5	All activities in common areas	01-01-2027	01-01-2027	31-08-2028	31-03-2028	

D. Details of Individual Blocks (Internal Works):-**Block Name:- A**

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	80	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	26	72.22
4	Number of floors completed, Brick Masonry work & Internal Plaster	17	48.57
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	26	74.29
6	Number of Units within which flooring work of rooms completed	4	6.45
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	2	3.23
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	2	3.23

Block Name:- B

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	80	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	26	72.22
4	Number of floors completed, Brick Masonry work & Internal Plaster	17	48.57
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	26	74.29
6	Number of Units within which flooring work of rooms completed	3	4.84
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	1	1.61
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	1	1.61

E. Details of Individual Blocks (External Works):-**Block Name:- A**

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	5	
2	External Plaster & Elevation work	Yes	30	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

Block Name:- B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	5	
2	External Plaster & Elevation work	Yes	30	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	NOT STARTED
2	Compound Wall	YES	10	WORK IN PROGRESS
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	NOT STARTED

4	Overhead and Underground Water Tanks	YES	0	NOT STARTED
5	Internal Water supply Network	YES	0	NOT STARTED
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	NOT STARTED
7	Storm Water Drains	YES	0	NOT STARTED
8	Internal Roads and Footpaths	YES	0	NOT STARTED
9	Landscaping & Tree Planting	YES	0	NOT STARTED
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	NOT STARTED

G. Details of Documents to be upload with each QPR:-

Block Name:- A

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	A BLOCK PHOTOS.pdf	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A BLOCK UNIT PHOTOS.pdf	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	A BLOCK UNIT PHOTOS.pdf	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	promoter declaration.pdf	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	promoter declaration.pdf	
6	Copies of Approvals taken during the current quarter.	promoter declaration.pdf	

Block Name:- B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	B BLOCK PHOTOS.pdf	Block B
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	B BLOCK UNIT PHOTOS upload.pdf	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	B BLOCK UNIT PHOTOS upload.pdf	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	promoter declaration.pdf	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	promoter declaration.pdf	
6	Copies of Approvals taken during the current quarter.	promoter declaration.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	523	8927.75	0
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Extimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	1,21,91,12,610	1,21,91,12,610	1,21,91,12,610	0
2	Development Cost (St no 1(ii))	3,25,65,00,000	1,03,81,58,042	1,23,79,60,025	19,98,01,983
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	25,00,00,000	21,03,97,892	21,21,88,999	17,91,107
Total Cost (Sr ne 1+2+3)		4,72,56,12,610	2,46,76,68,544	2,66,92,61,634	20,15,93,090

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	1,05,00,00,000	97,23,31,554	99,43,45,897
2	Total Borrowed Fund (Secured)	1,25,00,00,000	37,93,41,823	45,06,77,053
3	Total Borrowed Fund (Unsecured)	20,00,00,000	1,28,92,039	6,22,38,039
4	Customer Receipts Used for the Project	2,23,56,12,610	1,10,47,42,242	1,19,21,35,707
Total Funds for the Project		4,73,56,12,610	2,46,93,07,658	2,69,93,96,696

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Residential	124	67	57	20377.80	19629.92	5194564150	1192135707	4002428443	2777621150	2416943000
Total	124	67	57	20377.80	19629.92	5194564150	1192135707	4002428443	2777621150	2416943000