



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-01-2026

Project Name:- ARTIZ ARCELIA

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA12069/040723

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	YES
2	Use:-	Residential/Group Housing
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	467250000.00
5	End date of Project at the time of registration	31-12-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B+C	13	2	13	120	6	63	0

C. Schedule of Major Works:-

Block Name:- A+B+C

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	01-05-2023	01-05-2023	31-12-2027	31-12-2023	WORK DONE
2	RCC work above plinth level up to terrace level	01-05-2023	01-01-2024	31-12-2027	31-01-2025	WORK DONE
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-05-2023	01-04-2024	31-12-2027	30-11-2025	WORK IN PROGRESS
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-05-2023	01-02-2025	31-12-2027	30-09-2025	WORK IN PROGRESS
5	All activities in common areas	01-06-2023	01-06-2025	31-12-2027	31-12-2025	NOT YET START

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B+C

Sr. No	Particular	% Work Done
1	Excavation	100
2	Work up-to Plinth Level(Including Basemenent if so)	100
		Number of Completed Work
3	Number of RCC slabs casted (Above Plinth Level)	11
4	Number of floors completed, Brick Masonry work & Internal Plaster	13

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	13	100
6	Number of Units within which flooring work of rooms completed	120	100
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	120	100
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	60	50

E. Details of Individual Blocks (External Works):-

Block Name:- A+B+C

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	100	
2	External Plaster & Elevation work	Yes	100	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	80	
4	Number of Lift Installed	Yes	50	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	WORK NOT DONE
2	Compound Wall	YES	0	WORK NOT DONE
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	WORK NOT DONE
4	Overhead and Underground Water Tanks	YES	0	WORK NOT DONE
5	Internal Water supply Network	YES	0	WORK NOT DONE
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	WORK NOT DONE
7	Storm Water Drains	YES	0	WORK NOT DONE
8	Internal Roads and Footpaths	YES	0	WORK NOT DONE
9	Landscaping & Tree Planting	YES	0	WORK NOT DONE
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	WORK NOT DONE

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B+C

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	BLOCK-A+B+C.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	FLOORING.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	WINDOWS.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	TARACE.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	common area.jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	254	4770.11	0
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	12,12,48,100	12,12,48,100	12,12,48,100	0
2	Development Cost (St no 1(ii))	34,60,01,900	25,18,37,806	29,72,99,616	4,54,61,810
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	26,70,000	35,53,472	39,72,723	4,19,251
Total Cost (Sr ne 1+2+3)		46,99,20,000	37,66,39,378	42,25,20,439	4,58,81,061

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	13,81,40,000	14,04,31,757	14,04,31,757
2	Total Borrowed Fund (Secured)	0	0	0
3	Total Borrowed Fund (Unsecured)	4,38,60,000	7,33,77,360	8,16,09,466
4	Customer Receipts Used for the Project	53,40,00,000	19,97,75,111	23,12,28,612
Total Funds for the Project		71,60,00,000	41,35,84,228	45,32,69,835

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Residential	120	63	57	5023.76	4530.84	535100000	231228612	303871388	281450000	253650000
Total	120	63	57	5023.76	4530.84	535100000	231228612	303871388	281450000	253650000