



# Gujarat Real Estate Regulatory Authority (RERA)

## Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

### FORM – 8

#### (See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 07-10-2025

Project Name:- ATHENS

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA12341/290923

#### A. Details of Project:-

|   |                                                 |                           |
|---|-------------------------------------------------|---------------------------|
| 1 | Project Type: - Residential Affordable Housing  | NO                        |
| 2 | Use:-                                           | Residential/Group Housing |
| 3 | Number of Blocks / Buildings                    | 1                         |
| 4 | Total Estimated cost of Project Rs.             | 268727892.00              |
| 5 | End date of Project at the time of registration | 31-03-2028                |
| 6 | End date of Project as per extension if any     | NA                        |

#### B. Details of All Blocks:-

| Block Name | Number of Total RCC Slabs including Basement | Number of Basements | Number of Floors | Number of Units | Number of Lifts | Number of Units Booked | Number of Garages Booked |
|------------|----------------------------------------------|---------------------|------------------|-----------------|-----------------|------------------------|--------------------------|
| 1          | 7                                            | 1                   | 6                | 20              | 2               | 10                     | 0                        |

#### C. Schedule of Major Works:-

Block Name:- 1

| Sr. No | Particulars                                                                              | Original Activity Start Date | Present Activity Start Date | Original Activity End Date | Present Activity End Date | Remarks |
|--------|------------------------------------------------------------------------------------------|------------------------------|-----------------------------|----------------------------|---------------------------|---------|
| 1      | Excavation and Work up-to Plinth Level (Including basement if so)                        | 01-06-2023                   | 01-06-2023                  | 31-03-2028                 | 30-08-2023                |         |
| 2      | RCC work above plinth level up to terrace level                                          | 01-06-2023                   | 01-09-2023                  | 31-03-2028                 | 30-10-2024                |         |
| 3      | All internal works, Brick masonry, plaster, Flooring, including all finishing activities | 01-06-2023                   | 01-04-2024                  | 31-03-2028                 | 31-05-2025                |         |
| 4      | All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc. | 01-06-2023                   | 01-08-2024                  | 31-03-2028                 | 30-06-2025                |         |
| 5      | All activities in common areas                                                           | 01-06-2023                   | 01-04-2026                  | 31-03-2028                 | 30-06-2025                |         |

#### D. Details of Individual Blocks (Internal Works):-

Block Name:- 1

| Sr. No | Particular                                                        | % Work Done              |
|--------|-------------------------------------------------------------------|--------------------------|
| 1      | Excavation                                                        | 100                      |
| 2      | Work up-to Plinth Level(Including Basemenent if so)               | 100                      |
|        |                                                                   |                          |
|        |                                                                   | Number of Completed Work |
| 3      | Number of RCC slabs casted (Above Plinth Level)                   | 6                        |
| 4      | Number of floors completed, Brick Masonry work & Internal Plaster | 6                        |

|   |                                                                                                                                    |    |     |
|---|------------------------------------------------------------------------------------------------------------------------------------|----|-----|
| 5 | Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts | 6  | 100 |
| 6 | Number of Units within which flooring work of rooms completed                                                                      | 20 | 100 |
| 7 | Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed                                  | 20 | 100 |
| 8 | Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed                             | 20 | 100 |

#### E. Details of Individual Blocks (External Works):-

Block Name:- 1

| Sr. No | Particular                                                | Proposed (Yes/No) | % Work Done | Remarks |
|--------|-----------------------------------------------------------|-------------------|-------------|---------|
| 1      | External Plumbing Work                                    | Yes               | 100         |         |
| 2      | External Plaster & Elevation work                         | Yes               | 100         |         |
| 3      | Parapet wall, Floorning and Waterproofing work on Terrace | Yes               | 100         |         |
| 4      | Number of Lift Installed                                  | Yes               | 100         |         |

#### F. Development in Common Area:-

| Sr. No | Particular                                                                        | Proposed (Yes/No) | % Work Done | Remarks |
|--------|-----------------------------------------------------------------------------------|-------------------|-------------|---------|
| 1      | Street Lighting & Electrical fittings to Common Areas                             | YES               | 100         | --      |
| 2      | Compound Wall                                                                     | YES               | 100         |         |
| 3      | Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc  | YES               | 100         |         |
| 4      | Overhead and Underground Water Tanks                                              | YES               | 100         |         |
| 5      | Internal Water supply Network                                                     | YES               | 100         | --      |
| 6      | Internal Sewerage (chamber, lines, Septic Tank, STP) Network                      | YES               | 100         | --      |
| 7      | Storm Water Drains                                                                | YES               | 100         | --      |
| 8      | Internal Roads and Footpaths                                                      | YES               | 100         | --      |
| 9      | Landscaping & Tree Planting                                                       | YES               | 100         | --      |
| 10     | other requirements as may be required to Obtain Occupation/Completion Certificate | YES               | 100         |         |

#### G. Details of Documents to be upload with each QPR:-

Block Name:- 1

| Sr. No | Particular                                                                                                                                                            | Photograph       | Remarks |
|--------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|---------|
| 1      | Photograph of each block showing external development of the whole block from outside                                                                                 | Outside.jpeg     |         |
| 2      | Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)      | Rooms.jpeg       |         |
| 3      | Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph) | Kitchen.jpeg     |         |
| 4      | Photograph of each block showing Terrace flooring, Overhead water tank, etc.                                                                                          | Terrace.jpeg     |         |
| 5      | Photograph/s of Common Areas showing parking Flooring and surrounding Developments.                                                                                   | Surrounding.jpeg |         |
| 6      | Copies of Approvals taken during the current quarter.                                                                                                                 | NA.pdf           |         |

#### H. Details regarding Garage and Parking in respect of the entire registered phase:-

| Details         | Proposed total number | Total Area (Sq Mtrs) | Percentage of Work Done |
|-----------------|-----------------------|----------------------|-------------------------|
| Garage          | 0                     | 0.0                  | 0                       |
| Covered Parking | 40                    | 1495.11              | 100                     |
| Open Parking    | 0                     | 0                    | 0                       |

**I. Application of Fund :-**

| Sr No.                          | Particulars                                                                           | Estimated Cost at the time of Registration/ Alteration (a) | Incurred and Paid till Last QPR (Cumulative) (b) | Incurred and Paid till this QPR (Cumulative) (c) | Expenditure incurred and paid in this QPR (d) (c-b) |
|---------------------------------|---------------------------------------------------------------------------------------|------------------------------------------------------------|--------------------------------------------------|--------------------------------------------------|-----------------------------------------------------|
| 1                               | Land Cost (Sr no 1(i) to (iv) of Form-3)                                              | 16,74,27,892                                               | 16,68,04,258                                     | 16,74,27,892                                     | 6,23,634                                            |
| 2                               | Development Cost (St no 1(ii))                                                        | 10,13,00,000                                               | 7,26,35,869                                      | 7,55,82,684                                      | 29,46,815                                           |
| 3                               | Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3) | 30,00,000                                                  | 35,88,772                                        | 44,79,447                                        | 8,90,675                                            |
| <b>Total Cost (Sr ne 1+2+3)</b> |                                                                                       | 27,17,27,892                                               | 24,30,28,899                                     | 24,74,90,023                                     | 44,61,124                                           |

**J. Sources of Fund**

| Sr No.                             | Particulars                            | Estimated amount at the time of RegistrationAlteration | Estimated (As on date of Last OPR) | Actual (As on date of this QPR) |
|------------------------------------|----------------------------------------|--------------------------------------------------------|------------------------------------|---------------------------------|
| 1                                  | Own Funds                              | 7,00,00,000                                            | 2,00,78,762                        | 78,27,732                       |
| 2                                  | Total Borrowed Fund (Secured)          | 0                                                      | 0                                  | 0                               |
| 3                                  | Total Borrowed Fund (Unsecured)        | 15,00,00,000                                           | 17,54,45,451                       | 14,55,97,586                    |
| 4                                  | Customer Receipts Used for the Project | 29,70,00,000                                           | 4,58,00,000                        | 14,22,50,000                    |
| <b>Total Funds for the Project</b> |                                        | 51,70,00,000                                           | 24,13,24,213                       | 29,56,75,318                    |

**K. Inventory Summary**

| Type of Inventory | Number | Booked | Unbooked | Total Carpet Area Booked | Total Carpet Area Unbooked | Unit Consideration | Received Amount | Balance Amount | Total Amount Booked | Total Amount Unbooked |
|-------------------|--------|--------|----------|--------------------------|----------------------------|--------------------|-----------------|----------------|---------------------|-----------------------|
| Residential       | 20     | 10     | 10       | 1654.70                  | 1681.00                    | 32643500           | 142250000       | 184185000      | 176535000           | 149900000             |
| Total             | 20     | 10     | 10       | 1654.70                  | 1681.00                    | 326435000          | 142250000       | 184185000      | 176535000           | 149900000             |