



FORM 1
(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **ADANI ESTATE MANAGEMENT PRIVATE LIMITED**

Subject : Certificate of Percentage of Completion of Construction Work of 2, No. of Building(s) **A,B**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA12662/161123** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **NA** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **NA**, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **NA**, admeasuring **3204.0** sq.mts. area being developed by **ADANI ESTATE MANAGEMENT PRIVATE LIMITED**

Sir,

I/We **URVASHI LALITKUMAR TULI** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 2, Building(s) **A,B**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **NA** of Division, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **NA**, admeasuring **3204.0**, sq.mts. area being developed by (Promoter's Name) **ADANI ESTATE MANAGEMENT PRIVATE LIMITED**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **ADANI ESTATE MANAGEMENT PRIVATE LIMITED**

- (i) M/s./Shri/Smt. **Krunal Prakashbhai Solanki** as Architect/Engineer (i) M/s./Shri/Smt. **DIVYESH GIRISHBHAI KHOKHARA** as Architect/Engineer
(ii) M/s./Shri/Smt. **NELSON NANUBHAI MACWAN** as Structural Consultant

Based on Site Inspection by undersigned on **23-Jan-2026** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/AHMEDABAD/AHMEDABAD CITY/AUDA/RAA12662/161123** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A				
A				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	22-09-2023	28-02-2024
2	1 number of Basement(s) and Plinth (No. & %)	100	01-08-2024	31-12-2025
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	100	01-08-2024	30-09-2024
5	12 number of Slabs of Super Structure (No. & %)	100	03-10-2024	31-12-2025
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	35	05-12-2024	30-04-2026
7	Sanitary Fittings & color work within the Flat/Premises (%)	2	01-01-2026	30-04-2026
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	60	01-08-2024	30-04-2026
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	75	01-04-2026	31-07-2026
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-07-2026	31-12-2026

Table – A	
B	

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	22-09-2023	28-02-2024
2	1 number of Basement(s) and Plinth (No. & %)	100	01-08-2024	31-12-2025
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	100	01-08-2024	30-09-2024
5	12 number of Slabs of Super Structure (No. & %)	100	01-08-2024	04-12-2024
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	30	05-12-2024	30-04-2026
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-01-2026	30-04-2026
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	60	01-08-2024	30-04-2026
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	58	01-04-2026	31-07-2026
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-07-2026	31-12-2026

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	-	01-08-2026	31-12-2026
2	Water Supplys	YES	0	-	01-09-2026	31-12-2026
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	10	-	01-08-2026	31-12-2026
4	Storm Water Drains	YES	0	-	01-08-2026	31-12-2026
5	Landscaping & Tree Planting	YES	0	-	01-10-2026	31-12-2026
6	Street Lighting	YES	0	-	01-10-2026	31-12-2026
7	Community Buildings	YES	0	-	01-05-2026	31-10-2026
8	Treatment and disposal of sewage and sullage water /STP	NO	0	NA	NA	NA
9	Solid Waste Management & Disposal	YES	20	Collection and Disposal to AMC	01-10-2026	31-12-2026
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	-	01-10-2026	31-12-2026
11	Energy Management	YES	0	-	01-10-2026	31-12-2026
12	Fire Protection and Fire Safety Requirements	YES	0	-	01-07-2026	31-12-2026
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	-	01-10-2026	31-12-2026
14	Fire fighting facilities	YES	0	-	01-07-2026	31-12-2026
15	Drinking water facilities	YES	0	-	01-10-2026	31-12-2026
16	Emergency evacuation services	YES	0	-	01-10-2026	31-12-2026
17	Use of renewable energy	YES	0	-	01-10-2026	31-12-2026
18	Security using CCTV surveillance	YES	0	-	01-10-2026	31-12-2026
19	Letter Box	YES	0	-	01-10-2026	31-12-2026

Table -C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	246	3609.39	0
3	Open Parking	0	0	0

Yours Faithfully,

Name of Architect	URVASHI LALITKUMAR TULI
Council of Architects(CoA) Registration No.	CA/2013/61755
Council of Architects(CoA) Registration valid till	31-Dec-2034
Date of physical visit to the site	23-Jan-2026
Firm Name	SPACECITIZ DESIGN STUDIO
Remark	NA

@This is online submitted document with due eKYC done, hence no physical signature required.

