



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 06-01-2026

Project Name:- THE EMBERLYNN

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/MAA00922/A1M/EX1/120824/090626

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Residential/Group Housing
3	Number of Blocks / Buildings	1
4	Total Estimated cost of Project Rs.	2431198178.00
5	End date of Project at the time of registration	09-06-2026
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B Block	26	3	22	84	6	71	0

C. Schedule of Major Works:-

Block Name:- A+B Block

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	07-11-2016	07-11-2016	01-06-2019	31-03-2020	
2	RCC work above plinth level up to terrace level	01-04-2021	01-04-2021	01-06-2025	01-06-2025	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-06-2023	01-06-2023	31-03-2026	31-03-2026	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-06-2024	01-06-2024	01-06-2026	01-06-2026	
5	All activities in common areas	01-09-2023	01-09-2023	31-05-2026	31-05-2026	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B Block

Sr. No	Particular		% Work Done
1	Excavation		100
2	Work up-to Plinth Level(Including Basemenent if so)		100
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	23	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	22	100

5	Number of floors to which completed number of Staircases, and entrance lobby/s at each Floor level connecting Staircases and Lifts	22	100
6	Number of Units within which flooring work of rooms completed	12	14.29
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	12	14.29
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	12	14.29

E. Details of Individual Blocks (External Works):-

Block Name:- A+B Block

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	80	
2	External Plaster & Elevation work	Yes	80	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	Work not started
4	Number of Lift Installed	Yes	NA	Work not started

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	NA
2	Compound Wall	YES	0	NA
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	NA
4	Overhead and Underground Water Tanks	YES	50	ONLY UNDERGORUND WATER TANK COMLETED
5	Internal Water supply Network	YES	0	NA
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	0	NA
7	Storm Water Drains	YES	0	NA
8	Internal Roads and Footpaths	YES	0	NA
9	Landscaping & Tree Planting	YES	0	NA
10	other requirements as may be required to Obtain Occupation/Completion Certificate	YES	0	NA

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B Block

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	Block Photo.pdf	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Flooring.pdf	Flooring in Rooms & Kitchens up to 6th Floor are completed
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	Wall.pdf	Walls of Rooms, Doors and windows up to 6th Floor are completed
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	WORK NOT STARTED.pdf	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	WORK NOT STARTED.pdf	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	707	8647.98	0
Open Parking	0	0	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	89,61,98,178	80,33,83,178	80,33,83,178	0
2	Development Cost (St no 1(ii))	1,53,50,00,000	80,04,74,754	85,98,89,187	5,94,14,433
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	3,50,00,000	2,12,46,934	2,12,96,934	50,000
Total Cost (Sr ne 1+2+3)		2,46,61,98,178	1,62,51,04,866	1,68,45,69,299	5,94,64,433

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of RegistrationAlteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	27,62,00,000	20,24,14,581	19,84,56,167
2	Total Borrowed Fund (Secured)	50,00,00,000	35,09,15,882	32,90,41,849
3	Total Borrowed Fund (Unsecured)	70,00,00,000	68,87,28,106	70,69,93,451
4	Customer Receipts Used for the Project	99,00,00,000	80,91,18,860	1,26,59,57,962
Total Funds for the Project		2,46,62,00,000	2,05,11,77,429	2,50,04,49,429

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Residential	84	71	13	18583.57	3375.29	2789137263	1265957962	1523179301	2352756263	436381000
Total	84	71	13	18583.57	3375.29	2789137263	1265957962	1523179301	2352756263	436381000