



Gujarat Real Estate Regulatory Authority (RERA)

Government of Gujarat

Website: gujrera.gujarat.gov.in, Email: inforera@gujarat.gov.in

FORM – 8

(See Regulation 3)

(To be submitted for Quarterly Project Progress Report – Project wise)

Submission Date:- 05-01-2026

Project Name:- BLUE BELL

Project Registration Number:- PR/GJ/AHMEDABAD/AHMEDABAD CITY/Ahmedabad Municipal Corporation/MAA12108/A1M/130125/311227

A. Details of Project:-

1	Project Type: - Residential Affordable Housing	NO
2	Use:-	Mixed Development
3	Number of Blocks / Buildings	4
4	Total Estimated cost of Project Rs.	1266884719.00
5	End date of Project at the time of registration	31-12-2027
6	End date of Project as per extension if any	NA

B. Details of All Blocks:-

Block Name	Number of Total RCC Slabs including Basement	Number of Basements	Number of Floors	Number of Units	Number of Lifts	Number of Units Booked	Number of Garages Booked
A+B	17	2	14	126	14	55	0
C+D	17	2	14	112	14	64	0
E+F	17	2	14	112	14	28	0
G	17	2	14	28	14	12	0

C. Schedule of Major Works:-

Block Name:- A+B

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	14-04-2023	14-04-2023	31-05-2023	31-05-2023	
2	RCC work above plinth level up to terrace level	01-06-2023	01-06-2023	31-10-2023	31-10-2023	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-02-2024	01-02-2024	31-10-2025	31-10-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-12-2024	01-12-2024	31-05-2026	31-05-2026	
5	All activities in common areas	01-12-2024	01-12-2024	31-12-2027	31-12-2027	

Block Name:- C+D

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	14-04-2023	14-04-2023	31-05-2023	31-05-2023	
2	RCC work above plinth level up to terrace level	01-06-2023	01-06-2023	31-10-2023	31-10-2023	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-02-2024	01-02-2024	31-10-2025	31-10-2025	

4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-12-2024	01-12-2024	31-05-2026	31-05-2026	
5	All activities in common areas	01-12-2024	01-12-2024	31-12-2027	31-12-2027	

Block Name:- E+F

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	14-04-2023	14-04-2023	31-05-2023	31-05-2023	
2	RCC work above plinth level up to terrace level	01-06-2023	01-06-2023	31-10-2023	31-10-2023	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-02-2024	01-02-2024	31-10-2025	31-10-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2025	01-12-2025	31-05-2026	31-05-2026	
5	All activities in common areas	01-01-2025	01-12-2025	31-12-2027	31-12-2027	

Block Name:- G

Sr. No	Particulars	Original Activity Start Date	Present Activity Start Date	Original Activity End Date	Present Activity End Date	Remarks
1	Excavation and Work up-to Plinth Level (Including basement if so)	14-04-2023	14-04-2023	31-05-2023	31-12-2027	
2	RCC work above plinth level up to terrace level	01-06-2023	14-04-2023	31-10-2023	31-10-2023	
3	All internal works, Brick masonry, plaster, Flooring, including all finishing activities	01-02-2024	14-04-2023	31-10-2025	31-10-2025	
4	All external works, Plumbing, plaster, terrace flooring, Lift, Fire Fighting system etc.	01-01-2025	14-04-2023	31-05-2026	31-05-2026	
5	All activities in common areas	01-01-2025	14-04-2023	31-12-2027	31-12-2027	

D. Details of Individual Blocks (Internal Works):-

Block Name:- A+B

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	12	85.71
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	9	64.29
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

Block Name:- C+D

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	13	92.86
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	11	78.57
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

Block Name:- E+F

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	12	85.71
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	9	64.29
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

Block Name:- G

Sr. No	Particular	% Work Done	
1	Excavation	100	
2	Work up-to Plinth Level(Including Basemenent if so)	100	
		Number of Completed Work	% Work Done
3	Number of RCC slabs casted (Above Plinth Level)	15	100
4	Number of floors completed, Brick Masonry work & Internal Plaster	10	71.43
5	Number of floors to which completed number of Staircses, and entrance lobby/s at each Floor level connecting Staircases and Lifts	7	50
6	Number of Units within which flooring work of rooms completed	0	0
7	Number of Units within which, all Toilets and Kitchen Flooring & Sanitary Fittings work completed	0	0
8	Number of Units within Doors, Windows, Electric work, Plumbing work and other finishing work completed	0	0

E. Details of Individual Blocks (External Works):-

Block Name:- A+B

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	35	
2	External Plaster & Elevation work	Yes	60	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

Block Name:- C+D

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	30	
2	External Plaster & Elevation work	Yes	55	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

Block Name:- E+F

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	35	
2	External Plaster & Elevation work	Yes	55	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

Block Name:- G

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	External Plumbing Work	Yes	30	
2	External Plaster & Elevation work	Yes	50	
3	Parapet wall, Floorning and Waterproofing work on Terrace	Yes	NA	
4	Number of Lift Installed	Yes	NA	

F. Development in Common Area:-

Sr. No	Particular	Proposed (Yes/No)	% Work Done	Remarks
1	Street Lighting & Electrical fittings to Common Areas	YES	0	NA
2	Compound Wall	YES	0	
3	Plinth protection, paving of areas appurtenant to Building/Wing, Marghi area etc	YES	0	
4	Overhead and Underground Water Tanks	YES	0	
5	Internal Water supply Network	YES	60	NA
6	Internal Sewerage (chamber, lines, Septic Tank, STP) Network	YES	50	NA
7	Storm Water Drains	YES	30	NA
8	Internal Roads and Footpaths	YES	0	NA
9	Landscaping & Tree Planting	YES	0	NA
10	other requirements as may be required to Obtain Occupation/Completion Certificate	NO	0	

G. Details of Documents to be upload with each QPR:-

Block Name:- A+B

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	AB block Road side.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	AB block.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	CD block.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	EF block.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	G block.jpeg	
6	Copies of Approvals taken during the current quarter.	NOT APPLICABLE.pdf	

Block Name:- C+D

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	CD.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	CD.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	CD.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	CD.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	CD.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- E+F

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	EF.jpeg	

2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	EF.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	EF.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	EF.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	EF.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

Block Name:- G

Sr. No	Particular	Photograph	Remarks
1	Photograph of each block showing external development of the whole block from outside	G.jpeg	
2	Photograph/s of each block showing flooring of Rooms and Toilet from inside. (Please mention which floor and Unit at which latest work completed for photograph)	G.jpeg	
3	Photograph/s of each block showing Walls of Rooms, Doors and windows from inside. (Please mention which floor and Unit at which latest work completed for photograph)	G.jpeg	
4	Photograph of each block showing Terrace flooring, Overhead water tank, etc.	G.jpeg	
5	Photograph/s of Common Areas showing parking Flooring and surrounding Developments.	G.jpeg	
6	Copies of Approvals taken during the current quarter.	NA.pdf	

H. Details regarding Garage and Parking in respect of the entire registered phase:-

Details	Proposed total number	Total Area (Sq Mtrs)	Percentage of Work Done
Garage	0	0.0	0
Covered Parking	1303	13421.85	0
Open Parking	16	177.3	0

I. Application of Fund :-

Sr No.	Particulars	Estimated Cost at the time of Registration/ Alteration (a)	Incurred and Paid till Last QPR (Cumulative) (b)	Incurred and Paid till this QPR (Cumulative) (c)	Expenditure incurred and paid in this QPR (d) (c-b)
1	Land Cost (Sr no 1(i) to (iv) of Form-3)	22,26,77,836	18,36,67,836	18,36,67,836	0
2	Development Cost (St no 1(ii))	1,04,42,06,883	58,71,33,007	65,33,08,069	6,61,75,062
3	Other costs (Admin, Marketing, interest on Partners capital etc.) (Other than Form-3)	7,00,00,000	87,48,552	2,23,26,534	1,35,77,982
Total Cost (Sr ne 1+2+3)		1,33,68,84,719	77,95,49,395	85,93,02,439	7,97,53,044

J. Sources of Fund

Sr No.	Particulars	Estimated amount at the time of Registration/Alteration	Estimated (As on date of Last OPR)	Actual (As on date of this QPR)
1	Own Funds	20,00,00,000	17,00,03,540	20,39,15,038
2	Total Borrowed Fund (Secured)	40,00,00,000	17,94,34,438	12,96,35,033
3	Total Borrowed Fund (Unsecured)	20,34,26,851	12,40,39,527	15,69,56,790
4	Customer Receipts Used for the Project	1,44,52,50,000	13,09,97,685	36,87,95,578
Total Funds for the Project		2,24,86,76,851	60,44,75,190	85,93,02,439

K. Inventory Summary

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area Unbooked	Unit Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	14	2	12	80.57	619.53	90300000	920000	89380000	8700000	81600000
Residential	364	157	207	11971.81	15410.79	1355250000	367875580	987374420	594550000	760700000
Total	378	159	219	12052.38	16030.32	1445550000	368795580	1076754420	603250000	842300000